



**City of Kansas City
Human Relations Department**

Date: August 18, 2016
 To: Construction Workforce Board
 From: Phillip Yelder, Director
 Subject: June 2016 Narrative for the Construction Workforce Reports

Construction Workforce Action Update:

The Construction Workforce ordinance applies to all construction contracts the City entered into after September 1, 2007, that require more than 800 construction labor hours exceeds an estimated cost of \$300,000. On December 15, 2009, the Statutory Agencies adopted the City's Construction Employment Program as embodied in Ordinance No. 070504. The Workforce Ordinance under Chapter 38 was repealed in its entirety May 1, 2013, and replaced with Ordinance 130275, Sections 3-501 thru 3-527. All projects (including public, private project with City funding and Statutory Agency projects) that started after May 1, 2013, are subject to the monitoring and penalties set forth therein.

Under the Ordinance, the Prime contractors are to self-report worker hours for their Company-wide construction workforce in the Kansas City Metropolitan Statistical Area (KCMSA). Primes are also required to self-report worker hours on specific projects funded by the City or that are tax incentivized. Subcontractors are only required to report their Project-specific worker hours.

The established workforce participation goals for minority and female participation hours are 10 percent (10%) and 2 percent (2%) respectively. The incentive goals for minority and female participation hours are twenty percent (20%) and four percent (4%) respectively. The hours for the month of June 2016 are depicted in the titled June 2016 Detail Report. This report consists of KCMO City projects and Statutory Agency projects that have a Contractor Utilization Plan on file.

Below is a synopsis of the workforce hour totals for the month of June 2016:

	Total	Minority	*%	Female	%	KCMO	*%
Company-wide prime	410,521	49,799	12	14,646	4	45,292	11
Project-specific prime	58,629	6,970	12	2,461	4	4,214	7
Project Specific subcontractor	115,912	24,647	21	4,847	4	14,121	12

*Percentages are rounded to the nearest tenth

Statutory Agency Projects

The Mayor's Advance KC Initiative has designated the Economic Development Corporation's (EDC) Office as the central point of entry for those entities seeking a tax incentive in the KCMO area. There are a total of fifty-six (56) Statutory Agency projects that meet the workforce reporting requirement. The following is a listing of the projects that have begun construction or have initiated communication with HRD for compliance purposes. NOTE: The projects that are complete but have not submitted close-out documents are also included below.

	AGENCY	PROJECT NAME	DEVELOPER	GENERAL CONTRACTOR
1.	TIF	10 th & Wyandotte Garage	MCRealty	Burns & McDonnell
2.	TIF	22nd & Main Candle Bldg-Proj 28	Vince Bryant	Centric Projects
3.	TIF	Antioch Crossing	Antioch Redev Partners	Antioch Redev Partners
4.	TIF	Briarcliff West: Ph. 1 Riverfront Infrastructure	Briarcliff Development	Briarcliff West Development Co.
5.	TIF	Briarcliff West: Ph. 2 Riverfront Infrastructure	Briarcliff Development	Briarcliff West Development Co.
6.	TIF	Grand Reserve/Embassy Suites	Delta Quad Holdings	Brinkman Constructors
7.	TIF	Riverfront Plaza Apts	Briarcliff Development	HarenLaughlin
8.	TIF	KCI Corridor: S5 Interceptor Sewer	MD Management	Hunt Midwest
9.	TIF	KCI Corridor: S1-S5 Interceptor Sewer	MD Management	Hunt Midwest
10.	TIF	KCI Corridor: NW 88th St	MD Management	Mega Industries
11.	TIF	KCI Corridor: 2nd Creek Interceptor-Central Br	MD Management	Kissick Construction
12.	TIF	KCI Corridor: 2nd Creek Interceptor-East	MD Management	Kissick Construction
13.	TIF	KCI Corridor: SE Branch Sewer	MD Management	Redford Construction
14.	TIF	KCI Corridor: Genesis Branch	MD Management	Redford Construction
15.	TIF	NE Parvin Rd/N Arlington & N Birming.	Hunt Midwest	Hunt Midwest
16.	TIF	Rivermarket Infrastructure Improvements	Community Impv Dist	RiverMarket CID
17.	TIF	North Oak TIF Plan/Infrastructure	Hunt Midwest	Hunt Midwest
18.	TIF	P&L Garage	NorthPoint Development	Neighbors Construction
19.	TIF	Santa Fe, Ph.2,3, 4	Damon Pursell Construction	Purcell Mid-City LLC
20.	TIF	Shoal Creek: Soccer Dr (Ph. 2)	Hunt Midwest	Hunt Midwest
21.	TIF	Shoal Creek: 104th Street, Proj K	Hunt Midwest	Hunt Midwest
22.	TIF	Bannister & I435 Phase 1	Cerner	JE Dunn
23.	LCRA	220 Admiral: Buick Lofts	Del Hedgepath	Tenant-selected
24.	LCRA	911 Main/Commerce Bank Tower	Commerce Tower	TBD
25.	LCRA	1914 Main/Crossroads Urban Apts	Centric Projects	Centric Projects
26.	LCRA	Butler Brothers Lofts	Butler Brothers Lofts LLC	RAU Construction
27.	LCRA	Columbus Park Lofts (Ph. 1)	City Builders KC	Prairie Fire
28.	LCRA	Faxon School Apartments	Sunflower Development	Centric Projects
29.	LCRA	Gillham Park Row Apartments	Gillham Park Row LLC	Centric Projects
30.	LCRA	Gumbel Building /801 Walnut	Lotus Hospitality	Rich Acers
31.	LCRA	Interstate Building	Lotus Hospitality	Rich Acers
32.	LCRA	Linwood Area Ministry Partners (LAMP)	Linwood Area Ministry	Kelly Construction
33.	PIEA	P&L Tower Bldg & Wrap	NorthPoint Development	Neighbors Const.
34.	PIEA	One Light Tower	Cordish	JE Dunn
35.	PIEA	Newbern Apartments	Silliman Group	HarenLaughlin
36.	PIEA	The Centropolis	KC Realty Group	INK Construction
37.	PIEA	Frontage at Executive Park	GBA Team	TBD
38.	PIEA	Rose Hill Town Homes	Affordable Housing KC	Dow Co
39.	PIEA	Seven301	Seven 301 LLC	On Hold
40.	PIEA	Congress Lofts	Del Hedgepath	HarenLaughlin
41.	PIEA	1515 Genesee-Stockyards	Bill Haw	Centric Properties
42.	PIEA	1706 Baltimore-The Sundry	Walnut Creek LLC	Centric Properties
43.	CH.353/PIEA	2 nd & Delaware	Arnold Development Grp	TBD
44.	PIEA	531 Grand	Cornerstone Associates	Lund-Ross
45.	PIEA	Cityscape Residential-Quality Hill	James Thomas	Cityscape Residential LLC
46.	PIEA	Cityscape Residential-Apex	James Thomas	Cityscape Residential LLC
47.	PIEA	Cityscape Residential-Summit on the Hill	James Thomas	Cityscape Residential LLC
48.	PIEA	Berlau Paper Bldg	Sunflower Development	TBD
49.	PIEA	2901 Gillham	Bridger Properties	Centric Properties
50.	PIEA	1700 Wyandotte	Walnut Creek LLC	JE Dunn
51.	PIEA	1706-10 Wyandotte	Walnut Creek LLC	JE Dunn

52.	PIEA	Custom Trucking Equipment	CTE LLC	Al Huber
53.	PIEA	Victory Court	Block LLC	TBD
54.	CHAP.100	A.B. May Co. Relocation	A.B. May	3 Square
55.	CHAP.100	Project "Walker"/Industrial Redevelopment	TBD	TBD
56.	PIEA	Folger's Building Loft	O'Reilly Development	Build LLC

**Items highlighted are new projects

Site Visit Report

There were a total of forty-nine (49) site visits in the month of June 2016.

HRD staff attended the following meetings during the month of June 2016:

- Pre-construction Meetings
- Pre-bid Meetings
- PIEA Board Meeting
- TIF Affirmative Action/Contract Compliance Subcommittee
- TIF Commission
- PZ&E Meeting
- LCRA Affirmative Action Subcommittee
- LCRA Board Meeting

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Little Joe's Asphalt, Inc.	PipelineSupplemental, Renewal1	WSD9160		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	WMR: Oak to Mersington Ave, 39th Terr to Englewood Road	WSD8930		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RLS Trucking, Inc.	WMR: Oak to Mersington Ave, 39th Terr to Englewood Road	WSD8930		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	South 71 Trucking Co., LLC	Pipeline Supplemental Workfrc	WSD9109		Subcontractor	3.00	3.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	3	0	0	0	0	0	0	0	0	0
	South 71 Trucking Co., LLC	PipelineSupplemental, Renewal1	WSD9160		Subcontractor	3.00	3.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	3	0	0	0	0	0	0	0	0	0
	South 71 Trucking Co., LLC	WMR: Oak to Mersington Ave, 39th Terr to Englewood Road	WSD8930		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	Pipeline Supplemental Workfrc	WSD9109		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	265.00	6.00	2.26%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Blue Moon Hauling, LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	641.00	119.25	18.60%	0.00	0.00%	172.50	26.91%	521.75	0	119.25	0	0	0	0	0	0	0	0	0
					Total	641.00	119.25	18.60%	0.00	0.00%	172.50	26.91%												
Blue Moon Hauling, LLC		2016 City Wide Pk Improv	POC2016057	\$228,000.00	Prime	76.00	31.75	41.78%	0.00	0.00%	44.50	58.55%	44.25	0	31.75	0	0	0	0	0	0	0	0	0
					Total	76.00	31.75	41.78%	0.00	0.00%	44.50	58.55%												
	All American Redi-Mix, LLC	2016 City Wide Pk Improv	POC2016057		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Four J Environmental, LLC	2016 City Wide Pk Improv	POC2016057		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Max Electric, Inc.	2016 City Wide Pk Improv	POC2016057		Subcontractor	45.00	22.50	50.00%	0.00	0.00%	0.00	0.00%	22.5	0	22.5	0	0	0	0	0	0	0	0	0
					Total	45.00	22.50	50.00%	0.00	0.00%	0.00	0.00%												
	Blue Nile Contractors, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	12027.04	1176.84	9.78%	838.50	6.97%	0.00	0.00%	10011.7	838.5	953.34	0	223.5	0	0	0	0	0	0	0
					Total	12027.04	1176.84	9.78%	838.50	6.97%	0.00	0.00%												
Blue Nile Contractors, Inc.		CW Water ServiceLineKillPrgm, Renwl 1	WSD9131	\$1,000,000.00	Prime	208.00	21.00	10.10%	14.00	6.73%	0.00	0.00%	173	14	21	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		Longview Tract West Entrance Drive	POC2016017	\$474,824.84	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		Manhole Grade Adjustments for OCP	WSD1156	\$6,000,000.00	Prime	92.50	18.75	20.27%	2.00	2.16%	0.00	0.00%	71.75	2	18.75	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		Target Green West Phase 1	WSD1180	\$1,023,336.00	Prime	376.50	12.00	3.19%	7.00	1.86%	0.00	0.00%	357.5	7	12	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		WMR Drury-Elm/80th-120thTerr	WSD9018-001	\$3,278,998.00	Prime	1129.50	229.50	20.32%	17.00	1.51%	0.00	0.00%	883	17	45.5	0	184	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		WMR NTroost-NKans,NERuss-Englw	WSD9022	\$3,750,000.00	Prime	1373.00	71.50	5.21%	128.50	9.36%	0.00	0.00%	1173	128.5	71.5	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		WMR NW Waukomis to N Troost, 40th St to 83rd St	WSD9012	\$1,695,095.83	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		WMR Walnut-Bennington/StJohn17	WSD9004	\$1,182,119.00	Prime	98.00	8.00	8.16%	3.00	3.06%	0.00	0.00%	87	3	8	0	0	0	0	0	0	0	0	0
Blue Nile Contractors, Inc.		WMR: Lydia-Walrond, 77Terr-85THST	WSD9032	\$3,950,000.00	Prime	1202.00	61.00	5.07%	28.00	2.33%	0.00	0.00%	1113	28	61	0	0	0	0	0	0	0	0	0
					Total	4479.50	421.75	9.42%	199.50	4.45%	0.00	0.00%												
	Aman Construction, Inc.	Longview Tract West Entrance Drive	POC2016017		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	Manhole Grade Adjustments for OCP	WSD1156		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	Target Green West Phase 1	WSD1180		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	WMR Drury-Elm/80th-120thTerr	WSD9018-001		Subcontractor	156.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	156.5	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	WMR NTroost-NKans,NERuss-Englw	WSD9022		Subcontractor	35.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	35.5	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	WMR NW Waukomis to N Troost, 40th St to 83rd St	WSD9012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	WMR Walnut-Bennington/StJohn17	WSD9004		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Aman Construction, Inc.	WMR: Lydia-Walrond, 77Terr-85THST	WSD9032		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gunter Construction Company	Manhole Grade Adjustments for OCP	WSD1156		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gunter Construction Company	WMR NW Waukomis to N Troost, 40th St to 83rd St	WSD9012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	Target Green West Phase 1	WSD1180		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	CW Water ServiceLineKillPrgm, Renwl 1	WSD9131		Subcontractor	89.00	2.00	2.25%	0.00	0.00%	0.00	0.00%	87	0	0	0	2	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	Longview Tract West Entrance Drive	POC2016017		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	WMR Drury-Elm/80th-120thTerr	WSD9018-001		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	WMR NTroost-NKans,NERuss-Englw	WSD9022		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	WMR NW Waukomis to N Troost, 40th St to 83rd St	WSD9012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	WMR Walnut-Bennington/StJohn17	WSD9004		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	Manhole Grade Adjustments for OCP	WSD1156		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	Target Green West Phase 1	WSD1180		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR Drury-Elm/80th-120thTerr	WSD9018-001		Subcontractor	9.75	9.75	100.00%	0.00	0.00%	0.75	7.69%	0	0	9.75	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR NTroost-NKans,NERuss-Englw	WSD9022		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR NW Waukomis to N Troost, 40th St to 83rd St	WSD9012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR Walnut-Bennington/StJohn17	WSD9004		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR: Lydia-Walrond, 77Terr-85THST	WSD9032		Subcontractor	50.50	50.50	100.00%	0.00	0.00%	23.00	45.54%	0	0	39	0	11.5	0	0	0	0	0	0	0

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	BriarCliff Development Company	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
BriarCliff Development Company		TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS	\$33,000,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	Accurate Mechanical, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AMC Industries, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Associated Painting & Drywall, Inc.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Bedrock Concrete Services, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Contract Services Corporation of America	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Dade Construction, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Deb's Disposal Service, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HarenLaughlin	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J.A. Lillig Grading, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JSL LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	L.A. Hadlev, Inc.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LARKIN CONTRACTING, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lawrence Pest Control	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lewis Block & Supply Company	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	McCambridge Brothers Construction Co Inc	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MILLER PLUMBING COMPANY INC.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MJC Electric Company, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	osage masonry Holdings LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Precision Roofing	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Ravner Kansas City	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rodriguez Mechanical Contractors, Inc.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rosch Company	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Sanders Co. Plumbing & Heating Inc	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Sorella Group, Inc.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Swim Things	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	The Hayes Company	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tip Top Painting, LLC	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Weber Flooring	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Western Fireproofing Co of KS Inc	TIF Briarcliff Riverfront Apartment Construction	TIF-11130-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	Bridger Properties LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
Bridger Properties LLC		2901 Gillham Road	PIEA-CS- 2901 Gillham Road	\$2,055,409.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Bridger Properties LLC		626 E 63rd Street (aka 660 E. 63rd)	LCRA-CS2016-626	\$2,471,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	A Clean Slate, LLC	626 E 63rd Street (aka 660 E. 63rd)	LCRA-CS2016-626		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Accurate Mechanical, LLC	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alliance Fire Protection	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AmeriFence Corporation	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Armstrong Cabinets	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Asphalt Wizards, Inc.	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Bear Claw Construction Management, LLC	626 E 63rd Street (aka 660 E. 63rd)	LCRA-CS2016-626		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Builders Steel Company	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Building Keepers, Inc.	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Burnough Construction, LLC	626 E 63rd Street (aka 660 E. 63rd)	LCRA-CS2016-626		Subcontractor	581.50	0.00	0.00%	0.00	0.00%	151.50	26.05%	581.5	0	0	0	0	0	0	0	0	0	0	0
	Centric Projects, LLC	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Creative Landscaping & Concrete, Inc.	2901 Gillham Road	PIEA-CS- 2901 Gillham Road		Subcontractor	0.00																		

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Broadway Square Partners, LLP	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Broadway Square Partners, LLP		10th & Wvandotte Garage	TIF-CS1000-WyGar1	57,505,000.00	Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A Clean Slate, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A K Lee Construction, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	ABSOLUTE CRANE SERVICE, INC.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AGP, INC.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alex's Plumbing, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	American Fire Sprinkler Corp.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Ben Tarbe Used Brick, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Building Erection Services Company	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	1242.50	97.50	7.85%	0.00	0.00%	183.00	14.73%	114.5	0	0	0	0	97.5	0	0	0	0	0	0
	Burns & McDonnell Engineering Company, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	145.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	145.5	0	0	0	0	0	0	0	0	0	0	0
	C & C Sales, Inc	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Cass County Coatings, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Contract Services Corporation of America	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Coreslab Structures (Missouri) Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	DH Pace dba Overhead Door KC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	G2 Construction	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	George J. Shaw Construction Company	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	267.50	75.50	28.22%	0.00	0.00%	0.00	0.00%	192	0	75	0	0	0.5	0	0	0	0	0	0
	International Builders & Consultants, Inc	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	2.50	2.50	100.00%	0.00	0.00%	1.00	40.00%	0	0	0	0	0	2.5	0	0	0	0	0	0
	JACOR Contracting, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	53.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	53	0	0	0	0	0	0	0	0	0	0	0
	KAW VALLEY SAND & GRAVEL	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	117.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	117	0	0	0	0	0	0	0	0	0	0	0
	KH Engineering Group, P.A.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	38.50	0.00	0.00%	13.00	33.77%	0.00	0.00%	25.5	13	0	0	0	0	0	0	0	0	0	0
	LICO STEEL INC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	70.00	14.00	20.00%	0.00	0.00%	0.00	0.00%	56	0	0	0	0	14	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Martínez Concrete Const., Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Medellin Landscaping & Gardening, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midland Steel Company	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Contracting Services, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	New Horizons Enterprises, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Porter Roofing Company, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Realm Construction, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rodríquez Mechanical Contractors, Inc.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	306.00	11.00	3.59%	0.00	0.00%	0.00	0.00%	295	0	0	0	0	11	0	0	0	0	0	0
	ROWEN Elevator Company, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Standard Sheet Metal	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	THREE FEATHERS CONSTRUCTION SERVICES, INC.	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	10th & Wyandotte Garage	TIF-CS1000-WyGar1		Subcontractor	172.00	32.00	18.60%	0.00	0.00%	22.00	12.79%	140	0	32	0	0	0	0	0	0	0	0	0
					Total	2414.50	232.50	9.63%	13.00	0.54%	206.00	8.53%												
	Burns & McDonnell Engineering Company, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Burns & McDonnell Engineering Company, Inc.		Burns & McDonnell Headquarter Expansion	TIF-9400-CS	\$66,236,808.00	Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	3 Feathers Construction & Sales, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A Clean Slate, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A. Robinson Trucking, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Abbey-Simons Co.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Acentric LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alexander Mechanical Contractors, Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Allied Construction	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	American Direct	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	American Fire Sprinkler Corp.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Anderson & Sons Trucking, Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Sub																			

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours			
	Great Plains Drilling	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0			
	Haves Drilling	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	HMC Enterprise Corporation	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Hold for Contractor Information	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	INNERWORKS, INC.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	International Builders & Consultants, Inc	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	J & J Corporation I	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	J.A. Lillig Grading, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Jabral Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	John A. Marshall Company	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	JusPatTon Construction, Inc	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	K Building Specialties, Inc. dba Perkins Fireproofing	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Kansas City Structural Steel Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Kissick Construction Co., Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Kone, Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Loveace & Associates, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	M&H Consulting	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	M.S. Consulting, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	MAHER OIL CO	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Martinez Concrete Const., Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	metro air	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Metro Tile Contractors, Inc	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	MIDLAND WRECKING INC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	MUSSELMAN & HALL CONTRACT	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	New Horizons Enterprises, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Our Glass Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Pro Metals, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Realm Construction, Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Rick Saucedo Trucking	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Seal-O-Matic Paving Company	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Shaw Electric Company	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	3.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	0	0	0	0	0	0	0	0	0	0	0	0		
	Sorella Group, Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	SOSAYA & SONS CONSTRUCTION INC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Technical Desian Solutions, Inc.	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Turf Etc. LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Whatever It Takes Electrical Contractors, LLC	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Wilko Construction, Inc	Burns & McDonnell Headquarter Expansion	TIF-9400-CS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
		Total			Total	10.00	0.00	0.00%	0.00	0.00%	0.00	0.00%															
Capital Electric Construction Co., Inc.	Capital Electric Construction Co., Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	30440.00	3296.50	10.83%	927.50	3.05%	6592.00	21.66%	26216	789.5	1151	0	1152.5	0	159	0	0	0	138	834			
					Total	30440.00	3296.50	10.83%	927.50	3.05%	6592.00	21.66%															
		10 Richards Rd Elec.Upgrade @ DT Airport - Bid #2	62140432	\$482,575.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0		
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%															
		Dayspring Electric, Inc.	10 Richards Rd Elec.Upgrade @ DT Airport - Bid #2	62140432		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Infinite Energy Construction, Inc.	10 Richards Rd Elec.Upgrade @ DT Airport - Bid #2	62140432		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Reynolds Electric, Inc.(Out of Business)	10 Richards Rd Elec.Upgrade @ DT Airport - Bid #2	62140432		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		Total			Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%															
Centric Projects, LLC	Centric Projects, LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	5394.25	449.50	8.33%	0.00	0.00%	1074.50	19.92%	4944.75	0	0	0	449.5	0	0	0	0	0	0	0	0		
					Total	5394.25	449.50	8.33%	0.00	0.00%	1074.50	19.92%															
		1914 Main	LCRA-CS2015-1914	\$5,115,751.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS	\$2,340,136.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%															
		AAS Restoration, Inc.	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Abbey-Simons Co.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Accurate Mechanical, LLC	1914 Main	LCRA-CS2015-1914		Subcontractor	3.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	0	0	0	0	0	0	0	0	0	0	0	0	0
		Accurate Mechanical, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Adam La Barre	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Advantage Fire Protection Systems, Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Alliance Fire Protection	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Armstrong Cabinets	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Ballard Excavating, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-363																							

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Engineering Solutions	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Engineering Solutions	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Epic Concrete Construction Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gerdau Ameristeel	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Great American Building Materials, Inc	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	GREAT PLAINS TILE & STONE, INC.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Green Field Energy Group	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hontz/Schindler Elevator Company	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	In and Out Painting, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Industrial Roofing, Inc	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Jabral Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	John Norris	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Joseph T. Wright	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K & G Plumbing Contractors Inc	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K. D. Christian Construction Co., Inc.	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kasa Electric LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KAW VALLEY SAND & GRAVEL	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KIWI LANDSCAPING, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kproy Construction, LLC	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LARKIN CONTRACTING, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LAWRENCE GLASS & MIRROR CO INC.	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lumber One, LLC	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	M Crider Enterprizes Inc	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mann Fence Company Inc	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mario Sanchez	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MD Renali LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Meyer Construction Specialties	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Meyer Construction Specialties	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mid America Truss	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midland Steel Company	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midland Steel Erection	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Glass & Glazing, LLC	1914 Main	LCRA-CS2015-1914		Subcontractor	68.37	12.25	17.92%	0.00	0.00%	0.00	0.00%	56.12	0	5.52	0	6.73	0	0	0	0	0	0	0
	Porter Roofing Company, Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Circuit, Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	QK Construction LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RealState Investments, LLC	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rebar Setters, Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Skold Construction Inc	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Skold Construction Inc	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Slab Masters Inc	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	STAR SIGNS LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Steven F. Hawkins	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Door Service	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	TAD Enterprises, Inc.	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	The Hayes Company	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	The Hayes Company	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tieris Specialtv Construction, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tip Top Painting, LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Uptdike Paving Corporation	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Vision Masonry LLC	1914 Main	LCRA-CS2015-1914		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Vision Masonry LLC	Gillham Park Row Apartments/3630 Gillham	LCRA-3630-GPRCS		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total				71.37	12.25	17.16%	0.00	0.00%	0.00	0.00%												
	Cerner Corporation	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Cerner Corporation		Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1	\$131,879,637.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Cerner Corporation		Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2	\$28,000,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	3 Feathers Construction & Sales, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	777 Construction LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	777 Construction LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%</																

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	AGP, INC.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AIR CLEANING TECHNOLOGIES	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AJ Technologies	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alexander Mechanical Contractors, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	42.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	42.5	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alpha Energy & Electric, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	2242.00	490.00	21.86%	149.00	6.65%	0.00	0.00%	1603	149	96	0	394	0	0	0	0	0	0	0
	Alpha Energy & Electric, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	894.00	146.00	16.33%	98.00	10.96%	0.00	0.00%	650	0	146	98	0	0	0	0	0	0	0	0
	Ambassador Steel Fabrication, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Ambassador Steel Fabrication, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	American Direct	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	American Fire Sprinkler Corp.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	593.00	202.00	34.06%	0.00	0.00%	356.00	60.03%	391	0	92	0	0	0	110	0	0	0	0	0
	American Fire Sprinkler Corp.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	339.00	109.00	32.15%	0.00	0.00%	163.00	48.08%	230	0	43	0	0	0	66	0	0	0	0	0
	AT Abatement Services Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	18.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	18.5	0	0	0	0	0	0	0	0	0	0	0
	Barnes & Dodge, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Barnes & Dodge, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Barrier Technologies, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Barrier Technologies, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	332.17	64.79	19.51%	0.00	0.00%	0.00	0.00%	267.38	0	20	0	36.87	0	7.92	0	0	0	0	0
	Blue Springs Beam Service, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Building Erection Services Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	76.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	76	0	0	0	0	0	0	0	0	0	0	0
	C & C Sales, Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	1355.50	224.00	16.53%	0.00	0.00%	3.00	0.22%	1131.5	0	0	0	224	0	0	0	0	0	0	0
	C-Sharp Trucking, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	C.S. Humphrey & Co., LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Caman Construction Compay, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Caman Construction Compay, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	1299.00	449.00	34.57%	0.00	0.00%	0.00	0.00%	850	0	362	0	87	0	0	0	0	0	0	0
	Cartwright Tree Care, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Ceco Concrete Construction, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Ceco Concrete Construction, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Commercial Installation & Construction Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	2.00	1.00	50.00%	0.00	0.00%	0.00	0.00%	1	0	1	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Contract Services Corporation of America	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Control Service Co., Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Control Service Co., Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Cornell Roofing & Sheet Metal Co.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Cornell Roofing & Sheet Metal Co.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	125.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	125	0	0	0	0	0	0	0	0	0	0	0
	DELL PLASTER & DRYWALL	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Delta Sweeping Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	DH Restoration, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	94.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	94.5	0	0	0	0	0	0	0	0	0	0	0
	Doherty Steel, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	196.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	196.5	0	0	0	0	0	0	0	0	0	0	0
	Doherty Steel, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	E & J Specialty, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	E & S Excavating, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	259.00	0.00	0.00%	8.00	3.09%	0.00	0.00%	251	8	0	0	0	0	0	0	0	0	0	0
	E & S Excavating, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Edwards Cast Stone Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Enterprise Precast Concrete Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Enterprise Precast Concrete Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	FACTORY DIRECT APPLIANCE, INC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Firetek, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	674.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	674.5	0	0	0	0	0	0	0	0	0	0	0
	Flynn Midwest LP	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	3475.00	697.00	20.06%	0.00	0.00%	0.00	0.00%	2778	0	560	0	137	0	0	0	0	0	0	0
	Flynn Midwest LP	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	5314.75	818.75	15.41%	100.00	1.88%	0.00	0.00%	4396	100	651.25	0	122.5	0	28	0	17	0	0	0
	GATEWAY BUILDING PRODUCTS	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	George J. Shaw Construction Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	1315.50	0.00	0.00%	125.00	9.50%	0.00	0.00%	1190.5	125	0	0	0	0	0	0	0	0	0	0
	George J. Shaw Construction Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gerda Ameristeel	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gerda Ameristeel	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gillpatrick Woodworks LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gonzalez Construction, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	149.00	80.00	53.69%	0.00	0.00%	80.00	53.69%	69	0	0	0	80	0	0	0	0	0	0	0
	Gonzalez Construction, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	12.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	12	0	0	0	0	0	0	0	0	0	0	0
	Great Plains Drilling	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gun-Ko Traffic Control, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hanrahan Asphalt Paving	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hartline Construction, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hayes Drilling	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hayes Drilling	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HBE Erosion LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Higman Equipment Company, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Higman Equipment Company, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HMC Enterprise Corporation	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hogarty Sales, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hogarty Sales, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	INSCO Industries, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	44.00	6.00	13.64%	0.00	0.00%	6.00	13.64%	38	0	2	0	4	0	0	0	0	0	0	0
	INSCO Industries, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	46.00	6.00	13.04%	0.00	0.00%	2.00	4.35%	40	0	2	0	4	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	141.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	141	0	0	0	0	0	0	0	0	0	0	0
	JA Lillig Excavating, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	539.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	539.5	0	0	0	0	0	0	0	0	0	0	0
	JA Lillig Excavating, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Jabral Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	234.00	153.50	65.60%	0.00	0.00%	153.50	65.60%	80.5	0	0	0	153.5	0	0	0	0	0	0	0
	Jabral Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	285.00	148.50	52.11%	0.00	0.00%	148.50	52.11%	136.5	0	0	0	148.5	0	0	0	0	0	0	0

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours	
	JE Dunn Construction	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	12440.00	1807.50	14.53%	2232.50	17.95%	2007.00	16.13%	8400	1738	1034.5	494.5	466.5	0	0	0	154	0	0	152.5	
	JE Dunn Construction	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	3558.00	909.00	25.55%	461.00	12.96%	397.00	11.16%	2188	461	282	0	427	0	0	0	195	0	0	5	
	John A. Marshall Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	John A. Marshall Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Johnson-Lancaster & Associates Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	K & G STRIPING	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	2.75	0.00	0.00%	0.00	0.00%	2.75	100.00%	2.75	0	0	0	0	0	0	0	0	0	0	0	
	K Building Specialties, Inc. dba Perkins Fireproofing	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	858.00	127.00	14.80%	90.00	10.49%	0.00	0.00%	641	90	124	0	3	0	0	0	0	0	0	0	
	K Building Specialties, Inc. dba Perkins Fireproofing	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	81.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	81	0	0	0	0	0	0	0	0	0	0	0	
	Kansas City Structural Steel Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Kansas City Structural Steel Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	KC Blueprint & Planroom	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	KC Blueprint & Planroom	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	6.00	0.00	0.00%	3.00	50.00%	0.00	0.00%	3	3	0	0	0	0	0	0	0	0	0	0	
	KC Coring & Cutting Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	29.25	0.00	0.00%	0.00	0.00%	0.00	0.00%	29.25	0	0	0	0	0	0	0	0	0	0	0	
	Kone, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	2605.00	848.00	32.55%	0.00	0.00%	0.00	0.00%	1757	0	408	0	64	0	0	0	376	0	0	0	
	Kone, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	993.50	294.00	29.59%	0.00	0.00%	0.00	0.00%	699.5	0	148	0	146	0	0	0	0	0	0	0	
	Lawrence Pest Control	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Lawrence Pest Control	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Leigh & O'Kane, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Lewis Block & Supply Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	LMG Construction Services, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	45.00	40.00	88.89%	0.00	0.00%	0.00	0.00%	5	0	0	0	40	0	0	0	0	0	0	0	
	LMG Construction Services, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	520.00	96.00	18.46%	0.00	0.00%	0.00	0.00%	424	0	0	0	96	0	0	0	0	0	0	0	
	Mark One Electric Company, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	8810.00	1315.00	14.93%	456.00	5.18%	2188.00	24.84%	7039	456	531	0	176	0	0	0	304	0	0	304	
	Mark One Electric Company, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	3650.50	1101.50	30.17%	283.00	7.75%	554.50	15.19%	2266	283	179.5	0	425	0	345	0	0	0	0	0	152
	Midland Marble & Granite, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	582.50	19.50	3.35%	0.00	0.00%	0.00	0.00%	563	0	0	0	0	0	0	0	19.5	0	0	0	
	Midland Marble & Granite, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	168.00	56.00	33.33%	0.00	0.00%	0.00	0.00%	112	0	0	0	0	0	0	0	56	0	0	0	
	Midwest Contracting Services, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Midwest Interior Systems, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	MJ Builders, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	MMC Contractors	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	3671.00	473.00	12.88%	274.00	7.46%	0.00	0.00%	2924	0	225	274	96	0	8	0	144	0	0	0	
	MMC Contractors	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	2710.00	384.00	14.17%	0.00	0.00%	0.00	0.00%	2326	0	120	0	248	0	8	0	8	0	0	0	
	MUSSELMAN & HALL CONTRACT	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Patent LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Performance Contracting Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	6846.00	1754.00	25.62%	0.00	0.00%	1064.50	15.55%	5092	0	390	0	1364	0	0	0	0	0	0	0	
	Piping Concepts, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Piping Concepts, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Precision Cutting & Coring, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	12.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	12	0	0	0	0	0	0	0	0	0	0	0	
	Pro Metals, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	72.00	72.00	100.00%	0.00	0.00%	72.00	100.00%	0	0	72	0	0	0	0	0	0	0	0	0	
	Pro Metals, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	672.00	196.00	29.17%	0.00	0.00%	172.00	25.60%	476	0	24	0	172	0	0	0	0	0	0	0	
	RCS Millwork LC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Rodriguez Mechanical Contractors, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	820.00	0.00	0.00%	0.00	0.00%	190.00	23.17%	820	0	0	0	0	0	0	0	0	0	0	0	

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Rosehill Gardens	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	ROWEN Elevator Company, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	2.00	1.00	50.00%	0.00	0.00%	0.00	0.00%	1	0	1	0	0	0	0	0	0	0	0	0
	ROWEN Elevator Company, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Royal Construction Services	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & W Waterproofing, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & W Waterproofing, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	67.50	42.00	62.22%	0.00	0.00%	15.00	22.22%	25.5	0	27	0	15	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Saxton & Saxton Construction Co., Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Saxton & Saxton Construction Co., Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Skyline Construction Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	120.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	120.5	0	0	0	0	0	0	0	0	0	0	0
	Skyline Construction Company	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Special Treatments, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Stadium Sheet Metal, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Bowen Asphalt Co	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	67.50	6.00	8.89%	5.00	7.41%	7.50	11.11%	56.5	5	1	0	0	0	0	0	0	5	0	0
	Tenoch Construction, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	595.00	0.00	0.00%	60.50	10.17%	0.00	0.00%	534.5	60.5	0	0	0	0	0	0	0	0	0	0
	THE BRATTON CORPATION	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	THE BRATTON CORPATION	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	THREE FEATHERS CONSTRUCTION SERVICES, INC.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Interiors Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	298.00	0.00	0.00%	0.00	0.00%	35.00	11.74%	298	0	0	0	0	0	0	0	0	0	0	0
	Total Interiors Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	4184.00	375.00	8.96%	0.00	0.00%	2440.00	58.32%	3809	0	175	0	0	0	0	0	0	200	0	0
	Transportation Logistics Systems, Inc.	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	42.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	42	0	0	0	0	0	0	0	0	0	0	0
	Vazquez Commercial Contracting, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	W Carter & Associates Glazing LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	241.00	0.00	0.00%	0.00	0.00%	225.00	93.36%	241	0	0	0	0	0	0	0	0	0	0	0
	Western Fireproofing Co of KS Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Western Fireproofing Co of KS Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	115.00	21.00	18.26%	0.00	0.00%	21.00	18.26%	94	0	21	0	0	0	0	0	0	0	0	0
	Wilko Construction, Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE1	TIF-CS2015-Cerner1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Wilko Construction, Inc	Bannister & I-435 TIF Plan: Cerner Campus PHASE2	TIF-CS2015-Cerner2		Subcontractor	66.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	66	0	0	0	0	0	0	0	0	0	0	0
					Total	75354.92	13533.04	17.96%	4345.00	5.77%	10303.25	13.67%												
	CHSB Apartments, LP	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
CHSB Apartments, LP		Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA	\$7,288,085.00		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Affordable Pest Control	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alan W. Stevens	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	3.75	3.75	100.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	3.75	0	0	0	0	0	0	0
	BAM Contracting LLC	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Erosion Control, Inc	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	5.00	5.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	2	0	3	0	0	0	0	0	0	0
	FeLisa	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Jayhawk Firesprinkler	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K & G Plumbing Contractors Inc	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	150.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	150	0	0	0	0	0	0	0	0	0	0	0
	Kaw Valley Wrecking, LLC	Cleveland Heights Senior Apartments (Phil B. Curls Manor)	LCRA-CS51-CHSA		Subcontractor	91.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	91	0	0	0	0	0	0	0	0	0	0	0

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours	
	Lithko	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Lynch Electrical, Inc.	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Mid-America Contractors, Inc.	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Rodriguez Mechanical Contractors, Inc.	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	7.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	0	0	0	0	0	0	0	0	0	0	0	
	Schindler Elevator	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Slab Masters Inc	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Straub Construction Co., Inc.	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	489.98	140.73	28.72%	109.25	22.30%	140.73	28.72%	240	109.25	140.73	0	0	0	0	0	0	0	0	0	
	Thorne & Son Asphalt Paving Co.	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	TRIFECTA CONTRACTING	Cleveland Heights Senior Apartments (Phil B. Carls Manor)	LCRA-CSS1-CHSA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
		Total				746.73	149.48	20.02%	109.25	14.63%	140.73	18.85%													
	COMANCHE CONSTRUCTION, INC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
COMANCHE CONSTRUCTION, INC		PW2016-031 - Broadway Blvd	PW2016-031	\$1,969,646.30	Prime	1259.00	163.00	12.95%	0.00	0.00%	0.00	0.00%	1096	0	119	0	24	0	20	0	0	0	0	0	
					Total	1259.00	163.00	12.95%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Realm Construction, Inc.	PW2016-031 - Broadway Blvd	PW2016-031		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Redford Construction, Inc.	PW2016-031 - Broadway Blvd	PW2016-031		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Custom Lighting Services LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	28967.50	1489.00	5.14%	175.50	0.61%	3228.00	11.14%	27303	0	779.5	175.5	709.5	0	0	0	0	0	0	0	
					Total	28967.50	1489.00	5.14%	175.50	0.61%	3228.00	11.14%	0	0	0	0	0	0	0	0	0	0	0	0	
Custom Lighting Services LLC		7571-Streetlight & TrafficSignal	CS110132	\$21,744,901.29	Prime	2082.80	174.80	8.39%	0.00	0.00%	282.50	13.56%	1908	0	110.3	0	64.5	0	0	0	0	0	0	0	
Custom Lighttime Services LLC		Streetlight Lights - Renewal 3	CS110132B	\$5,705,288.38	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	2082.80	174.80	8.39%	0.00	0.00%	282.50	13.56%	0	0	0	0	0	0	0	0	0	0	0	0	
	CCD Construction, Inc.	7571-Streetlight & TrafficSignal	CS110132		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	CCD Construction, Inc.	Streetlight Lights - Renewal 3	CS110132B		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Gi's Sales Company, Inc.	7571-Streetlight & TrafficSignal	CS110132		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Gi's Sales Company, Inc.	Streetlight Lights - Renewal 3	CS110132B		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Max Electric, Inc.	7571-Streetlight & TrafficSignal	CS110132		Subcontractor	512.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	512.5	0	0	0	0	0	0	0	0	0	0	0	
	Max Electric, Inc.	Streetlight Lights - Renewal 3	CS110132B		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	NightHawk, LLC	7571-Streetlight & TrafficSignal	CS110132		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	NightHawk, LLC	Streetlight Lights - Renewal 3	CS110132B		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	512.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Damon Pursell Construction	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Damon Pursell Construction		Santa Fe	TIF-Sante Fe	\$164,553,777.00	Prime	4007.50	705.50	17.60%	554.50	13.84%	1793.50	44.75%	2747.5	554.5	522	0	0	0	0	0	183.5	0	0	0	
					Total	4007.50	705.50	17.60%	554.50	13.84%	1793.50	44.75%	0	0	0	0	0	0	0	0	0	0	0	0	
	Anderson & Sons Trucking, Inc.	Santa Fe	TIF-Sante Fe		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	DH Pace dba Overhead Door KC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	307.84	0.00	0.00%	0.00	0.00%	0.00	0.00%	307.84	0	0	0	0	0	0	0	0	0	0	0	
					Total	307.84	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
DH Pace dba Overhead Door KC		(Overhead door installation, maintenance & repair - renewal)	EV1743-4	\$900,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
DH Pace dba Overhead Door KC		Overhead door installation, maintenance & repair - renewal	EV1743-3	\$800,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Caman Construction Compay, Inc.	(Overhead door installation, maintenance & repair - renewal)	EV1743-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Caman Construction Compay, Inc.	Overhead door installation, maintenance & repair - renewal	EV1743-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	International Builders & Consultants, Inc	(Overhead door installation, maintenance & repair - renewal)	EV1743-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	International Builders & Consultants, Inc	Overhead door installation, maintenance & repair - renewal	EV1743-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Max Electric, Inc.	(Overhead door installation, maintenance & repair - renewal)	EV1743-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Max Electric, Inc.	Overhead door installation, maintenance & repair - renewal	EV1743-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Faxon School Apartments, LLC	COMPANY WIDE PRIME WORKFORCE REPORT																							

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Audrie Seeley & Co., LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Byers Glass & Mirror Inc	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Centric Projects, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	DEMOLITION INTERIOR SPECIALISTS, INC.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Dowell Construction Co. Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Dunamis Construction, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	E&R Construction Inc	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Epic Concrete Construction Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Higman Equipment Company, Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hozarty Sales, Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HUNTER DRAPE	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Huttinger Construction Company	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Jabral Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K Building Specialties, Inc. dba Perkins Fireproofing	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	L.A. Hadley, Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lori L. Key	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lynch Electrical, Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	M & M Painting	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	M Crider Enterprises Inc	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MBE-DBE Excavating & Grading, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mid-State Restoration LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	New Horizons Enterprises, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Otis Elevator	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Performance Contracting Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Phoenix Concrete & Underground, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Precision Fabrication LTD	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RealState Investments, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Shaw Electric Company	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	TPC Interiors, Inc.	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tradesmen International Holdings, LLC	LCRA: Faxon School Apartments	LCRA-31CS-Faxon		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Flynn Midwest LP	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Flynn Midwest LP		Roof Rplc Rprs @ WSD Bldgs Rn1	WSD9159	\$1,410,411.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	777 Construction LLC	Roof Rplc Rprs @ WSD Bldgs Rn1	WSD9159		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gunter Construction Company	Roof Rplc Rprs @ WSD Bldgs Rn1	WSD9159		Subcontractor	61.00	6.00	9.84%	2.00	3.28%	0.00	0.00%	53	2	0	0	6	0	0	0	0	0	0	0
	Porter Roofing Company, Inc.	Roof Rplc Rprs @ WSD Bldgs Rn1	WSD9159		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	61.00	6.00	9.84%	2.00	3.28%	0.00	0.00%	53	2	0	0	6	0	0	0	0	0	0	0
	Foley Company	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	33027.75	4425.25	13.40%	406.50	1.23%	3206.00	9.71%	28196	222.5	2679.75	0	625.5	184	220	0	900	0	0	0
					Total	33027.75	4425.25	13.40%	406.50	1.23%	3206.00	9.71%	28196	222.5	2679.75	0	625.5	184	220	0	900	0	0	0
Foley Company		87th St Pump Station Rehabilitation	WSD1146	\$17,261,659.69	Prime	1007.00	184.50	18.32%	0.00	0.00%	8.00	0.79%	822.5	0	8	0	0	0	0	0	176.5	0	0	0
Foley Company		Birmingham PS Mid-Range Pumps	WSD1161	\$2,218,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Foley Company		Blue River WWTP Final Clarifier	WSD1176	\$4,777,499.60	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Foley Company		East Bottoms PS Rehab Phase I	WSD8864	\$3,734,010.09	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Foley Company		PhsIOdorCntrlWrks@BRWWTP	WSD1216	\$3,830,300.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Foley Company		WTP WestHeader & ValveRplcmnt	WSD8987	\$2,893,110.22	Prime	511.00	122.00	23.87%	0.00	0.00%	29.50	5.77%	389	0	0	0	0	0	122	0	0	0	0	0
					Total	1518.00	306.50	20.19%	0.00	0.00%	37.50	2.47%	822.5	0	8	0	0	0	0	0	176.5	0	0	0
	3 Feathers Construction & Sales, LLC	87th St Pump Station Rehabilitation	WSD1146		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	3 Feathers Construction & Sales, LLC	Birmingham PS Mid-Range Pumps	WSD1161		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	3 Feathers Construction & Sales, LLC	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	116.00	16.00	13.79%	0.00	0.00%	21.00	18.10%	100	0	8	0	8	0	0	0	0	0		

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Life Design Photography	87th St Pump Station Rehabilitation	WSD1146		Subcontractor	32.00	32.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	32	0	0	0	0	0	0	0	0	0
	Life Design Photography	Birmingham PS Mid-Range Pumps	WSD1161		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Life Design Photography	East Bottoms PS Rehab Phase I	WSD8864		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Life Design Photography	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	WTP WestHeader & ValveRplcmnt	WSD8987		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Martinez Concrete Const., Inc.	WTP WestHeader & ValveRplcmnt	WSD8987		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Milam & Associates Design Services, LLC	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	New Horizons Enterprises, LLC	87th St Pump Station Rehabilitation	WSD1146		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	New Horizons Enterprises, LLC	WTP WestHeader & ValveRplcmnt	WSD8987		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	WTP WestHeader & ValveRplcmnt	WSD8987		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Richardson Hauling Inc.	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	87th St Pump Station Rehabilitation	WSD1146		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Shelby & Son's Steel, LLC	WTP WestHeader & ValveRplcmnt	WSD8987		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	Blue River WWTP Final Clarifier	WSD1176		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	WTP WestHeader & ValveRplcmnt	WSD8987		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	TapanAm Associates, Inc.	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tech Services to Go, Inc.	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Trekk Design Group, LLC	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	87th St Pump Station Rehabilitation	WSD1146		Subcontractor	1190.50	291.50	24.49%	0.00	0.00%	457.00	38.39%	899	0	291.5	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	Birmingham PS Mid-Range Pumps	WSD1161		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	East Bottoms PS Rehab Phase I	WSD8864		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	PhsIOdorCntrlWrks@BRWWTP	WSD1216		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	1580.50	362.00	22.90%	0.00	0.00%	498.00	31.51%												
	Fouth Brothers	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Fouth Brothers		Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL	\$14,615,453.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seelye & Co., LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	B C Hardscapes, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	154.28	0.00	0.00%	0.00	0.00%	62.70	40.64%	154.28	0	0	0	0	0	0	0	0	0	0	0
	Contract Services Corporation of America	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Crookham Construction, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Dade Construction, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	2076.00	360.00	17.34%	0.00	0.00%	0.00	0.00%	1716	0	0	0	360	0	0	0	0	0	0	0
	Deb's Disposal Service, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	DEMOLITION INTERIOR SPECIALISTS, INC.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	EXTRUSIONS, INC.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	486.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	486	0	0	0	0	0	0	0	0	0	0	0
	FALCON FIRE SPRINKLER, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	FLACK PAINTING, INC.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Fouth Brothers LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Great American Building Materials, Inc	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	H20 Window Cleaning, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HarenLaughlin	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HERITAGE CONSTRUCTION, INC.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	176.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	176	0	0	0	0	0	0	0	0	0	0	0
	Innovative Masonry Restoration, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	3.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	0	0	0	0	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	M Crider Enterprises Inc	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Meade Ceilings, Inc.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	METAL WORKS BY DESIGN, LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MIDWEST COATING, INC.	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Minick Gambrell Contractors LLC	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	4.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	0	0	0	0	0	0	0	0	0	0	0
	Minnesota Elevator	Switzer School Lofts (Switzer-West Schools)	LCRA-CS2015-SEL		Subcontractor	0.00	0.																	

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Audrie Seeley & Co., LLC	89060407-Citywide 2013-14	CSI40010		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Brandt Electric, Inc.	Waterworks Pk Improvements	POC2016069		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	Waterworks Pk Improvements	POC2016069		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Crookham Construction, LLC	89060407-Citywide 2013-14	CSI40010		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Genesis Environmental Solutions, Inc.	Waldo Water Tower Restor PHII	POC2016005		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JIT Enterprises, LLC	89060407-Citywide 2013-14	CSI40010		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JIT Enterprises, LLC	Waldo Water Tower Restor PHII	POC2016005		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Max Electric, Inc.	Waldo Water Tower Restor PHII	POC2016005		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Circuit, Inc.	89060407-Citywide 2013-14	CSI40010		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RLS Trucking, Inc.	Waterworks Pk Improvements	POC2016069		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	Waldo Water Tower Restor PHII	POC2016005		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	West Terrace Off Leash Area	POC2016076		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Welch Silt Fence & Erosion Control	Waterworks Pk Improvements	POC2016069		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Haines & Associates Const Co	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	2294.00	304.00	13.25%	0.00	0.00%	600.00	26.16%	1990	0	150	0	0	0	0	0	154	0	0	0
					Total	2294.00	304.00	13.25%	0.00	0.00%	600.00	26.16%												
Haines & Associates Const Co		CW Rpr & Repl WS Curb Stops and Meters	WSD8899	\$3,000,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Haines & Associates Const Co		CW Rpr & Repl WS Curb Stops and Meters	WSD9078	\$3,000,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Haines & Associates Const Co		WMR Stateline-Holmes,W75-85th St	WDS9014	\$3,739,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	WMR Stateline-Holmes,W75-85th St	WDS9014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Camam Construction Compay, Inc.	WMR Stateline-Holmes,W75-85th St	WDS9014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	WMR Stateline-Holmes,W75-85th St	WDS9014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	CW Rpr & Repl WS Curb Stops and Meters	WSD8899		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	CW Rpr & Repl WS Curb Stops and Meters	WSD9078		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	WMR Stateline-Holmes,W75-85th St	WSD9014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	CW Rpr & Repl WS Curb Stops and Meters	WSD8899		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rick Saucedo Trucking	WMR Stateline-Holmes,W75-85th St	WDS9014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR Stateline-Holmes,W75-85th St	WDS9014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tycon Company, LLC	CW Rpr & Repl WS Curb Stops and Meters	WSD8899		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tycon Compansv, LLC	CW Rpr & Repl WS Curb Stops and Meters	WSD9078		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HAVENS CONSTRUCTION CO INC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	7615.00	1136.00	14.92%	576.00	7.56%	973.00	12.78%	5903	576	165.5	0	151	0	0	0	819.5	0	0	0
					Total	7615.00	1136.00	14.92%	576.00	7.56%	973.00	12.78%												
HAVENS CONSTRUCTION CO INC		BR South 1 and 2 1/1 Reduction	WSD1169	\$8,324,917.00	Prime	112.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	112	0	0	0	0	0	0	0	0	0	0	0
HAVENS CONSTRUCTION CO INC		WMR Holmes-College/E85-E139St.	WSD9008	\$1,965,758.00	Prime	708.00	302.00	42.66%	141.00	19.92%	141.00	19.92%	265	141	0	0	151	0	0	0	151	0	0	0
		Total			Total	820.00	302.00	36.83%	141.00	17.20%	141.00	17.20%												
	ACE Pipe Cleaning, Inc.	BR South 1 and 2 1/1 Reduction	WSD1169		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	BR South 1 and 2 1/1 Reduction	WSD1169		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	WMR Holmes-College/E85-E139St.	WSD9008		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Blue Nile Contractors, Inc.	BR South 1 and 2 1/1 Reduction	WSD1169		Subcontractor	363.85	11.50	3.16%	0.00	0.00%	0.00	0.00%	352.35	0	11.5	0	0	0	0	0	0	0	0	0
	G & G Mechanical Contractors, Inc.	BR South 1 and 2 1/1 Reduction	WSD1169		Subcontractor	366.00	92.00	25.14%	0.00	0.00%	0.00	0.00%	274	0	92	0	0	0	0	0	0	0	0	0
	Instiuforn Technologies, Inc.	BR South 1 and 2 1/1 Reduction	WSD1169		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & A Contracting, LLC	BR South 1 and 2 1/1 Reduction	WSD1169		Subcontractor	5.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	5.5	0	0	0	0	0	0	0	0	0	0	0
	Tanner & Son Trucking Co., LLC	WMR Holmes-College/E85-E139St.	WSD9008		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	WMR Holmes-College/E85-E139St.	WSD9008		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	WMR Holmes-College/E85-E139St.	WSD9008		Subcontractor	96.75	96.75	100.00%	0.00	0.00%	39.25	40.57%	0	0	86.25	0	10.5	0	0	0	0	0	0	0
		Total			Total	832.10	200.25	24.07%	0.00	0.00%	39.25	4.72%												
	HETTINGER EXCAVATING LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
HETTINGER EXCAVATING LLC		WMR Donnelly-Rytwn Ruskn-HiGrv	WSD8904	\$2,880,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
HETTINGER EXCAVATING LLC		WMR NWalrond-NBrighton	WSD9000	\$1,662,185.00</																				

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Hunt Midwest Real Estate Devel	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16	\$2,317,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		KCI S1-S4 Extension of Platte Purchase Park Br Sewer	TIF-CS00-KCI14Ext	\$420,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452	\$6,476,204.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		KCI TIF Project S1	TIF-CSS1-2014	\$420,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD	\$2,078,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		Parvin Area 4 Expansion	TIF-CS2015-Parvin4	\$8,766,613.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Hunt Midwest Real Estate Devel		Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD	\$2,688,752.40	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AT Abatement Services Inc	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	KCI TIF Project S1	TIF-CSS1-2014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Augers Unlimited, Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	BARBOUR CONCRETE CO	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Blue Nile Contractors, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	KCI S1-S4 Extension of Platte Purchase Park Br Sewer	TIF-CS00-KCI14Ext		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	KCI TIF Project S1	TIF-CSS1-2014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Collins & Hermann Construction Anchors, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	CS Carey	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Donald E Bishop	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	EMERY SAPP & SONS INC	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Erosion Control, Inc	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Freeman Concrete Construction, LLC	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Freeman Concrete Construction, LLC	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	418.00	114.00	27.27%	0.00	0.00%	106.50	25.48%	304	0	69	0	45	0	0	0	0	0	0	0
	G & G Mechanical Contractors, Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	HD Supply Waterworks LTD	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JK Concrete Construction	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JK Concrete Construction	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K & G STRIPING	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	16.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	16	0	0	0	0	0	0	0	0	0	0	0
	K & G STRIPING	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K & G STRIPING	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Testina & Engineering, LLC	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kissick Construction Co., Inc.	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KLEINFELDER	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KLEINFELDER	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	KCI S1-S4 Extension of Platte Purchase Park Br Sewer	TIF-CS00-KCI14Ext		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	KCI TIF Project S1	TIF-CSS1-2014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lutjen Inc.	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lutjen Inc.	KCI S1-S4 Extension of Platte Purchase Park Br Sewer	TIF-CS00-KCI14Ext		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lutjen Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.													

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Lutjen Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lutjen Inc.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mark One Electric Company, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Contracting Services, LLC	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Oliver Electric Construction Inc.	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	24.53	0.00	0.00%	0.00	0.00%	0.00	0.00%	24.53	0	0	0	0	0	0	0	0	0	0	0
	Radmacher Bros Excavat Co., Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Randy Spalding Excavating	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	25.00	3.00	12.00%	0.00	0.00%	0.00	0.00%	22	0	0	0	0	0	0	0	0	3	0	0
	Randy Spalding Excavating	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Randy Spalding Excavating	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Randy Spalding Excavating	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Randy Spalding Excavating	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Realm Construction, Inc.	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Realm Construction, Inc.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	KCI S1-S4 Extension of Platte Purchase Park Br Sewer	TIF-CS00-KCI14Ext		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	KCI TIF Project S1	TIF-CSS1-2014		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rick Saucedo Trucking	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	SOSAYA & SONS CONSTRUCTION INC	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	SOSAYA & SONS CONSTRUCTION INC	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	SOSAYA & SONS CONSTRUCTION INC	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Bowen Asphalt Co	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Bowen Asphalt Co	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Bowen Asphalt Co	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tech Services to Go, Inc.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Terra Technologies	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	THE WORK ZONE, INC.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	UNITED RENTALS TRENCH SAFETY	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Uretak USA, Inc.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Welch Silt Fence & Erosion Control	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Welch Silt Fence & Erosion Control	KCI S4/S5 Ph. 2 Interceptor and Collector Sewers	TIF-CS00-KCI452		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Welch Silt Fence & Erosion Control	N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)	TIF-CS2013-KCIBD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Welch Silt Fence & Erosion Control	Parvin Area 4 Expansion	TIF-CS2015-Parvin4		Subcontractor	2.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	2.5	0	0	0	0	0	0	0	0	0	0	0
	Westland Landscape Co., Inc.	KCI Proj 16: 108th St/Shoal Creek Pkwy	TIF-CS2015-KCI16		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Westland Landscape Co., Inc.	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Wm White and Sons	Shoal Creek-D2 Soccer Drive (Ph. 2)	TIF-CS2012-SCSD		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total				486.03	117.00	24.07%	0.00	0.00%	106.50	21.91%												
	Ideker Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	9333.00	882.00	9.45%	415.00	4.45%	978.00	10.48%	8036	415	90	0	4.45%	563	0	0	0	229	0	0
					Total	9333.00	882.00	9.45%	415.00	4.45%	978.00	10.48%												
Ideker Inc.		CS160025-Resurface Designated	CS160025	\$2,659,481.91	Prime	264.00	45.00	17.05%	0.00	0.00%	26.00	9.85%	219	0	0	0	26	0	0	0	19	0	0	0
Ideker Inc.		Erosion Control Rip Rap Ponds	62160463	\$740,100.00	Prime	658.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	658	0	0	0	0	0	0	0	0	0	0	0
Ideker Inc.		Rehabilitate RW 19L Phase 2	62150454	\$25,438,203.81	Prime	2133.00	199.00	9.33%	72.00	3.38%	365.00	17.11%	1862	72	0	0	0	199	0	0	0	0	0	0
Ideker Inc.		Runway 1-19 Repairs	62140439-1	\$1,411,195.40	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Ideker Inc.		Runway 9-27 Keel 4" Mill & Overlay	62160466	\$1,579,264.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Prime	3055.00	244.00	7.99%	72.00	2.36%	391.00	12.80%												
	Agua Fina Irrigation & Landscape, L.L.C.	Erosion Control Rip Rap Ponds	62160463		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	CS160025-Resurface Designated	CS160025		Subcontractor	13.75	0.00	0.00%	0.00	0.00%	0.00	0.00%	13.75	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Rehabilitate RW 19L Phase 2	62150454		Subcontractor	411.75	0.00	0.00%	0.00	0.00%	0.00	0.00%	411.75	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Runway 9-27 Keel 4" Mill & Overlay	62160466		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	Rehabilitate RW 19L Phase 2	62150454		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	DNA Trucking, Inc.	Runway 9-27 Keel 4" Mill & Overlay	62160466		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	EG-Tech, LLC	Rehabilitate RW 19L Phase 2	62150454		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KC & Sons Trucking, LLC	Runway 9-27 Keel 4" Mill & Overlay	62160466		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	Erosion Control Rip Rap Ponds	62160463		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0											

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	R.L. Hannah & Sons Trucking, Inc.	Rehabilitate RW 19L Phase 2	62150454		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Realm Construction, Inc.	Rehabilitate RW 19L Phase 2	62150454		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Realm Construction, Inc.	Runway 1-19 Repairs	62140439-1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	CS160025-Resurface Designated	CS160025		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	Runway 1-19 Repairs	62140439-1		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	Runway 9-27 Keel 4" Mill & Overlay	62160466		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Wilson's Trucking, LLC	Runway 9-27 Keel 4" Mill & Overlay	62160466		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Total	425.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Insituform Technologies, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	2614.00	128.00	4.90%	0.00	0.00%	0.00	0.00%	2486	0	0	0	128	0	0	0	0	0	0	0
		Total			Total	2614.00	128.00	4.90%	0.00	0.00%	0.00	0.00%	2486	0	0	0	128	0	0	0	0	0	0	0
Insituform Technologies, Inc.		CW Sewer Main Rehab Ren 1 FY16	WSD1204	\$7,000,000.00	Prime	601.00	96.00	15.97%	0.00	0.00%	0.00	0.00%	505	0	0	0	96	0	0	0	0	0	0	0
		Total			Total	601.00	96.00	15.97%	0.00	0.00%	0.00	0.00%	505	0	0	0	96	0	0	0	0	0	0	0
	Blue Nile Contractors, Inc.	CW Sewer Main Rehab Ren 1 FY16	WSD1204		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	G & G Mechanical Contractors, Inc.	CW Sewer Main Rehab Ren 1 FY16	WSD1204		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
		Total			Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J M Fahey Construction Co	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	11687.00	2862.00	24.49%	513.50	4.39%	1610.50	13.78%	8311.5	316.5	922.5	197	1747	0	192.5	0	0	0	0	0
		Total			Total	11687.00	2862.00	24.49%	513.50	4.39%	1610.50	13.78%	8311.5	316.5	922.5	197	1747	0	192.5	0	0	0	0	0
J M Fahey Construction Co		15-2-Resurface Designated ST	CS150012	\$4,705,942.03	Prime	95.50	25.50	26.70%	10.00	10.47%	21.00	21.99%	60	10	20	0	0	5.5	0	0	0	0	0	0
J M Fahey Construction Co		CS160026A-Resurface Designated	CS160026A	\$2,849,515.92	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
J M Fahey Construction Co		CS160027-Resurface Designated	CS160027	\$2,287,820.00	Prime	3093.50	800.50	25.88%	218.00	7.05%	530.00	17.13%	2075	218	480	0	133.5	0	187	0	0	0	0	0
J M Fahey Construction Co		PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016)	PW2014-038	\$8,273,990.71	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
J M Fahey Construction Co		PW2015-038-North Jackson Ave Improvements from Vivion Road to Gladstone	PW2015-038	\$2,743,073.50	Prime	45.00	24.50	54.44%	7.50	16.67%	15.00	33.33%	13	0	7.5	7.5	17	0	0	0	0	0	0	0
J M Fahey Construction Co		PW2016-015-135th St Improvemen (ts, Phase 2 from Oak to Wornall Road)	PW2016-015	\$2,467,887.43	Prime	2387.50	450.50	18.87%	93.00	3.90%	274.00	11.48%	1844	56.5	175	36.5	275.5	0	0	0	0	0	0	0
		Total			Total	5621.50	1301.00	23.14%	328.50	5.84%	840.00	14.94%	0	0	0	0	0	0	0	0	0	0	0	0
	A. Robinson Trucking, LLC	15-2-Resurface Designated ST	CS150012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A. Robinson Trucking, LLC	CS160026A-Resurface Designated	CS160026A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A. Robinson Trucking, LLC	CS160027-Resurface Designated	CS160027		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Blue Nile Contractors, Inc.	PW2016-015-135th St Improvemen (ts, Phase 2 from Oak to Wornall Road)	PW2016-015		Subcontractor	13.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	13	0	0	0	0	0	0	0	0	0	0	0
	Delta Sweeping Company	15-2-Resurface Designated ST	CS150012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Delta Sweeping Company	CS160026A-Resurface Designated	CS160026A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Delta Sweeping Company	CS160027-Resurface Designated	CS160027		Subcontractor	203.75	12.50	6.13%	0.00	0.00%	0.00	0.00%	191.25	0	0	0	0	12.5	0	0	0	0	0	0
	Freeman Concrete Construction, LLC	PW2015-038-North Jackson Ave Improvements from Vivion Road to Gladstone	PW2015-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	PW2016-015-135th St Improvemen (ts, Phase 2 from Oak to Wornall Road)	PW2016-015		Subcontractor	26.50	18.50	69.81%	0.00	0.00%	2.00	7.55%	8	0	0	0	18.5	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016)	PW2014-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016)	PW2014-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	PW2015-038-North Jackson Ave Improvements from Vivion Road to Gladstone	PW2015-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pine Valley Contracting, Inc.	PW2016-015-135th St Improvemen (ts, Phase 2 from Oak to Wornall Road)	PW2016-015		Subcontractor	16.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	16	0	0	0	0	0	0	0	0	0	0	0
	R.L. Hannah & Sons Trucking, Inc.	15-2-Resurface Designated ST	CS150012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	R.L. Hannah & Sons Trucking, Inc.	CS160026A-Resurface Designated	CS160026A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	R.L. Hannah & Sons Trucking, Inc.	CS160027-Resurface Designated	CS160027		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	R.L. Hannah & Sons Trucking, Inc.	PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016)	PW2014-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016)	PW2014-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	PW2015-038-North Jackson Ave Improvements from Vivion Road to Gladstone	PW2015-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Richardson Hauling Inc.	PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016)	PW2014-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours	
	Richardson Hauling Inc.	PW2015-038-North Jackson Ave Improvements from Vivian Road to Gladstone	PW2015-038		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	PW2016-015-135th St Improvem (ts, Phase 2 from Oak to Wornall Road)	PW2016-015		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	RLS Trucking, Inc.	15-2-Resurface Designated ST	CS150012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	RLS Trucking, Inc.	CS160026A-Resurface Designated	CS160026A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	RLS Trucking, Inc.	CS160027-Resurface Designated	CS160027		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Tenoch Construction, Inc.	15-2-Resurface Designated ST	CS150012		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	259.25	31.00	11.96%	0.00	0.00%	2.00	0.77%													
	JE Dunn Construction	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	68435.80	10762.80	15.73%	4612.00	6.74%	10071.80	14.72%	53061	3922	4716.5	582	4088.3	0	193	0	1379.5	108	0	385.5	
					Total	68435.80	10762.80	15.73%	4612.00	6.74%	10071.80	14.72%													
JE Dunn Construction		Corrigan Garage	CSPORT-Corrigan Garage	\$2,479,069.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
JE Dunn Construction		Maint. Bldg @ DT Airport	62140436-1	\$5,000,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
	AGP, INC.	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Contract Services Corporation of America	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Energize Electronics, Inc.	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Kansas City Electrical Supply Co.	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Midwest Contracting Services, LLC	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Porter Roofing Company, Inc.	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	R. L. Duncan	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	219.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	219.5	0	0	0	0	0	0	0	0	0	0	0	
	Rodriguez Mechanical Contractors, Inc.	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Staco Electric Construction Company, Inc.	Corrigan Garage	CSPORT-Corrigan Garage		Subcontractor	3.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	0	0	0	0	0	0	0	0	0	0	0	
					Total	222.50	0.00	0.00%	0.00	0.00%	0.00	0.00%													
	JE Dunn-Alexander Mechanical A	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
JE Dunn-Alexander Mechanical A		KCPD E Patrol Police Campus CM@Risk	7000168	\$51,379,381.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
	777 Construction LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	A Clean Slate, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Absolute Crane LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Acme Floor Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	AGP, INC.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	All American Redi-Mix, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	All Pro Construction, Inc. (Need an address for this company)	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	All Purpose Construction LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Alpha Energy & Electric, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	American Fire Sprinkler Corp.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Angelo Concrete & Masonry Co	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Audrie Seeley & Co., LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	BK Construction Services, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Brandy Electric, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Building Erection Services Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Bulte Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	C & C Sales, Inc	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	C & M RESTORATION INC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	C.S. Humphrey & Co., LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Caman Construction Compay, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Carthae Stoneworks, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Cass County Coatings, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Central Industrial Sheet Metal Works, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Citadel Electric Group, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	City Wide Electric, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Clymore Trucking Compnay, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Commercial Installation & Construction Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Construction Anchors, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Cornell Roofing & Sheet Metal Co.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.														

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	GATEWAY BUILDING PRODUCTS	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	General Automatic Sprinkler Fire Protection Co., Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	George J. Shaw Construction Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Great Plains Roofing and Sheet Metal	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Haldeman-Homme, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hanrahan Asphalt Paving	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Haves Ditching	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Henry E. Lyons & Company Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Higman Equipment Company, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hozarty Sales, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hot Mix Materials, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	INSCO Industries, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J & J Corporation I	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J J & W Construction, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J.A. Lillig Grading, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J.B.B. Precast - Waterproofing	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JA Lillig Excavating, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Johnson Controls, Inc	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K Building Specialties, Inc. dba Perkins Fireproofing	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Structural Steel Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LanTel Communication Services, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Leavon H Inc	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LMG Construction Services, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Loveland & Associates, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lynch Electrical, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Marathon Reprographics, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mark One Electric Company, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Martinez Concrete Const., Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Meggitt Training Systems Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Metro Tile Contractors, Inc	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midland Marble & Granite, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midland Steel Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midland Steel Erection	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Crane and Rigging	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Interior Systems, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MJ Builders, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	National MRI Shielding, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Omega Concrete Systems Inc	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	PROGRESSIVE ELECTRONICS INC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redleaf, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	REGENTS FLOORING CO. INC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Reynolds Electric, Inc.(Out of Business)	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RF Fisher Electric Companv, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	River Works Electric, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rodriguez Mechanical Contractors, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & A Contracting, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & W Waterproofing, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Shelby & Son's Steel, LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Skyline Construction Company	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Southwest Solutions Group, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	STAR SIGNS LLC	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	KCPD E Patrol Police Campus CM@Risk	7000168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0								

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Columbia Curb & Gutter Company	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	COMANCHE CONSTRUCTION, INC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Construction Anchors, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Delta Sweeping Company	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Dimensional Innovations, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	ESI CONTRACTING CORP	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	GREG BAIR TRACK HOE SERVICE INC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Heartland Fabrication & Machine, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hodnett Photographics, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Ideker Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Infinity Sign Systems	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	J M Fahey Construction Co	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Testing & Engineering, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Ultimate Security, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KC Coring & Cutting Inc	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kissick Construction Co., Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	L.F.L. International, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mark One Electric Company, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	212.00	8.00	3.77%	0.00	0.00%	76.00	35.85%	204	0	8	0	0	0	0	0	0	0	0	0
	Mass. Electric Construction Company	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Contract Services, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	New Horizons Enterprises, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Parson & Associates, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Phillips-West Public Relations, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Porter Roofing Company, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	R.L. Hammah & Sons Trucking, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RANGEL DISTRIBUTING COMPANY	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Realm Construction, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Redford Construction, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Reynolds Electric, Inc.(Out of Business)	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Richardson Hauling Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RLS Trucking, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rodriguez Mechanical Contractors, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & A Contracting, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Skyline Construction Company	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Sorella Group, Inc.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	STREETWISE INC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	The Whiting - Turner Contracting Company	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Trekk Design Group, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	VSM Engineering, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	89022000-KC Streetcar Ph 1	PW2014-028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	212.00	8.00	3.77%	0.00	0.00%	76.00	35.85%												
	Kellogg Brown & Root Services, Inc. dba KBR	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
Kellogg Brown & Root Services, Inc. dba KBR	JOB ORDER CONTRACTING	EV0701-4	\$20,840,343.00		Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
Kellogg Brown & Root Services, Inc. dba KBR	JOC	EV2072-2	\$5,000,000.00		Prime	216.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	216	0	0	0	0	0	0	0	0	0	0	
					Total	216.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Acme Sign Hanger, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Alexander Mechanical Contractors, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Alexander Mechanical Contractors, Inc.	JOC	EV2072-2		Subcontractor	30.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	30	0	0	0	0	0	0	0	0	0	0	
	All Pro Construction, Inc. (Need an address for this company)	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00													

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	GC of Missouri, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Genesis Environmental Solutions, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Genesis Environmental Solutions, Inc.	JOC	EV2072-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Green Wave Technology, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gunter Construction Company	JOC	EV2072-2		Subcontractor	82.00	10.00	12.20%	6.00	7.32%	0.00	0.00%	66	6	0	0	10	0	0	0	0	0	0	0
	HANKINS SERVICES INC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hartline Construction, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Hartline Construction, LLC	JOC	EV2072-2		Subcontractor	258.00	0.00	0.00%	0.00	0.00%	152.50	59.11%	258	0	0	0	0	0	0	0	0	0	0	0
	Howell Construction Co., Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Image Flooring	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	JACOR Contracting, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	John A. Marshall Company	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Just Interiors, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KINGSTON ENVIRONMENTAL SERVICES	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KREN Contracting Inc OUT OF BUSINESS	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Liberty Erection, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	JOC	EV2072-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LMG Construction Services, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	LMG Construction Services, LLC	JOC	EV2072-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Luevano & Hart Construction, LLC - OUT OF BUSINESS	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lynch Electrical, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Mark One Electric Company, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Max Electric, Inc.	JOC	EV2072-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Michele & Associates	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MTS CONTRACTING INC.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MUSSELMAN & HALL CONTRACT	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MUSTARDEED CULTURAL AND ENVIRONMENTAL SERVICES, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	NIS Security Services, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	NORTH TOWN MECHANICAL, INC.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Obi Consulting Engineers, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Porter Roofing Company, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Circuit, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Circuit, Inc.	JOC	EV2072-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	JOC	EV2072-2		Subcontractor	64.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	64	0	0	0	0	0	0	0	0	0	0	0
	Professional Elevator Services, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Sorella Group, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Southtown Glass Co.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Southtown Glass Co.	JOC	EV2072-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	STANGER INDUSTRIES INC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tech Services to Go, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Timmaster, Inc. - OUT OF BUSINESS	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Vazquez Commercial Contracting, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Volt Electric, Inc.	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	JOB ORDER CONTRACTING	EV0701-4		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	496.00	10.00	2.02%	6.00	1.21%	152.50	30.75%												
	Kimery Painting, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Kimery Painting, Inc.		Ground Storage Tank Rehabilitation and Painting - Phase III	WSD8983	\$928,586.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Contract Services Corporation of America	Ground Storage Tank Rehabilitation and Painting - Phase III	WSD8983		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Deb's Disposal Service, LLC	Ground Storage Tank Rehabilitation and Painting - Phase III	WSD8983		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Image Staffing, LLC	Ground Storage Tank Rehabilitation and Painting - Phase III	WSD8983		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	Ground Storage Tank Rehabilitation and Painting - Phase III	WSD8983		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Warehouse One, Inc.	Ground Storage Tank Rehabilitation and Painting - Phase III	WSD8983		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kissick Construction Co., Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	47677.00	3272.00	6.86%	213.00	0.45%	666.00	1.40%	44192	213	748	0	2113	0	200	0	211	0	0	0
					Total	47677.00	3272.00	6.86%	213.00	0.45%	666.00	1.40%												
Kissick Construction Co., Inc.		Arrowhead Transmission Main - Phase 3	WSD9046	\$5,626,220.00	Prime	502.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	502	0	0	0	0	0	0	0	0	0	0	0
Kissick Construction Co., Inc.		Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168	\$12,704,081.00	Prime	5998.00	906.00	15.11%	0.00	0.00%	161.00	2.68%	5092	0	211	0	529	0	0	0	166	0	0	0
Kissick Construction Co., Inc.		Target Green East & WMR Ph 2	WSD1184	\$4,068,456.00	Prime	1591.00	0.00	0.00%	38.00	2.39%	0.00	0.00%	1553	38	0	0	0	0						

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	All American Redi-Mix, LLC	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	Target Green West & WMR Ph 2	WSD1181		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Anderson & Sons Trucking, Inc.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Anderson & Sons Trucking, Inc.	Target Green West & WMR Ph 2	WSD1181		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Blue Nile Contractors, Inc.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	82.00	7.00	8.54%	0.00	0.00%	0.00	0.00%	75	0	7	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clymore Trucking Company, Inc.	Target Green West & WMR Ph 2	WSD1181		Subcontractor	303.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	303	0	0	0	0	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	21.00	10.50	50.00%	0.00	0.00%	1.00	4.76%	10.5	0	0	0	10.5	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	47.00	33.50	71.28%	0.00	0.00%	2.00	4.26%	13.5	0	0	0	33.5	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	Target Green East & WMR Ph 2	WSD1184		Subcontractor	15.50	10.00	64.52%	0.00	0.00%	2.00	12.90%	5.5	0	0	0	10	0	0	0	0	0	0	0
	International Builders & Consultants, Inc	Target Green West & WMR Ph 2	WSD1181		Subcontractor	12.00	7.00	58.33%	0.00	0.00%	2.00	16.67%	5	0	0	0	7	0	0	0	0	0	0	0
	Kansas City Testing & Engineering, LLC	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Lewis Block & Supply Company	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MAHER OIL CO	Target Green West & WMR Ph 2	WSD1181		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	RGS & Associates Development Co., LLC.	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S.A. Flick Seed Co.	Target Green West & WMR Ph 2	WSD1181		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	2.00	2.00	100.00%	0.00	0.00%	2.00	100.00%	0	0	2	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Concrete Cutting, Inc.	Target Green West & WMR Ph 2	WSD1181		Subcontractor	23.00	23.00	100.00%	0.00	0.00%	23.00	100.00%	0	0	23	0	0	0	0	0	0	0	0	0
	Technical Design Solutions, Inc.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	Arrowhead Transmission Main - Phase 3	WSD9046		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	Target Green East & WMR Ph 2	WSD1184		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	Target Green West & WMR Ph 2	WSD1181		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Thorne & Son Asphalt Paving Co.	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tycon Company, LLC	Neighborhood Sewer Rehabilitation MBR - Area 2	WSD1168		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tycon Company, LLC	Target Green East & WMR Ph 2	WSD1184		Subcontractor	134.50	134.50	100.00%	0.00	0.00%	0.00	0.00%	0	0	101	0	33.5	0	0	0	0	0	0	0
	Tycon Company, LLC	Target Green West & WMR Ph 2	WSD1181		Subcontractor	205.00	205.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	139	0	66	0	0	0	0	0	0	0
	Kone, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	904.00	448.50	49.61%	0.00	0.00%	35.00	3.87%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Subcontractor	0.00	0.00	0.00%	0.00	0.00%</														

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours	
	Falcon Contracting, LLC	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Hanrahan Asphalt Paving	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	34.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	34.5	0	0	0	0	0	0	0	0	0	0	0	
	INDUSTRIAL SALVAGE & WRECKING CO., INC.	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	285.75	215.75	75.50%	0.00	0.00%	0.00	0.00%	70	0	0	0	0	0	0	0	0	0	0	215.75	
	Install Solutions LLC	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	319.50	0.00	0.00%	0.00	0.00%	8.00	2.50%	319.5	0	0	0	0	0	0	0	0	0	0	0	0
	JACOR Contracting, Inc.	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0
	K & G STRIPING	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	4.25	0.00	0.00%	0.00	0.00%	0.00	0.00%	4.25	0	0	0	0	0	0	0	0	0	0	0	0
	Lewis Block & Supply Company	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	7.00	5.00	71.43%	0.00	0.00%	0.00	0.00%	2	0	1	0	4	0	0	0	0	0	0	0	0
	Mark One Electric Company, Inc.	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	205.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	205	0	0	0	0	0	0	0	0	0	0	0	0
	Pella Products of KC, Inc.	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0
	Porter Roofing Company, Inc.	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0
	Westhues Electric Inc	Red Bridge Shopping Plaza	CSPIEA-Red Bridge Shopping Plaza		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	0
					Total	2181.00	299.25	13.72%	22.00	1.01%	128.50	5.89%													
	Leath & Sons, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Leath & Sons, Inc.		(City-Wide Stormwater Projects - Renewal)	EV1784-3	\$600,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Leath & Sons, Inc.		City-Wide Stormwater Projects - Renewal	EV1784-2	\$1,299,999.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Leath & Sons, Inc.		WMR Askew-Hardesty,36th-46thSt	WSD9028	\$1,209,385.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Leath & Sons, Inc.		WSD9026	WSD9026	\$3,310,035.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Leath & Sons, Inc.		WMR-Woodland-Kensington,63rd72	WSD9016	\$1,478,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Leath & Sons, Inc.		WW Collections Supp WF FY16	WSD1209	\$3,000,000.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Diggs Construction	WMR Askew-Hardesty,36th-46thSt	WSD9028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Diggs Construction	WMR-Woodland-Kensington,63rd72	WSD9016		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	DIGGS Construction, LLC.	(City-Wide Stormwater Projects - Renewal)	EV1784-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Diggs Construction, LLC	City-Wide Stormwater Projects - Renewal	EV1784-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Diggs Construction, LLC	WMR State Line-Holmes	WSD9026		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Diggs Construction, LLC	WW Collections Supp WF FY16	WSD1209		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	G & G Mechanical Contractors, Inc.	(City-Wide Stormwater Projects - Renewal)	EV1784-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	G & G Mechanical Contractors, Inc.	City-Wide Stormwater Projects - Renewal	EV1784-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	G & G Mechanical Contractors, Inc.	WMR State Line-Holmes	WSD9026		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	G & G Mechanical Contractors, Inc.	WW Collections Supp WF FY16	WSD1209		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Little Joe's Asphalt, Inc.	(City-Wide Stormwater Projects - Renewal)	EV1784-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Little Joe's Asphalt, Inc.	City-Wide Stormwater Projects - Renewal	EV1784-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Little Joe's Asphalt, Inc.	WW Collections Supp WF FY16	WSD1209		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Obermiller Construction Services, Inc.	WMR State Line-Holmes	WSD9026		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Obermiller Construction Services, Inc.	WW Collections Supp WF FY16	WSD1209		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	(City-Wide Stormwater Projects - Renewal)	EV1784-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	City-Wide Stormwater Projects - Renewal	EV1784-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	WMR Askew-Hardesty,36th-46thSt	WSD9028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	WMR State Line-Holmes	WSD9026		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	WMR-Woodland-Kensington,63rd72	WSD9016		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Richardson Hauling Inc.	WW Collections Supp WF FY16	WSD1209		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	SHEDIGS IT LLC	WMR Askew-Hardesty,36th-46thSt	WSD9028		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	SHEDIGS IT LLC	WMR-Woodland-Kensington,63rd72	WSD9016		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Thorne & Son Asphalt Paving Co.	(City-Wide Stormwater Projects - Renewal)	EV1784-3		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Thorne & Son Asphalt Paving Co.	City-Wide Stormwater Projects - Renewal	EV1784-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Thorne & Son Asphalt Paving Co.	WW Collections Supp WF FY16	WSD1209		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Total Sodding & Seeding, Inc.	City-Wide Stormwater Projects - Renewal	EV1784-2		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Total Sodding & Seeding, Inc.	WMR State Line-Holmes	WSD9026		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Linwood Place Development, LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
Linwood Place Development, LLC		LAMP-Linwood Area Ministry Partners	LCRA-CS3200-LAMP	\$5,478,920.00	Prime	0.00	0.00	0																	

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	Mark One Electric Company, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	34498.50	4486.50	13.00%	1506.50	4.37%	6655.25	19.29%	28505.5	1506.5	1495	0	1502.5	0	497	0	393	0	0	599
					Total	34498.50	4486.50	13.00%	1506.50	4.37%	6655.25	19.29%												
Mark One Electric Company, Inc.		89020349-Smart & Connected	89020347	\$881,768.00	Prime	560.00	40.00	7.14%	0.00	0.00%	300.50	53.66%	520	0	0	0	0	0	0	0	40	0	0	0
Mark One Electric Company, Inc.		Installation Adj Speed Drv Pump1.3Trk	WSD9047	\$800,962.70	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Mark One Electric Company, Inc.		PW2016-021-Traffic Signal Mod	PW2016-021	\$569,186.89	Prime	86.00	22.00	25.58%	0.00	0.00%	44.00	51.16%	64	0	22	0	0	0	0	0	0	0	0	0
					Total	646.00	62.00	9.60%	0.00	0.00%	344.50	53.33%												
	Clymore Trucking Company, Inc.	Installation Adj Speed Drv Pump1.3Trk	WSD9047		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Electronic Technology, Inc.	PW2016-021-Traffic Signal Mod	PW2016-021		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Freeman Concrete Construction, LLC	PW2016-021-Traffic Signal Mod	PW2016-021		Subcontractor	58.50	16.50	28.21%	0.00	0.00%	12.50	21.37%	42	0	6	0	10.5	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	89020349-Smart & Connected	89020347		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Kansas City Electrical Supply Co.	Installation Adj Speed Drv Pump1.3Trk	WSD9047		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	McClan Construction, LLC	Installation Adj Speed Drv Pump1.3Trk	WSD9047		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	89020349-Smart & Connected	89020347		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	Installation Adj Speed Drv Pump1.3Trk	WSD9047		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Whatever It Takes Electrical Contractors, LLC	PW2016-021-Traffic Signal Mod	PW2016-021		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	58.50	16.50	28.21%	0.00	0.00%	12.50	21.37%												
	MD Management, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
MD Management, Inc.		KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A	\$2,600,166.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
MD Management, Inc.		KCI TIF/Old Tiffany Springs Rd/Hull to Green Hills Rd, Proj 7B	TIF-CS2014-KC17B	\$1,771,769.86	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
MD Management, Inc.		KCI TIF: Intersection N Green Hills Rd & Old Tiffany Springs Rd, Proj 7A	TIF-CS2014-KC17A	\$924,830.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	LEAVENWORTH EXCAVATING & Realm Construction, Inc.	KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rodriguez Mechanical Contractors, Inc.	KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	SOSAYA & SONS CONSTRUCTION INC	KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Superior Bowen Asphalt Co	KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Tenoch Construction, Inc.	KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Traffic Zone Services	KCI Corridor: Proj 6A N Green Hills Road	TIF-CS2014-KC16A		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	Mega Industries Corporation	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	4376.25	2434.75	55.64%	295.00	6.74%	1288.75	29.45%	1646.5	155.5	297.5	139.5	2137.25	0	0	0	0	0	0	0
					Total	4376.25	2434.75	55.64%	295.00	6.74%	1288.75	29.45%												
Mega Industries Corporation		Citywide Playgrounds 2016	POC2016059	\$490,438.00	Prime	263.50	173.00	65.65%	40.00	15.18%	0.00	0.00%	50.5	17.5	14	22.5	159	0	0	0	0	0	0	0
Mega Industries Corporation		Emergency Power Generation Group II	WSD8256	\$2,522,224.45	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
Mega Industries Corporation		Target Green East Marlbrgh Ph	WSD1185	\$4,561,000.00	Prime	427.00	131.50	30.80%	0.00	0.00%	0.00	0.00%	295.5	0	10	0	121.5	0	0	0	0	0	0	0
					Total	690.50	304.50	44.10%	40.00	5.79%	0.00	0.00%												
	All American Redi-Mix, LLC	Citywide Playgrounds 2016	POC2016059		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	All American Redi-Mix, LLC	Target Green East Marlbrgh Ph	WSD1185		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Alpha Energy & Electric, Inc.	Emergency Power Generation Group II	WSD8256		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	America On The Go Plumbing	Citywide Playgrounds 2016	POC2016059		Subcontractor	8.00	8.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	8	0	0	0	0	0	0	0	0	0
	Boswell & Lee Trucking, Inc.	Target Green East Marlbrgh Ph	WSD1185		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Brandy Electric, Inc.	Emergency Power Generation Group II	WSD8256		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Brandy Electric, Inc.	Target Green East Marlbrgh Ph	WSD1185		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Bruner Contracting Company, LLC	Citywide Playgrounds 2016	POC2016059		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MBE-DBE Excavating & Grading, LLC	Target Green East Marlbrgh Ph	WSD1185		Subcontractor	24.00	24.00	100.00%	0.00	0.00%	0.00	0.00%	0	0	24	0	0	0	0	0	0	0	0	0
	MCCONNELL & ASSOCIATES CORP.	Emergency Power Generation Group II	WSD8256		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Piping Concepts, LLC	Emergency Power Generation Group II	WSD8256		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Piping Concepts, LLC	Target Green East Marlbrgh Ph	WSD1185		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Total Sodding & Seeding, Inc.	Target Green East Marlbrgh Ph	WSD1185		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Turf Etc. LLC	Citywide Playgrounds 2016	POC2016059		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	32.00	32.00	100.00%	0.00	0.00%	0.00	0.00%												
	MUSSELMAN & HALL CONTRACT	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
MUSSELMAN & HALL CONTRACT		PW2016-009-20th Street Rec	PW2016-009	\$2,895,350.00	Prime	1860.00	254.00	13.66%	40.00	2.15%	0.00	0.00%	1566	13	76	27	127.5	0	0	0	50.5	0	0	0

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	SAK Construction, LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
SAK Construction, LLC		Walnut Street Sewer Rehabilitation	WSD1079	\$5,668,800.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	Blaylock Chemical, LLC	Walnut Street Sewer Rehabilitation	WSD1079		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Blue Nile Contractors, Inc.	Walnut Street Sewer Rehabilitation	WSD1079		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Freeman Concrete Construction, LLC	Walnut Street Sewer Rehabilitation	WSD1079		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	International Builders & Consultants, Inc	Walnut Street Sewer Rehabilitation	WSD1079		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	Straub Construction Co., Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
Straub Construction Co., Inc.		Oak Point Redevelopment	2014-CS0522-LCRA	\$5,580,745.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	777 Construction LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	A K Lee Construction, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Amino Brothers Co., Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Audrie Seeley & Co., LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	B C Hardscapes, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Bailey Construction	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	BAM Contracting LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Cates Service Company	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	CCD Construction, Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Erosion Control, Inc	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	5.00	4.00	80.00%	0.00	0.00%	0.00	0.00%	1	0	2	0	2	0	0	0	0	0	0	
	FeLisa	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	J J & W Construction, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	K & G Plumbing Contractors Inc	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	K & G STRIPING	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Kansas Fencing	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Kaw Valley Wrecking, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Larkin Excavating, Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Lawrence Pest Control	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Lovelace & Associates, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	MC Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Michael Noeller Contracting LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	MID-AMERICA CABINETS	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Miller Sign Shoppe, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	MO-KAN Carpet Inc	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Poe Drywall LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Precise Concrete, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Raynor Kansas City	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	ReEngage Staffing Services	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	ResCom Radon Solutions	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Sorella Group, Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Tech Services to Go, Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Tenoch Construction, Inc.	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	The Hayes Company	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Tip Top Painting, LLC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	US FENCE COMPANY OF KC	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Western Fireproofing Co of KS Inc	Oak Point Redevelopment	2014-CS0522-LCRA		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
					Total	5.00	4.00	80.00%	0.00	0.00%	0.00	0.00%												
	Summit Apex Apartments, LLC. c/o Cityscape Residential	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	2720.00	528.00	19.41%	528.00	19.41%	0.00	0.00%	1664	528	176	0	352	0	0	0	0	0	0	
					Total	2720.00	528.00	19.41%	528.00	19.41%	0.00	0.00%												
Summit Apex Apartments, LLC. c/o Cityscape Residential		Apex on Quality Hill Apartments	CSPIEA-Apex Quality Hill Apartments	\$15,939,260.00	Prime	580.00	0.00	0.00%	70.00	12.07%	0.00	0.00%	510	70	0	0	0	0	0	0	0	0	0	
					Total	580.00	0.00	0.00%	70.00	12.07%	0.00	0.00%												
	Clymore Trucking Company, Inc.	Apex on Quality Hill Apartments	CSPIEA-Apex Quality Hill Apartments		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	Knight Trenching & Excavating, Inc.	Apex on Quality Hill Apartments	CSPIEA-Apex Quality Hill Apartments		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	
	MBE-DBE Excavating & Grading, LLC	Apex on Quality Hill Apartments	CSPIEA-Apex Quality Hill Apartments		Subcontractor	0.00	0.00	0.00%	0.00	0.0														

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours
	The Wilson Group, Inc.	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	11655.50	771.00	6.61%	821.50	7.05%	0.00	0.00%	10063	755	152	0	295	66.5	0	0	324	0	0	0
The Wilson Group, Inc.		ADA Compliance	07071111-002	\$907,500.00	Total Prime	11655.50	771.00	6.61%	821.50	7.05%	0.00	0.00%	10063	755	152	0	295	66.5	0	0	324	0	0	0
	JIT Enterprises, LLC	ADA Compliance	07071111-002		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Words & Pictures Corporation	ADA Compliance	07071111-002		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%												
	Turner Construction Co	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	10205.00	702.50	6.88%	284.00	2.78%	0.00	0.00%	9218.5	284	0	0	702.5	0	0	0	0	0	0	0
Turner Construction Co		ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12	\$3,545,016.00	Total Prime	10205.00	702.50	6.88%	284.00	2.78%	0.00	0.00%	204	42	0	0	100	0	0	0	0	0	0	0
Turner Construction Co		North Patrol Police Station	89000802	\$9,466,200.00	Prime	27.00	8.00	29.63%	0.00	0.00%	0.00	0.00%	19	0	0	0	8	0	0	0	0	0	0	0
					Total	373.00	108.00	28.95%	42.00	11.26%	0.00	0.00%												
	777 Construction LLC	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	A K Lee Construction, LLC	North Patrol Police Station	89000802		Subcontractor	1573.50	445.00	28.28%	0.00	0.00%	0.00	0.00%	1128.5	0	171	0	274	0	0	0	0	0	0	0
	Advanced Erosion Control	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Advantage Fire Protection Systems, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	AGP, INC.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Allied Construction	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Allied Construction	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	American Fire Sprinkler Corp.	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	201.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	201.5	0	0	0	0	0	0	0	0	0	0	0
	Audrie Seeley & Co., LLC	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clean It All, LLC	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Clean It All, LLC	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Color, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	DB Flooring dba Regents Flooring	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Fabricor, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Freeman Concrete Construction, LLC	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Gun-Ko Traffic Control, Inc.	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Image Flooring	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Johnson Controls, Inc	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	K Building Specialties, Inc. dba Perkins Fireproofing	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	61.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	61	0	0	0	0	0	0	0	0	0	0	0
	KC Sign Express, Inc.	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	KC Sign Express, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Leavcon II Inc	North Patrol Police Station	89000802		Subcontractor	170.00	34.00	20.00%	0.00	0.00%	0.00	0.00%	136	0	34	0	0	0	0	0	0	0	0	0
	Lewis Block & Supply Company	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Little Joe's Asphalt, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Max Electric, Inc.	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	168.50	82.50	48.96%	0.00	0.00%	0.00	0.00%	86	0	82.5	0	0	0	0	0	0	0	0	0
	Mid States Excavating, Inc.	North Patrol Police Station	89000802		Subcontractor	180.00	0.00	0.00%	0.00	0.00%	50.00	27.78%	180	0	0	0	0	0	0	0	0	0	0	0
	Midland Steel Company	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Midwest Glass & Glazing, LLC	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	768.87	0.00	0.00%	0.00	0.00%	0.00	0.00%	768.87	0	0	0	0	0	0	0	0	0	0	0
	Midwest Interior Systems, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	MUSSELMAN & HALL CONTRACT	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Precise Concrete, LLC	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	ADA Compl Bid #12/Bartle Hall 13th Street Doors Project	07121111-BP12		Subcontractor	56.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	56	0	0	0	0	0	0	0	0	0	0	0
	Pro Metals, LLC	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	REGENTS FLOORING CO. INC	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Rodriguez Mechanical Contractors, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	S & W Waterproofing, Inc.	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	Seal-O-Matic Paving Company	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
	SOSAYA & SONS CONSTRUCTION INC	North Patrol Police Station	89000802		Subcontractor	196.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	196.5	0	0	0	0	0	0	0	0	0	0	0
	Whitley Construction Company, LLC	North Patrol Police Station	89000802		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0
					Total	3375.87	561.50	16.63%	0.00	0.00%	50.00	1.48%												

Human Relations Department June 2016 Construction Workforce Detail Report

Prime Contractor	Subcontractor	Contract Title	Contract Number	Contract Value	Vendor	Total Hours	Total Minority Hours	% of Minority Hours	Total Female Hours	% of Female Hours	KCMO Resident Hours	% of KCMO Resident Hours	Caucasian Male Hours	Caucasian Female Hours	African Amer. Male	African Amer. Female	Hispanic Male Hours	Hispanic Female Hours	Asian Male Hours	Asian Female Hours	Native American Male Hours	Native American Female Hours	Other Female Hours	Other Male Hours	
	Van Trust Real Estate LLC	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
Van Trust Real Estate LLC		51st & Oak Public Infrastructure Improvements	81000748	\$2,895,810.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
	K & G STRIPING	51st & Oak Public Infrastructure Improvements	81000748		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Little Joe's Asphalt, Inc.	51st & Oak Public Infrastructure Improvements	81000748		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Realm Construction, Inc.	51st & Oak Public Infrastructure Improvements	81000748		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Rieke Grading, Inc.	51st & Oak Public Infrastructure Improvements	81000748		Subcontractor	50.25	0.00	0.00%	0.00	0.00%	0.00	0.00%	50.25	0	0	0	0	0	0	0	0	0	0	0	
	Rodriguez Mechanical Contractors, Inc.	51st & Oak Public Infrastructure Improvements	81000748		Subcontractor	456.00	180.00	39.47%	64.00	14.04%	127.50	27.96%	212	64	0	0	118.5	0	0	0	61.5	0	0	0	
	The Weitz Company	51st & Oak Public Infrastructure Improvements	81000748		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	506.25	180.00	35.56%	64.00	12.64%	127.50	25.19%													
	Walnut Creek, LLC - Developer	COMPANY WIDE PRIME WORKFORCE REPORT			Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
Walnut Creek, LLC - Developer		1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte	\$819,879.00	Prime	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%													
	Accurate Mechanical, LLC	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	AGP, INC.	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	All Purpose Construction	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	American Fire Sprinkler Corp.	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	17.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	17.5	0	0	0	0	0	0	0	0	0	0	0	
	BK Construction Services, LLC	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Building Control Solutions, LLC	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	24.47	0.00	0.00%	0.00	0.00%	0.00	0.00%	24.47	0	0	0	0	0	0	0	0	0	0	0	
	Collins & Hermann	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Cynthia Avres & Co., Inc.	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	EG-Tech, LLC	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Firetek, Inc.	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Flynn Midwest LP	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	JE Dunn Construction	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	K Building Specialties, Inc. dba Perkins Fireproofing	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Metro Tile Contractors, Inc	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Midland Steel Company	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Midland Steel Erection	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Performance Contracting Inc.	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	RF Fisher Electric Company, LLC	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Scharle Signs, Inc.	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Seal-O-Matic Paving Company	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Specialty Lumber Solutions, LLC	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
	Westhues Electric Inc	1700 Wyandotte Construction Services	CSPIEA-1700 Wyandotte		Subcontractor	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0	0	0	0	0	0	0	0	0	0	0	
					Total	41.97	0.00	0.00%	0.00	0.00%	0.00	0.00%													
Total CW Prime						410520.68	49798.64	12%	14646.00	4%	45291.80	11%													
Total PS Prime						58629.05	6979.80	12%	2461.00	4%	4214.00	7%													
Total PS Subs						115911.60	24647.05	21%	4846.82	4%	14121.21	12%													
Total						82166.45	14587.04	18%	4912.50	6%	12409.25	15%													