



**City of Kansas City  
Human Relations Department**

Date: March 18, 2017  
To: Construction Workforce Board  
From: Phillip Yelder, Director  
Subject: March 2017 Narrative for the Construction Workforce Reports

**Construction Workforce Action Update:**

The Construction Workforce ordinance applies to all construction contracts the City entered into after September 1, 2007, that require more than 800 construction labor hours exceeds an estimated cost of \$300,000. On February 15, 2009, the Statutory Agencies adopted the City's Construction Employment Program as embodied in Ordinance No. 070504. The Workforce Ordinance under Chapter 38 was repealed in its entirety February 1, 2013, and replaced with Ordinance 130275, Sections 3-501 thru 3-527. All projects (including public, private project with City funding and Statutory Agency projects) that started after May 1, 2013, are subject to the monitoring and penalties set forth therein.

Under the Ordinance, the Prime contractors are to self-report worker hours for their Company-wide construction workforce in the Kansas City Metropolitan Statistical Area (KCMSA). Primes are also required to self-report worker hours on specific projects funded by the City or that are tax incentivized. Subcontractors are only required to report their Project-specific worker hours.

The established workforce participation goals for minority and female workers are 10 percent (10%) and 2 percent (2%) respectively. The hours for the month of March 2017 are depicted in the titled March 2017 Detail Report. This report consists of KCMO City projects and Statutory Agency projects that have a Contractor Utilization Plan on file. Below is a synopsis of the workforce hour totals for the month of March 2017:

|                                | Total   | Minority | *% | Female | % | KCMO   | *% |
|--------------------------------|---------|----------|----|--------|---|--------|----|
| Company-wide prime             | 488,545 | 59,327   | 12 | 17,322 | 4 | 55,030 | 11 |
| Project-specific prime         | 48,814  | 7,919    | 16 | 1,192  | 2 | 2,469  | 5  |
| Project Specific subcontractor | 152,205 | 31,341   | 21 | 3,845  | 3 | 14,832 | 9  |

\*Percentages are rounded to the nearest tenth

|                                                                                     | Total Number | %  |
|-------------------------------------------------------------------------------------|--------------|----|
| Total Number of Prime Contractors                                                   | 45           |    |
| Total Number of Primes Reporting                                                    | 42           | 93 |
| Total Number of Developers as Prime Contractors                                     | 12           |    |
| Total Number of Developers Reporting                                                | 11           | 92 |
| Total Number of Active City & Statutory Agency Projects for the month of March 2017 | 104          |    |
| Total Number of Audits Opened for Reporting in the Month of March 2017              | 1,304        |    |
| Total Number of Subcontractor Audits Completed in the Month of March 2017           | 1,074        | 82 |
| Total Number of Subcontractor Audits Accepted in the Month of March 2017            | 769          | 60 |

## **Statutory Agency Projects**

The Advance KC Initiative has designated the Economic Development Corporation's (EDC) Office as the central point of entry for those entities seeking a tax incentive in the KCMO area. There are a total of fifty-eight (58) Statutory Agency projects that meet the workforce reporting requirement. The following is a listing of the projects that have begun construction or have initiated communication with HRD for compliance purposes. NOTE: The projects that are complete but have not submitted close-out documents are also included below.

| AGENCY |      | PROJECT NAME                                   | DEVELOPER                  | GENERAL CONTRACTOR              |
|--------|------|------------------------------------------------|----------------------------|---------------------------------|
| 1.     | TIF  | 22nd & Main Candle Bldg-Proj 28                | Vince Bryant               | Centric Projects                |
| 2.     | TIF  | Antioch Crossing                               | Antioch Redev Partners     | Antioch Redev Partners LLC      |
| 3.     | TIF  | Briarcliff W.: Ph. 1 Riverfront Infrastructure | Briarcliff Development     | Briarcliff West Development Co. |
| 4.     | TIF  | Briarcliff W.: Ph. 2 Riverfront Infrastructure | Briarcliff Development     | Briarcliff West Development Co. |
| 5.     | TIF  | Grand Reserve/Embassy Suites                   | Delta Quad Holdings        | Brinkman Constructors           |
| 6.     | TIF  | Riverfront Plaza Apts                          | Briarcliff Development     | HarenLaughlin                   |
| 7.     | TIF  | KCI Corridor: S5 Interceptor Sewer             | MD Management              | Hunt Midwest                    |
| 8.     | TIF  | KCI Corridor: S1-S5 Interceptor Sewer          | MD Management              | Hunt Midwest                    |
| 9.     | TIF  | KCI Corridor: NW 88th St                       | MD Management              | Mega Industries                 |
| 10.    | TIF  | KCI Corridor: 2nd Creek Interceptor-Central Br | MD Management              | Kissick Construction            |
| 11.    | TIF  | KCI Corridor: 2nd Creek Interceptor-East       | MD Management              | Kissick Construction            |
| 12.    | TIF  | KCI Corridor: SE Branch Sewer                  | MD Management              | Redford Construction            |
| 13.    | TIF  | NE Parvin Rd/N Arlington & N Birming.          | Hunt Midwest               | Hunt Midwest                    |
| 14.    | TIF  | Rivermarket Infrastructure Improvements        | Community Impv Dist (CID)  | RiverMarket CID                 |
| 15.    | TIF  | North Oak TIF Plan/Infrastructure              | Hunt Midwest               | Hunt Midwest                    |
| 16.    | TIF  | P&L Garage                                     | NorthPoint Development     | Neighbors Construction          |
| 17.    | TIF  | Santa Fe, Ph.2,3, 4                            | Damon Pursell Construction | Purcell Mid-City LLC            |
| 18.    | TIF  | Shoal Creek: Soccer Dr (Ph. 2)                 | Hunt Midwest               | Hunt Midwest                    |
| 19.    | TIF  | Shoal Creek: 104th Street, Proj K              | Hunt Midwest               | Hunt Midwest                    |
| 20.    | TIF  | Bannister & I-435 Phase 1,2,3 & 9              | Cerner                     | JE Dunn                         |
| 21.    | LCRA | 911 Main/Commerce Bank Tower                   | Commerce Tower             | Ryan Group                      |
| 22.    | LCRA | 921 Main/Commerce Tower Garage                 | Commerce Tower             | Ryan Group                      |
| 23.    | LCRA | 1914 Main/Crossroads Urban Apts                | Centric Projects           | Centric Projects                |
| 24.    | LCRA | Butler Brothers Lofts                          | Butler Brothers Lofts, LLC | RAU Construction                |
| 25.    | LCRA | Columbus Park Lofts ( Ph. 1)                   | City Builders KC           | Prairie Fire                    |
| 26.    | LCRA | Faxon School Apartments                        | Sunflower Development      | Centric Projects                |
| 27.    | LCRA | Gillham Park Row Apartments                    | Gillham Park Row LLC       | Centric Projects                |
| 28.    | LCRA | Interstate Building                            | Lotus Hospitality          | Rich Acers                      |

|        |        |                                          |                           |                                  |
|--------|--------|------------------------------------------|---------------------------|----------------------------------|
| 29.    | PIEA   | Cityscape Residential-Crossroads         | James Thomas              | Cityscape Residential LLC        |
| AGENCY |        | PROJECT NAME                             | DEVELOPER                 | GENERAL CONTRACTOR               |
| 30.    | PIEA   | Cityscape Residential-Apex               | James Thomas              | Cityscape Residential LLC        |
| 31.    | PIEA   | Cityscape Residential-Summit on the Hill | James Thomas              | Cityscape Residential LLC        |
| 32.    | PIEA   | Atlas Lofts fina Berlau Paper Bldg       | 1509 Walnut LLC           | RAU Construction                 |
| 33.    | PIEA   | Belmont Hotel                            | Brickstone Capital Devel. | On Hold                          |
| 34.    | PIEA   | Power & Light Tower & Wrap               | Northpoint Development    | Neighbors Const.                 |
| 35.    | PIEA   | 1700 Wyandotte                           | Walnut Creek LLC          | JE Dunn                          |
| 36.    | PIEA   | 1706-10 Wyandotte                        | Walnut Creek LLC          | JE Dunn                          |
| 37.    | PIEA   | May Technology Warehouse                 | May Technology            | Strickland Const.                |
| 38.    | PIEA   | 301 E Armour                             | Silliman Group            | Centric Properties               |
| 39.    | PIEA   | 12th & Armour                            | Silliman Group            | Centric Properties               |
| 40.    | PIEA   | 3535 Main                                | Silliman Group            | Centric Properties               |
| 41.    | PIEA   | Newbern Apartments                       | Silliman Group            | HarenLaughlin                    |
| 42.    | PIEA   | Roaster Block                            | O'Reilly Development      | Build LLC                        |
| 43.    | PIEA   | Frontage at Executive Park               | GBA Team                  | TBD                              |
| 44.    | PIEA   | Rose Hill Town Homes                     | Affordable Housing KC     | DowCo                            |
| 45.    | PIEA   | Seven301                                 | Seven 301 LLC             | On Hold                          |
| 46.    | PIEA   | Congress Lofts                           | Del Hedgepath             | HarenLaughlin                    |
| 47.    | PIEA   | Midtown Plaza                            | Joseph Kashani            | Straub                           |
| 48.    | PIEA   | Red Bridge Shopping Plaza                | Lane4 Group               | Centrics                         |
| 49.    | PIEA   | 531 Grand                                | Cornerstone Development   | Titan Built                      |
| 50.    | PIEA   | 1721-1723 Walnut                         | Lindenstreet Development  | Centrics Properties              |
| 51.    | PIEA   | Traders on Grand                         | Sunflower Development     | Titan                            |
| 52.    | PIEA   | 27th & Gillham                           | Milhaus Developer         | Milhaus/Titan                    |
| 53.    | PIEA   | Stockyard Apartments                     | Flarerty & Collins        | TBD                              |
| 54.    | PIEA   | St. Anthony's Brookside Village          | St. Anthony's LLC         | American Residential Contractors |
| 55.    | Chp100 | Project Walker                           | Office of City Manager    | Kupac-Rock                       |
| 56.    | Chp353 | Two Light Tower                          | Cordish Group             | JE Dunn                          |
| 57.    | Chp353 | 2 <sup>nd</sup> & Delaware               | Arnold Development        | HarenLaughlin                    |
| 58.    | PortKC | Corrigan Garage                          | Copaken Brooks            | JE Dunn                          |

**\*\*Items highlighted are new projects**

**HRD staff attended the following meetings during the month of March 2017:**

- Pre-construction/Development Meetings
- Pre-bid Meetings
- PIEA Board Meeting
- MWBE Labor Management Meeting
- TIF Affirmative Action/Contract Compliance Subcommittee
- TIF Commission
- LCRA Affirmative Action Subcommittee
- LCRA Board Meeting

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor              | Subcontractor                                         | Contract Title                                         | Contract Number | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-------------------------------|-------------------------------------------------------|--------------------------------------------------------|-----------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                               | 21c Museum Hotels                                     | COMPANY WIDE PRIME WORKFORCE REPORT                    |                 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| 21c Museum Hotels             |                                                       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  | \$30,203,353.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | 4-Gen Construction, Inc.                              | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 87.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 87                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | A K Lee Construction LLC                              | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 1449.00     | 1018.50              | 70.29%              | 0.00               | 0.00%             | 360.50              | 24.88%                   | 430.5                | 0                      | 360.5              | 0                    | 658                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | ACME Dock Specialist, Inc.                            | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | American Direct                                       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | American Fire Sprinkler Corp.                         | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 167.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 167                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | B & J PEERLESS RESTAURANT SUPPLY                      | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Barrier Technologies, LLC                             | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 19.75       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 19.75                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Construction And Abatement Services, Inc.             | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | DELTA INNOVATIVE SERVICES                             | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 445.00      | 129.00               | 28.99%              | 0.00               | 0.00%             | 94.50               | 21.24%                   | 316                  | 0                      | 6                  | 0                    | 104                 | 0                     | 0                | 0                  | 19                         | 0                            | 0                  | 0                |
|                               | ENVISION TECHNOLOGY GROUP                             | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 28.50       | 13.00                | 45.61%              | 0.00               | 0.00%             | 13.00               | 45.61%                   | 15.5                 | 0                      | 13                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Epic Concrete Construction Inc.                       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 1244.50     | 40.00                | 3.21%               | 0.00               | 0.00%             | 33.00               | 2.65%                    | 1204.5               | 0                      | 0                  | 0                    | 40                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Firelake Construction, Inc.                           | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Industrial Salvage & Wrecking Co., Inc.               | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 2190.00     | 2018.00              | 92.15%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 172                  | 0                      | 1454.75            | 0                    | 563.25              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Install Solutions LLC                                 | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 1459.00     | 60.50                | 4.15%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1398.5               | 0                      | 0                  | 0                    | 60.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | J & R Investments                                     | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Jim Plunkett, Inc.                                    | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 31.71       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 31.71                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Joe Munson Studios, LLC                               | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | K Building Specialties, Inc. dba Perkins Fireproofing | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 319.00      | 63.00                | 19.75%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 256                  | 0                      | 0                  | 0                    | 63                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Liberty Erection, Inc.                                | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 201.50      | 8.00                 | 3.97%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 193.5                | 0                      | 0                  | 0                    | 8                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MCCOWNGORDON CONSTRUCTION LLC                         | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 1259.50     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 6.00                | 0.48%                    | 1259.5               | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Midland Marble & Granite, LLC                         | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 134.00      | 26.00                | 19.40%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 108                  | 0                      | 0                  | 0                    | 26                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Midland Thermal                                       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 7.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 7                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MJ Builders, LLC                                      | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | New Horizons Enterprises, LLC                         | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Our Glass Inc.                                        | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 20.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 10.00               | 50.00%                   | 20                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Performance Contracting Inc.                          | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 626.50      | 55.00                | 8.78%               | 0.00               | 0.00%             | 2.00                | 0.32%                    | 571.5                | 0                      | 23                 | 0                    | 32                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Pro Balance                                           | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Pro Concrete Design, Inc                              | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Pro Metals, LLC                                       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 153.50      | 26.00                | 16.94%              | 0.00               | 0.00%             | 26.00               | 16.94%                   | 127.5                | 0                      | 0                  | 0                    | 26                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | RESTORATION AND WATERPROOFING CONTRACTORS, INC.       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 1259.00     | 799.00               | 63.46%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 460                  | 0                      | 0                  | 0                    | 799                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | RF Fisher Electric Company, LLC                       | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 615.50      | 0.00                 | 0.00%               | 48.00              | 7.80%             | 0.00                | 0.00%                    | 567.5                | 48                     | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Rodriguez Mechanical Contractors, Inc.                | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S & W Waterproofing, Inc.                             | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | STANGER INDUSTRIES INC                                | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 1042.50     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1042.5               | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Stanton Steel, Inc.                                   | Savoy Hotel/21c Museum Hotels                          | TIF-CS2015-21c  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 12759.46    | 4256.00              | 33.36%              | 48.00              | 0.38%             | 545.00              | 4.27%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Ace Pipe Cleaning, Inc.                               | COMPANY WIDE PRIME WORKFORCE REPORT                    |                 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Ace Pipe Cleaning, Inc.       |                                                       | Industrial High CFM Vacuuming & power Rodding Services | EV1314          | \$30,500,000.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| NO AUDIT OPEN                 |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Blue Nile Contractors, Inc.                           | Industrial High CFM Vacuuming & power Rodding Services | EV1314          |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Elite Root Control, LLC                               | Industrial High CFM Vacuuming & power Rodding Services | EV1314          |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Alpha Energy & Electric, Inc.                         | COMPANY WIDE PRIME WORKFORCE REPORT                    |                 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Alpha Energy & Electric, Inc. |                                                       | Install Generator @ 601 Brasilia                       | 62160469        | \$402,755.91    | Prime         | 271.00      | 23.00                | 8.49%               | 0.00               | 0.00%             | 271.00              | 100.00%                  | 248                  | 0                      | 0                  | 0                    | 23                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 271.00      | 23.00                | 8.49%               | 0.00               | 0.00%             | 271.00              | 100.00%                  |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Brandy Electric, Inc.                                 | Install Generator @ 601 Brasilia                       | 62160469        |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S & A Contracting, LLC                                | Install Generator @ 601 Brasilia                       | 62160469        |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                                       |                                                        |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                    | Subcontractor                                          | Contract Title                      | Contract Number            | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-------------------------------------|--------------------------------------------------------|-------------------------------------|----------------------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                     | Antioch Redevelopment Partners, LLC                    | COMPANY WIDE PRIME WORKFORCE REPORT |                            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Antioch Redevelopment Partners, LLC |                                                        |                                     |                            |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                     |                                                        | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing | \$20,476,747.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     |                                                        |                                     |                            |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                     | A C Trucking & Son, LLC                                | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Allegiant Service Group                                | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | API Systems Group (aka) Western States Fire Protection | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | ARC General Contracting                                | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Audrie Seeley & Co., LLC                               | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | BAM Contracting LLC                                    | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Ben Tarbe Used Brick, Inc.                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Bill's Iron Works, Inc.                                | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Bowden Contracting, Inc.                               | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Cass County Coatings, Inc.                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Chappell Electric, LLC                                 | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Construction And Abatement Services, Inc.              | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Cook Flatt & Strobel Engrs P A                         | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Davidson Architecture & Engineering                    | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | E & S Excavating, LLC                                  | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | George J. Siebers & Associates                         | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Grayling, Inc.                                         | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Income Properties Services                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Industrial Salvage & Wrecking Co., Inc.                | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | J.A. Lillig Grading, LLC                               | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | JA Lillig Excavating, Inc.                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | K & G STRIPING                                         | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Kansas City Electrical Supply Co.                      | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | KAW VALLEY ENGINEERING INC                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Lutjen Inc.                                            | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Meyer Brothes Building Company                         | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | MILLER STAUCH CONST CO INC                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | PBP, LLC                                               | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Porter Roofing Company, Inc.                           | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Professional Service Ind, Inc.                         | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Realm Construction, Inc.                               | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Redford Construction, Inc.                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | RF Fisher Electric Company, LLC                        | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | River Works Electric, Inc.                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Roadrunner Remodeling, LLC                             | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Rodriguez Mechanical Contractors, Inc.                 | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | S.A. Flick Seed Co.                                    | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Solid Ground Engineering, LLC                          | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | STRICK & COMPANY, INC.                                 | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Superior Bowen Asphalt Co                              | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 377.50      | 180.00               | 47.68%              | 0.00               | 0.00%             | 329.50              | 87.28%                   | 197.5                |                        | 0                  | 0                    | 0                   | 0                     | 0                | 180                | 0                          | 0                            | 0                  | 0                |
|                                     | Superior Concrete Cutting, Inc.                        | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Superior Sheet Metal Company, Inc.                     | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Tenoch Construction, Inc.                              | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Thomson Walker, LLC                                    | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Van Deurzen & Associates                               | Antioch Crossing Redevelopment      | TIF-CS2012-AntiochCrossing |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     |                                                        |                                     |                            |                 | Total         | 377.50      | 180.00               | 47.68%              | 0.00               | 0.00%             | 329.50              | 87.28%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                     | BARSTO CONSTRUCTION INC                                | COMPANY WIDE PRIME WORKFORCE REPORT |                            |                 | Subcontractor | 1400.00     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1400                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     |                                                        |                                     |                            |                 | Total         | 1400.00     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                     | Beemer Construction Co., Inc.                          | COMPANY WIDE PRIME WORKFORCE REPORT |                            |                 | Subcontractor | 3901.00     | 661.50               | 16.96%              | 171.50             | 4.40%             | 144.00              | 3.69%                    | 3068                 | 171.5                  | 0                  | 0                    | 477.5               | 0                     | 0                | 0                  | 184                        | 0                            | 0                  | 0                |
| Beemer Construction Co., Inc.       |                                                        |                                     |                            |                 | Total         | 3901.00     | 661.50               | 16.96%              | 171.50             | 4.40%             | 144.00              | 3.69%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                     |                                                        | Pipeline Supplementary, Rnw1 1      | WSD9249                    | \$1,000,000.00  | Prime         | 1467.50     | 185.50               | 12.64%              | 171.00             | 11.65%            | 31.00               | 2.11%                    | 1111                 | 171                    | 0                  | 0                    | 154.5               | 0                     | 0                | 31                 | 0                          | 0                            | 0                  | 0                |
|                                     |                                                        |                                     |                            |                 | Total         | 1467.50     | 185.50               | 12.64%              | 171.00             | 11.65%            | 31.00               | 2.11%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                     | All American Redi-Mix, LLC                             | Pipeline Supplementary, Rnw1 1      | WSD9249                    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | G & G Mechanical Contractors, Inc.                     | Pipeline Supplementary, Rnw1 1      | WSD9249                    |                 | Subcontractor | 110.00      | 30.00                | 27.27%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 80                   |                        | 0                  | 30                   | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | International Builders & Consultants, Inc              | Pipeline Supplementary, Rnw1 1      | WSD9249                    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | South 71 Trucking Co., LLC                             | Pipeline Supplementary, Rnw1 1      | WSD9249                    |                 | Subcontractor | 2.00        | 2.00                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 2                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     | Tenoch Construction, Inc.                              | Pipeline Supplementary, Rnw1 1      | WSD9249                    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                     |                                                        |                                     |                            |                 | Total         | 112.00      | 32.00                | 28.57%              | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

**Human Relations Department March 2017 Construction Workforce Board Report**

| Prime Contractor                                                                                                                                                  | Subcontractor                                         | Contract Title                                            | Contract Number | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|-----------------------------------------------------------|-----------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                                                                                                                                                   | Black and McDonald aka Custom Lighting Services LLC   | COMPANY WIDE PRIME WORKFORCE REPORT                       |                 |                 | Subcontractor | 16991.50    | 1319.50              | 7.77%               | 144.00             | 0.85%             | 1625.00             | 9.56%                    | 15528                | 0                      | 675                | 144                  | 644.5               | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Black and McDonald aka Custom Lighting Services LLC<br>Black and McDonald aka Custom Lighting Services LLC<br>Black and McDonald aka Custom Lighting Services LLC |                                                       | 7571-Stlight & TrafficSignal                              | CS110132        | \$21,744,901.29 | Total Prime   | 16991.50    | 1319.50              | 7.77%               | 144.00             | 0.85%             | 1625.00             | 9.56%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                                                                                                                                                   |                                                       | CID Inline Gatee @ Santa Fe P                             | WSD1274         | \$665,715.80    | Prime         | 2256.60     | 155.80               | 6.90%               | 0.00               | 0.00%             | 309.00              | 13.69%                   | 2100.8               | 0                      | 138.8              | 0                    | 17                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   |                                                       | Streetlight Lights - Renewal 4                            | CS110132B       | \$5,705,288.38  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   |                                                       |                                                           |                 |                 | Total         | 2256.60     | 155.80               | 6.90%               | 0.00               | 0.00%             | 309.00              | 13.69%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                                                                                                                                                   | American Legacy Construction Group, Inc.              | 7571-Stlight & TrafficSignal                              | CS110132        |                 | Subcontractor | 952.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 952                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | CCD Construction, Inc. (Company went out of business) | 7571-Stlight & TrafficSignal                              | CS110132        |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | CCD Construction, Inc. (Company went out of business) | Streetlight Lights - Renewal 4                            | CS110132B       |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | EG-Tech, LLC                                          | CID Inline Gatee @ Santa Fe P                             | WSD1274         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Gil's Sales Company, Inc.                             | 7571-Stlight & TrafficSignal                              | CS110132        |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Gil's Sales Company, Inc.                             | Streetlight Lights - Renewal 4                            | CS110132B       |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Gunter Construction Co.                               | CID Inline Gatee @ Santa Fe P                             | WSD1274         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Max Electric, Inc.                                    | 7571-Stlight & TrafficSignal                              | CS110132        |                 | Subcontractor | 342.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 342.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Max Electric, Inc.                                    | CID Inline Gatee @ Santa Fe P                             | WSD1274         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Max Electric, Inc.                                    | Streetlight Lights - Renewal 4                            | CS110132B       |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | NightHawk, LLC                                        | 7571-Stlight & TrafficSignal                              | CS110132        |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | NightHawk, LLC                                        | Streetlight Lights - Renewal 4                            | CS110132B       |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   |                                                       |                                                           |                 |                 | Total         | 1294.50     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                                                                                                                                                   | Blue Nile Contractors, Inc.                           | COMPANY WIDE PRIME WORKFORCE REPORT                       |                 |                 | Subcontractor | 11969.90    | 1293.20              | 10.80%              | 1000.00            | 8.35%             | 0.00                | 0.00%                    | 9676.7               | 1000                   | 851.56             | 0                    | 441.64              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   |                                                       |                                                           |                 |                 | Total         | 11969.90    | 1293.20              | 10.80%              | 1000.00            | 8.35%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | Manhole Grade Adjustments for OCP                         | WSD1156         | \$6,000,000.00  | Prime         | 146.50      | 5.00                 | 3.41%               | 17.00              | 11.60%            | 0.00                | 0.00%                    | 124.5                | 17                     | 5                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WMR along Raytown Rd                                      | WSD9162         | \$825,187.60    | Prime         | 712.50      | 40.00                | 5.61%               | 36.00              | 5.05%             | 0.00                | 0.00%                    | 636.5                | 36                     | 0                  | 0                    | 40                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WMR Drury-Elm/80th-120thTerr                              | WSD9018-001     | \$3,314,890.99  | Prime         | 65.00       | 2.00                 | 3.08%               | 7.00               | 10.77%            | 0.00                | 0.00%                    | 56                   | 7                      | 2                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WMR N Park Plz-N Agnes                                    | WSD9170         | \$1,811,233.38  | Prime         | 29.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 29                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WMR NTroost-NKans,NERuss-Englw                            | WSD9022         | \$3,750,000.00  | Prime         | 4.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 4                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WMR: Bristol Ave to Booth Ave, E. 47th Terr to E. 73rd St | WSD9164         | \$1,324,971.00  | Prime         | 2214.50     | 161.00               | 7.27%               | 42.00              | 1.90%             | 0.00                | 0.00%                    | 2011.5               | 42                     | 0                  | 0                    | 161                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WMR: Lydia-Walrond, 77Terr-85THST                         | WSD9032         | \$3,964,638.08  | Prime         | 9.50        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 9.5                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Blue Nile Contractors, Inc.                                                                                                                                       |                                                       | WW Collection Supplemental WF                             | WSD1305         | \$2,000,000.00  | Prime         | 191.03      | 17.00                | 8.90%               | 12.00              | 6.28%             | 0.00                | 0.00%                    | 162.03               | 12                     | 17                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   |                                                       |                                                           |                 |                 | Total         | 3372.03     | 225.00               | 6.67%               | 114.00             | 3.38%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                                                                                                                                                   | All American Redi-Mix, LLC                            | WMR Drury-Elm/80th-120thTerr                              | WSD9018-001     |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | All American Redi-Mix, LLC                            | WMR NTroost-NKans,NERuss-Englw                            | WSD9022         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | All American Redi-Mix, LLC                            | WMR: Bristol Ave to Booth Ave, E. 47th Terr to E. 73rd St | WSD9164         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | All American Redi-Mix, LLC                            | WW Collection Supplemental WF                             | WSD1305         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | Manhole Grade Adjustments for OCP                         | WSD1156         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WMR along Raytown Rd                                      | WSD9162         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WMR Drury-Elm/80th-120thTerr                              | WSD9018-001     |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WMR N Park Plz-N Agnes                                    | WSD9170         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WMR NTroost-NKans,NERuss-Englw                            | WSD9022         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WMR: Bristol Ave to Booth Ave, E. 47th Terr to E. 73rd St | WSD9164         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WMR: Lydia-Walrond, 77Terr-85THST                         | WSD9032         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Aman Construction, Inc.                               | WW Collection Supplemental WF                             | WSD1305         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Gunter Construction Co.                               | Manhole Grade Adjustments for OCP                         | WSD1156         |                 | Subcontractor | 2.00        | 2.00                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 2                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Little Joe's Asphalt, Inc.                            | WMR NTroost-NKans,NERuss-Englw                            | WSD9022         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | S & A Contracting, LLC                                | WMR: Bristol Ave to Booth Ave, E. 47th Terr to E. 73rd St | WSD9164         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Tenoch Construction, Inc.                             | WMR along Raytown Rd                                      | WSD9162         |                 | Subcontractor | 16.50       | 6.00                 | 36.36%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 10.5                 | 0                      | 0                  | 0                    | 6                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Tenoch Construction, Inc.                             | WMR N Park Plz-N Agnes                                    | WSD9170         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Tenoch Construction, Inc.                             | WMR: Bristol Ave to Booth Ave, E. 47th Terr to E. 73rd St | WSD9164         |                 | Subcontractor | 175.50      | 38.50                | 21.94%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 137                  | 0                      | 0                  | 0                    | 38.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Tenoch Construction, Inc.                             | WW Collection Supplemental WF                             | WSD1305         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Thorne & Son Asphalt Paving Co.                       | WMR Drury-Elm/80th-120thTerr                              | WSD9018-001     |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Thorne & Son Asphalt Paving Co.                       | WMR NTroost-NKans,NERuss-Englw                            | WSD9022         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                                                                                                                                                                   | Total Sodding & Seeding, Inc.                         | Manhole Grade Adjustments for OCP                         | WSD1156         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                | Subcontractor                                 | Contract Title                                            | Contract Number    | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|---------------------------------|-----------------------------------------------|-----------------------------------------------------------|--------------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                 | Total Sodding & Seeding, Inc.                 | WMR: Bristol Ave to Booth Ave, E. 47th Terr to E. 73rd St | WSD9164            |                 | Subcontractor | 90.50       | 90.50                | 100.00%             | 0.00               | 0.00%             | 39.00               | 43.09%                   | 0                    | 0                      | 76                 | 0                    | 14.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Total Sodding & Seeding, Inc.                 | WMR: Lydia-Walrond, 77Terr-85THST                         | WSD9032            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Total Sodding & Seeding, Inc.                 | WW Collection Supplemental WF                             | WSD1305            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | TYCON COMPANY LLC                             | WMR Drury-Elm/80th-120thTerr                              | WSD9018-001        |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | TYCON COMPANY LLC                             | WMR NTroost-NKans,NERuss-Englw                            | WSD9022            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | TYCON COMPANY LLC                             | WMR: Lydia-Walrond, 77Terr-85THST                         | WSD9032            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 339.00      | 191.50               | 56.49%              | 0.00               | 0.00%             | 52.00               | 15.34%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | BR Carpet Company                             | COMPANY WIDE PRIME WORKFORCE REPORT                       |                    |                 | Subcontractor | 445.00      | 445.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 445                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 445.00      | 445.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | Broadway Square Partners, LLP                 | COMPANY WIDE PRIME WORKFORCE REPORT                       |                    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Broadway Square Partners, LLP   |                                               | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  | \$7,505,000.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | A Clean Slate, LLC                            | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 3.00        | 2.00                 | 66.67%              | 1.00               | 33.33%            | 0.00                | 0.00%                    | 0                    | 0                      | 2                  | 1                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | A K Lee Construction LLC                      | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Absolute Crane LLC                            | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | AGP, INC.                                     | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Alex's Plumbing, LLC                          | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | American Fire Sprinkler Corp.                 | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Ben Tarbe Used Brick, Inc.                    | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Building Erection Services Company            | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Burns & McDonnell Engineering Company, Inc.   | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | C & C Sales, Inc                              | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Cass County Coatings, Inc.                    | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Contract Services Corporation of America      | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Coreslab Structures (Missouri) Inc.           | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 18.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 18                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | DH Pace dba Overhead Door KC                  | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | G2 Construction, LLC                          | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | George J. Shaw Construction Company           | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | International Builders & Consultants, Inc     | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | JACOR Contracting, Inc.                       | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | KAW VALLEY SAND & GRAVEL                      | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | KH Engineering Group, P.A.                    | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | LICO STEEL INC                                | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 3.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 3                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Little Joe's Asphalt, Inc.                    | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | LMG Construction Services, LLC                | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Martinez Concrete Const., Inc.                | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Medellin Landscaping & Gardening, Inc.        | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Metro Tile Contractors, Inc                   | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Midland Steel Company                         | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Midwest Contracting Services, LLC             | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | New Horizons Enterprises, LLC                 | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Porter Roofing Company, Inc.                  | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Pro Metals, LLC                               | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Realm Construction, Inc.                      | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Rodriguez Mechanical Contractors, Inc.        | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | ROWEN Elevator Company, LLC                   | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Standard Sheet Metal                          | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | The Matter Factory, LLC                       | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Three Feathers Construction & Sales, LLC      | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Whatever It Takes Electrical Contractors, LLC | 10th & Wyandotte Garage                                   | TIF-CS1000-WyGar1  |                 | Subcontractor | 14.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 14                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 38.00       | 2.00                 | 5.26%               | 1.00               | 2.63%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | Brookfield Hotel Investment LLC               | COMPANY WIDE PRIME WORKFORCE REPORT                       |                    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Brookfield Hotel Investment LLC |                                               | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg)   | Ch353-CS2016-10111 | \$19,766,455.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                           |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | 4-Gen Construction, Inc.                      | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg)   | Ch353-CS2016-10111 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | AEL, Inc                                      | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg)   | Ch353-CS2016-10111 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Al Muehlberger Concrete                       | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg)   | Ch353-CS2016-10111 |                 | Subcontractor | 96.50       | 19.50                | 20.21%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 77                   | 0                      | 15.5               | 0                    | 0                   | 0                     | 0                | 0                  | 4                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                   | Subcontractor                                 | Contract Title                                          | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------------------------|-----------------------------------------------|---------------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                    | Audrie Seeley & Co., LLC                      | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | D.E.L.L. Plaster & Drywall Construction, Inc. | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 900.00      | 439.50               | 48.83%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 460.5                | 0                      | 0                  | 0                    | 439.5               | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | E & K of Kansas City, Inc                     | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 4117.80     | 729.00               | 17.70%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 3388.8               | 0                      | 160                | 0                    | 569                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Edward Cummings Tile, Inc                     | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Energize Electronics, Inc.                    | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 67.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 67                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Environmental Mechanical Contractors, Inc     | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 2271.30     | 208.00               | 9.16%               | 0.00               | 0.00%             | 52.50               | 2.31%                    | 2063.3               | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 208                        | 0                            | 0                  | 0                |
|                                    | Falcon Contracting, LLC                       | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Higman Equipment Company, Inc.                | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | International Builders & Consultants, Inc     | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 101.50      | 8.00                 | 7.88%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 93.5                 | 0                      | 0                  | 0                    | 8                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | John A. Marshall Company                      | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 16.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 16                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Kone, Inc.                                    | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 12.00       | 6.00                 | 50.00%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 6                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 6                          | 0                            | 0                  | 0                |
|                                    | L.A. Hadley, Inc.                             | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | L.O. McCurry Co, Inc.                         | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 572.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 572                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | MCM Restoration Company, Inc                  | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Midland Steel Company                         | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | MVP LLC                                       | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | New Horizons Enterprises, LLC                 | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Performance Glass, Inc.                       | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Precision Cutting & Coring, LLC               | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 74.50       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 74.5                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Pro Metals, LLC                               | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 488.50      | 144.00               | 29.48%              | 0.00               | 0.00%             | 98.00               | 20.06%                   | 344.5                | 0                      | 46                 | 0                    | 98                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Rau Construction Company                      | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 2117.00     | 327.00               | 15.45%              | 152.50             | 7.20%             | 0.00                | 0.00%                    | 1637.5               | 152.5                  | 327                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | RCS Millwork LC                               | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Rodriguez Mechanical Contractors, Inc.        | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 1455.50     | 132.00               | 9.07%               | 5.00               | 0.34%             | 533.00              | 36.62%                   | 1318.5               | 5                      | 0                  | 0                    | 64                  | 0                     | 0                | 0                  | 68                         | 0                            | 0                  | 0                |
|                                    | Shaw Electric Company                         | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Trio Masonry, Inc                             | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Western Fireproofing Co of KS Inc             | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 8.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 8                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Whatever It Takes Electrical Contractors, LLC | Hotel Indigo @ 11th Baltimore (Fairfax/Brookfield Bldg) | Ch353-CS2016-10111 |                | Subcontractor | 72.00       | 72.00                | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 24                 | 0                    | 48                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    |                                               |                                                         |                    |                | Total         | 12369.60    | 2085.00              | 16.86%              | 157.50             | 1.27%             | 683.50              | 5.53%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                    | Brown and Root Industrial Services            | COMPANY WIDE PRIME WORKFORCE REPORT                     |                    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    |                                               |                                                         |                    |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Brown and Root Industrial Services |                                               | Job Order Contract                                      | EV2072A-2          | \$4,015,885.39 | Prime         | 160.00      | 160.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 80                  | 0                     | 0                | 0                  | 80                         | 0                            | 0                  | 0                |
| Brown and Root Industrial Services |                                               | JOC                                                     | EV2072-2           | \$5,000,000.00 | Prime         | 140.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 140                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    |                                               |                                                         |                    |                | Total         | 300.00      | 160.00               | 53.33%              | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                    | Alexander Mechanical Contractors, Inc.        | Job Order Contract                                      | EV2072A-2          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Alexander Mechanical Contractors, Inc.        | JOC                                                     | EV2072-2           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Alpha Energy & Electric, Inc.                 | Job Order Contract                                      | EV2072A-2          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | Alpha Energy & Electric, Inc.                 | JOC                                                     | EV2072-2           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | City Cement Concrete Construction Co.         | Job Order Contract                                      | EV2072A-2          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | City Cement Concrete Construction Co.         | JOC                                                     | EV2072-2           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | D.E.L.L. Plaster & Drywall Construction, Inc. | Job Order Contract                                      | EV2072A-2          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                    | D.E.L.L. Plaster & Drywall Construction, Inc. | JOC                                                     | EV2072-2           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                        | Subcontractor                            | Contract Title                                     | Contract Number    | Contract Value   | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-----------------------------------------|------------------------------------------|----------------------------------------------------|--------------------|------------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                         | Genesis Environmental Solutions, Inc.    | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Genesis Environmental Solutions, Inc.    | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Gunter Construction Co.                  | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Gunter Construction Co.                  | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Hartline Construction, LLC               | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Hartline Construction, LLC               | JOC                                                | EV2072-2           |                  | Subcontractor | 15.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 15                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Little Joe's Asphalt, Inc.               | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Little Joe's Asphalt, Inc.               | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | LMG Construction Services, LLC           | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | LMG Construction Services, LLC           | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Pro Circuit, Inc.                        | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Pro Circuit, Inc.                        | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Pro Metals, LLC                          | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Pro Metals, LLC                          | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Southtown Glass Co.                      | Job Order Contract                                 | EV2072A-2          |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Southtown Glass Co.                      | JOC                                                | EV2072-2           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         |                                          |                                                    |                    |                  | Total         | 15.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                         | Capital Electric Construction Co., Inc.  | COMPANY WIDE PRIME WORKFORCE REPORT                |                    |                  | Subcontractor | 45249.50    | 5732.50              | 12.67%              | 1042.00            | 2.30%             | 12907.00            | 28.52%                   | 38475                | 1042                   | 2463.5             | 0                    | 2491                | 0                     | 143.5            | 0                  | 0                          | 0                            | 0                  | 634.5            |
|                                         |                                          |                                                    |                    |                  | Total         | 45249.50    | 5732.50              | 12.67%              | 1042.00            | 2.30%             | 12907.00            | 28.52%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Capital Electric Construction Co., Inc. |                                          | 10 Richards Rd Elec. Upgrade @ DT Airport - Bid #2 | 62140432           | \$482,575.00     | Prime         | 16.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 16                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         |                                          |                                                    |                    |                  | Total         | 16.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                         | Dayspring Electric, Inc.                 | 10 Richards Rd Elec. Upgrade @ DT Airport - Bid #2 | 62140432           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Infinite Energy Construction, Inc.       | 10 Richards Rd Elec. Upgrade @ DT Airport - Bid #2 | 62140432           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Reynolds Electric, Inc.(Out of Business) | 10 Richards Rd Elec. Upgrade @ DT Airport - Bid #2 | 62140432           |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         |                                          |                                                    |                    |                  | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                         | Cerner Corporation                       | COMPANY WIDE PRIME WORKFORCE REPORT                |                    |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         |                                          |                                                    |                    |                  | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Cerner Corporation                      |                                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 | \$131,879,637.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Cerner Corporation                      |                                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 | \$28,000,000.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Cerner Corporation                      |                                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE3   | TIF-CS2016-Cerner3 | \$58,909,003.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         |                                          |                                                    |                    |                  | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                         | 777 Construction LLC                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | 777 Construction LLC                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | A K Lee Construction LLC                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | A K Lee Construction LLC                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Abbey-Simons Co.                         | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | ACME Dock Specialist, Inc.               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | ACME Dock Specialist, Inc.               | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | ACME Fence Company, Inc.                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Acme Sign Hanger, Inc.                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Acme Sign Hanger, Inc.                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | AGP, INC.                                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | AGP, INC.                                | Bannister & I-435 TIF Plan: Cerner Campus PHASE2   | TIF-CS2015-Cerner2 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | AIR CLEANING TECHNOLOGIES                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | AJ Technologies                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                         | Alexander Mechanical Contractors, Inc.   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1   | TIF-CS2015-Cerner1 |                  | Subcontractor | 51.50       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 51.5                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor | Subcontractor                                  | Contract Title                                   | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------|------------------------------------------------|--------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                  | All American Redi-Mix, LLC                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | All American Redi-Mix, LLC                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Alpha Energy & Electric, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Alpha Energy & Electric, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Ambassador Steel Fabrication, LLC              | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Ambassador Steel Fabrication, LLC              | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | American Direct                                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | American Fire Sprinkler Corp.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 11.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 11                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | American Fire Sprinkler Corp.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | AT Abatement Services Inc                      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Audrie Seeley & Co., LLC                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Barnes & Dodge, Inc.                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 60.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 52.00               | 86.67%                   | 60                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Barnes & Dodge, Inc.                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Barrier Technologies, LLC                      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 11.92       | 11.92                | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 11.92                | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Barrier Technologies, LLC                      | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Blue Springs Beam Service, Inc.                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Building Erection Services Company             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 262.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 262                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | BURNS BOYS COMPANY                             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | C & C Sales, Inc                               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 16.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 16                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | C-Sharp Trucking, Inc.                         | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | C.S. Humphrey & Co., LLC                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Caman Construction Compay, Inc.                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Caman Construction Compay, Inc.                | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Cartwright Tree Care, LLC                      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Ceco Concrete Construction, LLC                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Ceco Concrete Construction, LLC                | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Christensen Specialty Division Inc             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Clymore Trucking Co.                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Commercial Installation & Construction Company | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 17.00       | 1.00                 | 5.88%               | 0.00               | 0.00%             | 2.00                | 11.76%                   | 16                   | 0                      | 1                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Construction Anchors, Inc.                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Construction Anchors, Inc.                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Construction Material Testing Group            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Construction Solutions LLC                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Contract Services Corporation of America       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Control Service Co., Inc.                      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Control Service Co., Inc.                      | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor | Subcontractor                                 | Contract Title                                   | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------|-----------------------------------------------|--------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                  | Core Communications LLC                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Core Communications LLC                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 695.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 695.00              | 100.00%                  | 695                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Cornell Roofing & Sheet Metal Co.             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Cornell Roofing & Sheet Metal Co.             | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | D.E.L.L. Plaster & Drywall Construction, Inc. | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Delta Sweeping Company                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Dependable Flooring Take-Up, Inc.             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Dependable Flooring Take-Up, Inc.             | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | DH Pace dba Overhead Door KC                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | DH Restoration, Inc.                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 8.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 8                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Doherty Steel, Inc.                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Doherty Steel, Inc.                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | E & J Specialty, LLC                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | E & S Excavating, LLC                         | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | E & S Excavating, LLC                         | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Edwards Cast Stone Company                    | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Enterprise Precast Concrete Inc               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Enterprise Precast Concrete Inc               | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | FACTORY DIRECT APPLIANCE, INC                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | FACTORY DIRECT APPLIANCE, INC                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Farr Mechanical                               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Firetek, Inc.                                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Flynn Midwest LP                              | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 3116.75     | 577.50               | 18.53%              | 47.00              | 1.51%             | 0.00                | 0.00%                    | 2492.25              | 47                     | 369                | 0                    | 24                  | 0                     | 23               | 0                  | 161.5                      | 0                            | 0                  | 0                |
|                  | Flynn Midwest LP                              | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | GATEWAY BUILDING PRODUCTS                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | GATEWAY BUILDING PRODUCTS                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | George J. Shaw Construction Company           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | George J. Shaw Construction Company           | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | George J. Shaw Construction Company           | Bannister & I-435 TIF Plan: Cerner Campus PHASE3 | TIF-CS2016-Cerner3 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gerdau Ameristeel                             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gerdau Ameristeel                             | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gil's Sales Company, Inc.                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gillpatrick Woodworks LLC                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gonzalez Construction, LLC                    | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gonzalez Construction, LLC                    | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Great Plains Drilling                         | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor | Subcontractor                                         | Contract Title                                   | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------|-------------------------------------------------------|--------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                  | GUIER FENCE COMPANY                                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Gun-Ko Traffic Control, Inc.                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Haas Metal Engineering, Inc.                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Haas Metal Engineering, Inc.                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Haggard Hauling & Rigging Inc                         | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Hanrahan Asphalt Paving                               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Hartline Construction, LLC                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Hayes Drilling                                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Hayes Drilling                                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | HBE Erosion LLC                                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Higman Equipment Company, Inc.                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Higman Equipment Company, Inc.                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | HMC Enterprise Corporation                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Hogarty Sales, Inc.                                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Hogarty Sales, Inc.                                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | INSCO Industries, Inc.                                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | INSCO Industries, Inc.                                | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 2.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 2                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | International Builders & Consultants, Inc             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | International Leak Detection                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | JA Lillig Excavating, Inc.                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 28.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 28                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | JA Lillig Excavating, Inc.                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Jabral Inc.                                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 113.50      | 8.00                 | 7.05%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 105.5                | 0                      | 0                  | 0                    | 8                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Jabral Inc.                                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | JE Dunn Construction                                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 6082.00     | 657.50               | 10.81%              | 1626.00            | 26.73%            | 783.00              | 12.87%                   | 3798.5               | 1354                   | 277.5              | 232                  | 186.5               | 0                     | 0                | 0                  | 193.5                      | 40                           | 0                  | 0                |
|                  | JE Dunn Construction                                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 199.00      | 68.50                | 34.42%              | 0.00               | 0.00%             | 199.00              | 100.00%                  | 130.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 68.5               | 0                          | 0                            | 0                  | 0                |
|                  | JE Dunn Construction                                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE3 | TIF-CS2016-Cerner3 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | John A. Marshall Company                              | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 100.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 100                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | John A. Marshall Company                              | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Johnson-Lancaster & Associates Inc                    | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | K & G STRIPING                                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 18.50       | 14.75                | 79.73%              | 0.00               | 0.00%             | 3.75                | 20.27%                   | 3.75                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 14.75                      | 0                            | 0                  | 0                |
|                  | K Building Specialties, Inc. dba Perkins Fireproofing | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 30.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 30                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | K Building Specialties, Inc. dba Perkins Fireproofing | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | KANSAS CITY STEEL WERX, INC                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | KANSAS CITY STEEL WERX, INC                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Kansas City Structural Steel Inc.                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Kansas City Structural Steel Inc.                     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor | Subcontractor                     | Contract Title                                   | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------|-----------------------------------|--------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                  | Kaw Valley Wrecking, LLC          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Kaw Valley Wrecking, LLC          | Bannister & I-435 TIF Plan: Cerner Campus PHASE3 | TIF-CS2016-Cerner3 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | KC Blueprint Co.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | KC Blueprint Co.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | KC Coring & Cutting Inc           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Kone, Inc.                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Kone, Inc.                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Lawrence Pest Control             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Lawrence Pest Control             | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Leigh & O'Kane, LLC               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Lewis Block & Supply Company      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Lewis Block & Supply Company      | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | LMG Construction Services, LLC    | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | LMG Construction Services, LLC    | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Magnum Boring LLC                 | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Mark One Electric Company, Inc.   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 1555.50     | 216.00               | 13.89%              | 16.00              | 1.03%             | 104.00              | 6.69%                    | 1323.5               | 16                     | 0                  | 0                    | 80                  | 0                     | 136              | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Mark One Electric Company, Inc.   | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 152.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 152                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Midland Marble & Granite, LLC     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 20.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 20                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Midland Marble & Granite, LLC     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Midwest Contracting Services, LLC | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Midwest Interior Systems, Inc.    | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MJ Builders, LLC                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MMC Contractors                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 874.00      | 77.00                | 8.81%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 797                  | 0                      | 0                  | 0                    | 77                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MMC Contractors                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 8.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 8                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MS CONSULTING SERVICES            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MUSSELMAN & HALL CONTRACT         | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MUSSELMAN & HALL CONTRACT         | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | MVP LLC                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Patent LLC                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Patent LLC                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Performance Contracting Inc.      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Piping Concepts, LLC              | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Piping Concepts, LLC              | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Precast Restoration Services      | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Precision Cutting & Coring, LLC   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 122.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 122.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Precision Cutting & Coring, LLC   | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor | Subcontractor                              | Contract Title                                   | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------|--------------------------------------------|--------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                  | Pro Metals, LLC                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Pro Metals, LLC                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Pullman SST Inc                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Ravensberg Incorporated                    | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | RCS Millwork LC                            | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Revent Incorporated                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Rew Materials                              | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Rodriguez Mechanical Contractors, Inc.     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 15.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 15.00               | 100.00%                  | 15                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Rodriguez Mechanical Contractors, Inc.     | Bannister & I-435 TIF Plan: Cerner Campus PHASE3 | TIF-CS2016-Cerner3 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Rosehill Gardens                           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 772.23      | 718.23               | 93.01%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 54                   | 0                      | 0                  | 0                    | 718.23              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | ROWEN Elevator Company, LLC                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | ROWEN Elevator Company, LLC                | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Royal Construction Services                | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | S & W Waterproofing, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | S & W Waterproofing, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | S.A. Flick Seed Co.                        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Saxton & Saxton Construction Co., Inc.     | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Saxton & Saxton Construction Co., Inc.     | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Schlagel & Associates PA                   | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | SCS Aquaterra                              | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Shared Systems Technology, Inc.            | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Signature Craft, LLC                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 410.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 410.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Simonsen Construction Inc                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Skyline Construction Company               | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Skyline Construction Company               | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 16.00       | 16.00                | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 16                         | 0                            | 0                  | 0                |
|                  | Special Treatments, LLC                    | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Stadium Sheet Metal, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 962.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 152.00              | 15.80%                   | 962                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Stadium Sheet Metal, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Standard Sheet Metal                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Standard Sheet Metal                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Superior Bowen Asphalt Co                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Swanson Gentleman Hart Inc., dba SGH, Inc. | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Talon Concrete & Aggregates                | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Tenoch Construction, Inc.                  | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | Three Feathers Construction & Sales, LLC   | Bannister & I-435 TIF Plan: Cerner Campus PHASE2 | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                  | THREE FEATHERS CONSTRUCTION SERVICES, INC. | Bannister & I-435 TIF Plan: Cerner Campus PHASE1 | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor    | Subcontractor                                 | Contract Title                                            | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|---------------------|-----------------------------------------------|-----------------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                     | Total Interiors Inc.                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 16.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 16.00               | 100.00%                  | 16                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Total Interiors Inc.                          | Bannister & I-435 TIF Plan: Cerner Campus PHASE2          | TIF-CS2015-Cerner2 |                | Subcontractor | 83.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 83.00               | 100.00%                  | 83                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Transportation Logistics Systems, Inc.        | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Vazquez Commercial Contracting, LLC           | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Vazquez Commercial Contracting, LLC           | Bannister & I-435 TIF Plan: Cerner Campus PHASE2          | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | W Carter & Associates Glazing LLC             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Western Fireproofing Co of KS Inc             | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Western Fireproofing Co of KS Inc             | Bannister & I-435 TIF Plan: Cerner Campus PHASE2          | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Whatever It Takes Electrical Contractors, LLC | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Whatever It Takes Electrical Contractors, LLC | Bannister & I-435 TIF Plan: Cerner Campus PHASE2          | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Wilko Construction, Inc                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE1          | TIF-CS2015-Cerner1 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Wilko Construction, Inc                       | Bannister & I-435 TIF Plan: Cerner Campus PHASE2          | TIF-CS2015-Cerner2 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     |                                               |                                                           |                    |                | Total         | 15828.90    | 2366.40              | 14.95%              | 1689.00            | 10.67%            | 2104.75             | 13.30%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                     | CHSB Apartments, LP                           | COMPANY WIDE PRIME WORKFORCE REPORT                       |                    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     |                                               |                                                           |                    |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| CHSB Apartments, LP |                                               | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     | \$7,288,085.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     |                                               |                                                           |                    |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                     | Affordable Pest Control                       | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Alan W. Stevens                               | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 4.50        | 4.00                 | 88.89%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0.5                  | 0                      | 0                  | 0                    | 4                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | BAM Contracting LLC                           | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 164.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 164                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Builders Stone                                | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | DELTA INNOVATIVE SERVICES                     | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | ENVISION TECHNOLOGY GROUP                     | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 115.00      | 48.25                | 41.96%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 66.75                | 0                      | 43.25              | 0                    | 5                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Erosion Control, Inc                          | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | FACTORY DIRECT APPLIANCE, INC                 | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | FeLisa                                        | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Jayhawk Firesprinkler                         | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 14.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 14                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | K & G Plumbing Contractors Inc                | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 94.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 94                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Kaw Valley Wrecking, LLC                      | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Lithko                                        | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Lynch Electrical, Inc.                        | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | MID-AMERICA CABINETS                          | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Mid-America Contractors, Inc.                 | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 21.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 21                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Midwest Contracting Services, LLC             | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | New Horizons Enterprises, LLC                 | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Rodriguez Mechanical Contractors, Inc.        | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                     | Schindler Elevator                            | Cleveland Heights Senior Apartments (Phil B. Curls Manor) | LCRA-CS51-CHSA     |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

**Human Relations Department March 2017 Construction Workforce Board Report**

| Prime Contractor             | Subcontractor                                                 | Contract Title                                               | Contract Number | Contract Value  | Vendor               | Total Hours     | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|-----------------|-----------------|----------------------|-----------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                              | Slab Masters Inc                                              | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Straub Construction Co., Inc.                                 | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Taliaferro & Browne, Inc.                                     | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | The Hayes Company                                             | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Thorne & Son Asphalt Paving Co.                               | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Tip Top Painting, LLC                                         | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | TRIFECTA CONTRACTING                                          | Cleveland Heights Senior Apartments (Phil B. Curls Manor)    | LCRA-CS51-CHSA  |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>412.50</b>   | <b>52.25</b>         | <b>12.67%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>COMANCHE CONSTRUCTION, INC</b>                             | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                   |                 |                 | <b>Subcontractor</b> | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             | <b>0</b>             | <b>0</b>               | <b>0</b>           | <b>0</b>             | <b>0</b>            | <b>0</b>              | <b>0</b>         | <b>0</b>           | <b>0</b>                   | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| COMANCHE CONSTRUCTION, INC   |                                                               | PW2016-031 - Broadway Blvd                                   | PW2016-031      | \$1,969,646.30  | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| COMANCHE CONSTRUCTION, INC   |                                                               | PW2017-032-Woodsweather RD                                   | PW2017-032      | \$905,709.30    | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | Little Joe's Asphalt, Inc.                                    | PW2017-032-Woodsweather RD                                   | PW2017-032      |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Realm Construction, Inc.                                      | PW2016-031 - Broadway Blvd                                   | PW2016-031      |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Redford Construction, Inc.                                    | PW2016-031 - Broadway Blvd                                   | PW2016-031      |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Tenoch Construction, Inc.                                     | PW2017-032-Woodsweather RD                                   | PW2017-032      |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>DH Pace dba Overhead Door KC</b>                           | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                   |                 |                 | <b>Subcontractor</b> | <b>341.07</b>   | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             | <b>341.07</b>        | <b>0</b>               | <b>0</b>           | <b>0</b>             | <b>0</b>            | <b>0</b>              | <b>0</b>         | <b>0</b>           | <b>0</b>                   | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>341.07</b>   | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| DH Pace dba Overhead Door KC |                                                               | (Overhead door installation, maintenance & repair - renewal) | EV1743-4        | \$900,000.00    | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | Caman Construction Compay, Inc.                               | (Overhead door installation, maintenance & repair - renewal) | EV1743-4        |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | International Builders & Consultants, Inc                     | (Overhead door installation, maintenance & repair - renewal) | EV1743-4        |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Max Electric, Inc.                                            | (Overhead door installation, maintenance & repair - renewal) | EV1743-4        |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>Flynn Midwest LP</b>                                       | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                   |                 |                 | <b>Subcontractor</b> | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             | <b>0</b>             | <b>0</b>               | <b>0</b>           | <b>0</b>             | <b>0</b>            | <b>0</b>              | <b>0</b>         | <b>0</b>           | <b>0</b>                   | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Flynn Midwest LP             |                                                               | Roof Rplc Rprs @ WSD Bldgs Rn1                               | WSD9159         | \$1,410,411.00  | Prime                | 75.00           | 24.00                | 32.00%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 51                   | 0                      | 24                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>75.00</b>    | <b>24.00</b>         | <b>32.00%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | 777 Construction LLC                                          | Roof Rplc Rprs @ WSD Bldgs Rn1                               | WSD9159         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Gunter Construction Co.                                       | Roof Rplc Rprs @ WSD Bldgs Rn1                               | WSD9159         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Porter Roofing Company, Inc.                                  | Roof Rplc Rprs @ WSD Bldgs Rn1                               | WSD9159         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>Foley Company</b>                                          | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                   |                 |                 | <b>Subcontractor</b> | <b>22373.00</b> | <b>1829.00</b>       | <b>8.18%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>1583.00</b>      | <b>7.08%</b>             | <b>20544</b>         | <b>0</b>               | <b>877</b>         | <b>0</b>             | <b>268.5</b>        | <b>0</b>              | <b>192.5</b>     | <b>0</b>           | <b>491</b>                 | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>22373.00</b> | <b>1829.00</b>       | <b>8.18%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>1583.00</b>      | <b>7.08%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Foley Company                |                                                               | Birmingham PS Mid-Range Pumps                                | WSD1161         | \$2,218,000.00  | Prime                | 119.00          | 1.00                 | 0.84%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 118                  | 0                      | 1                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Foley Company                |                                                               | Blue River WWTP Final Clarifier                              | WSD1176         | \$4,777,499.60  | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Foley Company                |                                                               | OHB Cooling & Air Upgrade                                    | 62140437        | \$5,153,209.76  | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Foley Company                |                                                               | PhsIOdorCntrolWrks@BRWWTP                                    | WSD1216         | \$3,830,300.00  | Prime                | 1876.50         | 377.50               | 20.12%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1499                 | 0                      | 52                 | 0                    | 0                   | 0                     | 189.5            | 0                  | 136                        | 0                            | 0                  | 0                |
| Foley Company                |                                                               | Turkey Creek WWPS Modification                               | WSD908          | \$17,038,450.08 | Prime                | 173.50          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 173.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Foley Company                |                                                               | WTP WestHeader & ValveRplcmnt                                | WSD8987         | \$3,044,931.39  | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                              |                 |                 | <b>Total</b>         | <b>2169.00</b>  | <b>378.50</b>        | <b>17.45%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | A K Lee Construction LLC                                      | Birmingham PS Mid-Range Pumps                                | WSD1161         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | A K Lee Construction LLC                                      | WTP WestHeader & ValveRplcmnt                                | WSD8987         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | A+ Engineering Services, LLC                                  | PhsIOdorCntrolWrks@BRWWTP                                    | WSD1216         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Adobe Enterprises, LLC                                        | PhsIOdorCntrolWrks@BRWWTP                                    | WSD1216         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | All Pro Construction, Inc. (Need an address for this company) | Turkey Creek WWPS Modification                               | WSD908          |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Alpha Energy & Electric, Inc.                                 | Blue River WWTP Final Clarifier                              | WSD1176         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Alpha Energy & Electric, Inc.                                 | WTP WestHeader & ValveRplcmnt                                | WSD8987         |                 | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |



**Human Relations Department March 2017 Construction Workforce Board Report**

| Prime Contractor             | Subcontractor                             | Contract Title                                                       | Contract Number         | Contract Value | Vendor               | Total Hours    | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------------------|-------------------------------------------|----------------------------------------------------------------------|-------------------------|----------------|----------------------|----------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                              | <b>Gunter Construction Co.</b>            | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                           |                         |                | <b>Subcontractor</b> | <b>2165.00</b> | <b>489.00</b>        | <b>22.59%</b>       | <b>123.00</b>      | <b>5.68%</b>      | <b>143.00</b>       | <b>6.61%</b>             | 1553                 | 123                    | 0                  | 0                    | 327                 | 0                     | 162              | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                           |                                                                      |                         |                | <b>Total</b>         | <b>2165.00</b> | <b>489.00</b>        | <b>22.59%</b>       | <b>123.00</b>      | <b>5.68%</b>      | <b>143.00</b>       | <b>6.61%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Gunter Construction Co.      |                                           | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS | \$1,108,000.00 | Prime                | 503.00         | 119.00               | 23.66%              | 58.00              | 11.53%            | 41.00               | 8.15%                    | 326                  | 58                     | 0                  | 0                    | 60                  | 0                     | 59               | 0                  | 0                          | 0                            | 0                  | 0                |
| Gunter Construction Co.      |                                           | CS160033-Marion Park Dr                                              | CS160033                | \$327,917.00   | Prime                | 6.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 6                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Gunter Construction Co.      |                                           | East Bottoms PS Rehab Ph 2                                           | WSD8943                 | \$1,059,000.00 | Prime                | 52.00          | 27.00                | 51.92%              | 0.00               | 0.00%             | 22.00               | 42.31%                   | 25                   | 0                      | 0                  | 0                    | 27                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Gunter Construction Co.      |                                           | West Terrace Off Leash Area                                          | POC2016076              | \$681,898.00   | Prime                | 16.00          | 5.00                 | 31.25%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 11                   | 0                      | 0                  | 0                    | 3                   | 0                     | 2                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                           |                                                                      |                         |                | <b>Total</b>         | <b>577.00</b>  | <b>151.00</b>        | <b>26.17%</b>       | <b>58.00</b>       | <b>10.05%</b>     | <b>63.00</b>        | <b>10.92%</b>            |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | A Clean Slate, LLC                        | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | AGP, INC.                                 | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | All American Redi-Mix, LLC                | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Alpha Energy & Electric, Inc.             | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | America On The Go Plumbing                | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 27.00          | 27.00                | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 27                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | AmeriFence Corporation                    | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 10.44          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 10.44                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Clymore Trucking Co.                      | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Clymore Trucking Co.                      | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Collins & Hermann                         | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Collins & Hermann                         | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 87.50          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 87.5                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Construction Anchors, Inc.                | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Cornell Roofing & Sheet Metal Co.         | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 106.50         | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 106.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | CS Carey                                  | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Desco Coatings Inc                        | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | DH Pace dba Overhead Door KC              | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Erosion Specialists LLC                   | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Infinite Energy Construction, Inc.        | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 9.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 9                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | International Builders & Consultants, Inc | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Jabral Inc.                               | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | JJT Enterprises, LLC                      | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 159.75         | 75.50                | 47.26%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 84.25                | 0                      | 75.5               | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | K & G STRIPING                            | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 18.75          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 4.25                | 22.67%                   | 18.75                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | K & G STRIPING                            | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Mac's Fence                               | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Mac's Fence                               | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Mark One Electric Company, Inc.           | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Max Electric, Inc.                        | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Miller Sign Shoppe, LLC                   | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Miller's Pro Cut, Inc.                    | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 11.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 11                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Miller's Pro Cut, Inc.                    | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Miller's Pro Cut, Inc.                    | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Morgan Contractors Inc.                   | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MS Restoration                            | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MSE Hardscapes                            | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MTS CONTRACTING INC.                      | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MTS CONTRACTING INC.                      | East Bottoms PS Rehab Ph 2                                           | WSD8943                 |                | Subcontractor        | 1011.50        | 140.50               | 13.89%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 871                  | 0                      | 140.5              | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MVP LLC                                   | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Piping Concepts, LLC                      | ADA BID#13 PARKS POOLS                                               | 0713111 ADA BID13 POOLS |                | Subcontractor        | 40.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 40                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | RLS Trucking, Inc.                        | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | S.A. Flick Seed Co.                       | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Thorne & Son Asphalt Paving Co.           | West Terrace Off Leash Area                                          | POC2016076              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Welch Silt Fence & Erosion Control        | CS160033-Marion Park Dr                                              | CS160033                |                | Subcontractor        | 2.66           | 2.66                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 1.33               | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 1.33             |
|                              |                                           |                                                                      |                         |                | <b>Total</b>         | <b>1484.10</b> | <b>245.66</b>        | <b>16.55%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>4.25</b>         | <b>0.29%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>Haines &amp; Associates Const Co</b>   | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                           |                         |                | <b>Subcontractor</b> | <b>3583.00</b> | <b>892.00</b>        | <b>24.90%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>955.00</b>       | <b>26.65%</b>            | 2691                 | 0                      | 704.5              | 0                    | 0                   | 0                     | 0                | 0                  | 187.5                      | 0                            | 0                  | 0                |
|                              |                                           |                                                                      |                         |                | <b>Total</b>         | <b>3583.00</b> | <b>892.00</b>        | <b>24.90%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>955.00</b>       | <b>26.65%</b>            |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Haines & Associates Const Co |                                           | CW Rpr & Repl Curb Stops Ren 2                                       | WSD9114                 | \$1,500,000.00 | Prime                | 1183.00        | 674.50               | 57.02%              | 0.00               | 0.00%             | 202.50              | 17.12%                   | 508.5                | 0                      | 674.5              | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Haines & Associates Const Co |                                           | WMR in the area of Stateline to Harrison; 44th Street to 75th Street | WSD9002ENG              | \$2,716,593.00 | Prime                | 1800.00        | 217.50               | 12.08%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1582.5               | 0                      | 30                 | 0                    | 0                   | 0                     | 0                | 0                  | 187.5                      | 0                            | 0                  | 0                |
| Haines & Associates Const Co |                                           | WMR Stateline-Holmes,W75-85th St                                     | WSD9014                 | \$3,629,761.00 | Prime                | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                           |                                                                      |                         |                | <b>Total</b>         | <b>2983.00</b> | <b>892.00</b>        | <b>29.90%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>202.50</b>       | <b>6.79%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | All American Redi-Mix, LLC                | WMR in the area of Stateline to Harrison; 44th Street to 75th Street | WSD9002ENG              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | All American Redi-Mix, LLC                | WMR Stateline-Holmes,W75-85th St                                     | WSD9014                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Camam Construction Company, Inc.          | WMR Stateline-Holmes,W75-85th St                                     | WSD9014                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | International Builders & Consultants, Inc | WMR in the area of Stateline to Harrison; 44th Street to 75th Street | WSD9002ENG              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Little Joe's Asphalt, Inc.                | WMR in the area of Stateline to Harrison; 44th Street to 75th Street | WSD9002ENG              |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Little Joe's Asphalt, Inc.                | WMR Stateline-Holmes,W75-85th St                                     | WSD9014                 |                | Subcontractor        | 0.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.                  |                          |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor               | Subcontractor                          | Contract Title                                                       | Contract Number    | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|--------------------------------|----------------------------------------|----------------------------------------------------------------------|--------------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                | MAHER OIL CO                           | WMR Stateline-Holmes,W75-85th St                                     | WSD9014            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Rick Sauceda Trucking                  | WMR in the area of Stateline to Harrison; 44th Street to 75th Street | WSD9002ENG         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Rick Sauceda Trucking                  | WMR Stateline-Holmes,W75-85th St                                     | WSD9014            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Total Sodding & Seeding, Inc.          | WMR in the area of Stateline to Harrison; 44th Street to 75th Street | WSD9002ENG         |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Total Sodding & Seeding, Inc.          | WMR Stateline-Holmes,W75-85th St                                     | WSD9014            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | TYCON COMPANY LLC                      | CW Rpr & Rep1 Curb Stops Ren 2                                       | WSD9114            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                |                                        |                                                                      |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                | HAVENS CONSTRUCTION CO INC             | COMPANY WIDE PRIME WORKFORCE REPORT                                  |                    |                 | Subcontractor | 6333.00     | 860.00               | 13.58%              | 498.00             | 7.86%             | 1257.00             | 19.85%                   | 4975                 | 498                    | 164                | 0                    | 106.5               | 0                     | 0                | 0                  | 589.5                      | 0                            | 0                  | 0                |
| HAVENS CONSTRUCTION CO INC     |                                        | BR South 1 and 2 I/I Reduction                                       | WSD1169            | \$10,882,888.72 | Total Prime   | 6333.00     | 860.00               | 13.58%              | 498.00             | 7.86%             | 1257.00             | 19.85%                   | 213.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| HAVENS CONSTRUCTION CO INC     |                                        | Town Fork Creek NSR                                                  | WSD1306            | \$13,244,316.00 | Prime         | 2054.00     | 317.00               | 15.43%              | 21.00              | 1.02%             | 164.00              | 7.98%                    | 1716                 | 21                     | 164                | 0                    | 0                   | 0                     | 0                | 0                  | 153                        | 0                            | 0                  | 0                |
| HAVENS CONSTRUCTION CO INC     |                                        | WMR Holmes-College/E85-E139St.                                       | WSD9008            | \$2,039,475.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                |                                        |                                                                      |                    |                 | Total         | 2267.50     | 317.00               | 13.98%              | 21.00              | 0.93%             | 247.00              | 10.89%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                | Ace Pipe Cleaning, Inc.                | BR South 1 and 2 I/I Reduction                                       | WSD1169            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | All American Redi-Mix, LLC             | BR South 1 and 2 I/I Reduction                                       | WSD1169            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | All American Redi-Mix, LLC             | WMR Holmes-College/E85-E139St.                                       | WSD9008            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Blue Nile Contractors, Inc.            | BR South 1 and 2 I/I Reduction                                       | WSD1169            |                 | Subcontractor | 177.93      | 71.19                | 40.01%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 106.74               | 0                      | 71.19              | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Blue Nile Contractors, Inc.            | Town Fork Creek NSR                                                  | WSD1306            |                 | Subcontractor | 589.50      | 36.00                | 6.11%               | 16.00              | 2.71%             | 0.00                | 0.00%                    | 537.5                | 16                     | 36                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Elite Root Control, LLC                | Town Fork Creek NSR                                                  | WSD1306            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | G & G Mechanical Contractors, Inc.     | BR South 1 and 2 I/I Reduction                                       | WSD1169            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | G & G Mechanical Contractors, Inc.     | Town Fork Creek NSR                                                  | WSD1306            |                 | Subcontractor | 609.00      | 61.00                | 10.02%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 548                  | 0                      | 61                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Insituform Technologies LLC            | BR South 1 and 2 I/I Reduction                                       | WSD1169            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Little Joe's Asphalt, Inc.             | Town Fork Creek NSR                                                  | WSD1306            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Little Joe's Asphalt, Inc.             | WMR Holmes-College/E85-E139St.                                       | WSD9008            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Rodriguez Mechanical Contractors, Inc. | Town Fork Creek NSR                                                  | WSD1306            |                 | Subcontractor | 252.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 252.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | S & A Contracting, LLC                 | BR South 1 and 2 I/I Reduction                                       | WSD1169            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Tanner & Son Trucking Co., LLC         | WMR Holmes-College/E85-E139St.                                       | WSD9008            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Thorne & Son Asphalt Paving Co.        | WMR Holmes-College/E85-E139St.                                       | WSD9008            |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Total Sodding & Seeding, Inc.          | WMR Holmes-College/E85-E139St.                                       | WSD9008            |                 | Subcontractor | 7.00        | 7.00                 | 100.00%             | 0.00               | 0.00%             | 3.00                | 42.86%                   | 0                    | 0                      | 6                  | 0                    | 1                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                |                                        |                                                                      |                    |                 | Total         | 1635.93     | 175.19               | 10.71%              | 16.00              | 0.98%             | 3.00                | 0.18%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                | Hunt Midwest Real Estate Devel         | COMPANY WIDE PRIME WORKFORCE REPORT                                  |                    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                |                                        |                                                                      |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Hunt Midwest Real Estate Devel |                                        | KCI Proj 16: 108th St/Shoal Creek Pkwy                               | TIF-CS2015-KCI16   | \$2,317,000.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Hunt Midwest Real Estate Devel |                                        | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    | \$6,476,204.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Hunt Midwest Real Estate Devel |                                        | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)              | TIF-CS2013-KCI3D   | \$2,078,000.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Hunt Midwest Real Estate Devel |                                        | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 | \$8,766,613.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                |                                        |                                                                      |                    |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                | All American Redi-Mix, LLC             | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | AT Abatement Services Inc              | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)              | TIF-CS2013-KCI3D   |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Audrie Seeley & Co., LLC               | KCI Proj 16: 108th St/Shoal Creek Pkwy                               | TIF-CS2015-KCI16   |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Audrie Seeley & Co., LLC               | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Augers Unlimited, Inc.                 | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | BARBOUR CONCRETE CO                    | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Blue Nile Contractors, Inc.            | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Clymore Trucking Co.                   | KCI Proj 16: 108th St/Shoal Creek Pkwy                               | TIF-CS2015-KCI16   |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Clymore Trucking Co.                   | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Clymore Trucking Co.                   | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)              | TIF-CS2013-KCI3D   |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Clymore Trucking Co.                   | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Collins & Hermann                      | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Construction Anchors, Inc.             | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | CS Carey                               | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers                     | TIF-CS00-KCI452    |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Donald E Bishop                        | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)              | TIF-CS2013-KCI3D   |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | EMERY SAPP & SONS INC                  | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Erosion Control, Inc                   | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Freeman Concrete Construction, LLC     | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D)              | TIF-CS2013-KCI3D   |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                | Freeman Concrete Construction, LLC     | Parvin Area 4 Expansion                                              | TIF-CS2015-Parvin4 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor            | Subcontractor                          | Contract Title                                          | Contract Number    | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-----------------------------|----------------------------------------|---------------------------------------------------------|--------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                             | G & G Mechanical Contractors, Inc.     | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | HD Supply Waterworks LTD               | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | JK Concrete Construction               | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | K & G STRIPING                         | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | K & G STRIPING                         | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Kansas City Electrical Supply Co.      | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Kansas City Electrical Supply Co.      | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Kansas City Testing & Engineering, LLC | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Kissick Construction Co., Inc.         | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | KLEINFELDER                            | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Lutjen Inc.                            | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Lutjen Inc.                            | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Lutjen Inc.                            | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Lutjen Inc.                            | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Mark One Electric Company, Inc.        | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Oliver Electric Construction Inc       | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Pine Valley Contracting, Inc.          | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Pine Valley Contracting, Inc.          | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Radmacher Bros Excavat Co., Inc.       | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Randy Spalding Excavating              | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Randy Spalding Excavating              | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Randy Spalding Excavating              | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Randy Spalding Excavating              | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Realm Construction, Inc.               | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Realm Construction, Inc.               | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Rick Saucedo Trucking                  | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | SOSAYA & SONS CONSTRUCTION INC         | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | SOSAYA & SONS CONSTRUCTION INC         | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Superior Bowen Asphalt Co              | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Superior Bowen Asphalt Co              | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Tech Services to Go, Inc.              | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Terra Technologies                     | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | THE WORK ZONE, INC.                    | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Thorne & Son Asphalt Paving Co.        | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | UNITED RENTALS TRENCH SAFETY           | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Welch Silt Fence & Erosion Control     | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Welch Silt Fence & Erosion Control     | KCI S4/S5 Ph. 2 Interceptor and Collector Sewers        | TIF-CS00-KCI452    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Welch Silt Fence & Erosion Control     | N Arlington Av & N Birmingham Av Impv (Parvin Rd Ph 3D) | TIF-CS2013-KCI3D   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Welch Silt Fence & Erosion Control     | Parvin Area 4 Expansion                                 | TIF-CS2015-Parvin4 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Westland Landscape Co., Inc.           | KCI Proj 16: 108th St/Shoal Creek Pkwy                  | TIF-CS2015-KCI16   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                         | Total              |                |               | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | Insituform Technologies LLC            | COMPANY WIDE PRIME WORKFORCE REPORT                     |                    |                | Subcontractor | 2706.00     | 145.00               | 5.36%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 2561                 | 0                      | 0                  | 0                    | 0                   | 145                   | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                         | Total              |                |               | 2706.00     | 145.00               | 5.36%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Insituform Technologies LLC |                                        | Renewal 2-CW Sewer Main Rehab                           | WSD1311            | \$7,000,000.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                         | Total              |                |               | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | Blue Nile Contractors, Inc.            | Renewal 2-CW Sewer Main Rehab                           | WSD1311            |                | Subcontractor | 12.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 12                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | G & G Mechanical Contractors, Inc.     | Renewal 2-CW Sewer Main Rehab                           | WSD1311            |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Trekk Design Group, LLC                | Renewal 2-CW Sewer Main Rehab                           | WSD1311            |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                         | Total              |                |               | 12.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor          | Subcontractor                            | Contract Title                                                                                                                                                                                                    | Contract Number        | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|---------------------------|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                           | J M Fahey Construction Co                | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                                                                                                               |                        |                | Subcontractor | 4456.00     | 766.50               | 17.20%              | 61.00              | 1.37%             | 428.00              | 9.61%                    | 3628.5               | 0                      | 58.5               | 61                   | 708                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                           |                                          |                                                                                                                                                                                                                   |                        |                | Total         | 4456.00     | 766.50               | 17.20%              | 61.00              | 1.37%             | 428.00              | 9.61%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| J M Fahey Construction Co |                                          | PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016) | PW2014-038             | \$8,274,744.07 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                           |                                          |                                                                                                                                                                                                                   |                        |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                           | Kansas City Electrical Supply Co.        | PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016) | PW2014-038             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                           | Pine Valley Contracting, Inc.            | PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016) | PW2014-038             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                           | R.L. Hannah & Sons Trucking, Inc.        | PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016) | PW2014-038             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                           | Redford Construction, Inc.               | PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016) | PW2014-038             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                           | Richardson Hauling Inc.                  | PW2014-038-Beacon Hill Troost (Combined project with PW and WSD - WSD80001713 - WMR Troost 23rd-30th Streets and PW2014-038 - Beacon Hill Troost. Please use this project to record all payments as of 2/23/2016) | PW2014-038             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                           |                                          |                                                                                                                                                                                                                   |                        |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                           | JE Dunn Construction                     | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                                                                                                               |                        |                | Subcontractor | 44296.50    | 6323.00              | 14.27%              | 3024.00            | 6.83%             | 11529.10            | 26.03%                   | 34949.5              | 2553                   | 2772.5             | 292.5                | 2313.5              | 0                     | 166              | 0                  | 898.5                      | 143.5                        | 35                 | 172.5            |
|                           |                                          |                                                                                                                                                                                                                   |                        |                | Total         | 44296.50    | 6323.00              | 14.27%              | 3024.00            | 6.83%             | 11529.10            | 26.03%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| JE Dunn Construction      |                                          | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage | \$2,479,069.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| JE Dunn Construction      |                                          | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             | \$7,804,012.00 | Prime         | 206.50      | 23.00                | 11.14%              | 0.00               | 0.00%             | 22.00               | 10.65%                   | 183.5                | 0                      | 4                  | 0                    | 15                  | 0                     | 0                | 0                  | 0                          | 0                            | 4                  |                  |
|                           |                                          |                                                                                                                                                                                                                   |                        |                | Total         | 206.50      | 23.00                | 11.14%              | 0.00               | 0.00%             | 22.00               | 10.65%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                           | ACME Dock Specialist, Inc.               | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Advanced Erosion Control                 | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 16.00       | 8.00                 | 50.00%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 8                    | 0                      | 0                  | 0                    | 8                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | AGP, INC.                                | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | American Fire Sprinkler Corp.            | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Anderson & Sons Trucking, Inc.           | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | ARTISTIC FLOORCOVERING                   | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | AUTOMATED CONTROL SYSTEMS CORP           | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Barnes & Dodge, Inc.                     | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Berkel & Company Contractors, Inc.       | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | BK Construction Services, LLC            | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 42.00       | 34.00                | 80.95%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 8                    | 0                      | 17                 | 0                    | 17                  | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | BK Construction Services, LLC            | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Building Erection Services Company       | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Building Erection Services Company       | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 805.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 805.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Capital Electric Construction Co., Inc.  | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 526.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 72.00               | 13.69%                   | 526                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Collins & Hermann                        | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Construction Anchors, Inc.               | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Contract Services Corporation of America | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Contract Services Corporation of America | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Coreslab Structures (Missouri) Inc.      | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Dayco Painting, Inc.                     | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Desco Coatings Inc                       | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | DH Pace dba Overhead Door KC             | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | E & S Excavating, LLC                    | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 15.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 15                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Energize Electronics, Inc.               | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Fisher Parking & Security, Inc.          | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Foundation Service Corporation           | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | G & G Mechanical Contractors, Inc.       | Maint. Bldg @ DT Airport                                                                                                                                                                                          | 62140436-1             |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |
|                           | Harris Davis Rebar LLC                   | Corrigan Garage                                                                                                                                                                                                   | CSPORT-Corrigan Garage |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            |                    |                  |

## Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor               | Subcontractor                             | Contract Title                                 | Contract Number                       | Contract Value  | Vendor         | Total Hours   | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |    |   |
|--------------------------------|-------------------------------------------|------------------------------------------------|---------------------------------------|-----------------|----------------|---------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|----|---|
|                                | Hartline Construction, LLC                | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |    |   |
|                                | Jabral Inc.                               | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |    |   |
|                                | Jayhawk Firesprinkler                     | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |    |   |
|                                | JE Dunn Self-Performing Carpentry         | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |    |   |
|                                | JE Dunn Self-Performing Concrete          | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 756.00        | 234.50               | 31.02%              | 0.00               | 0.00%             | 193.00              | 25.53%                   | 521.5                | 0                      | 28.5               | 0                    | 116                 | 0                     | 0                | 0                  | 0                          | 48                           | 0                  | 0                | 42 |   |
|                                | Just Interiors, LLC                       | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | K & G STRIPING                            | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Kansas City Electrical Supply Co.         | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Kansas City Structural Steel Inc.         | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | KC Mechanical                             | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Kone, Inc.                                | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | KR Excavating, Inc.                       | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Leigh & O'Kane, LLC                       | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Little Joe's Asphalt, Inc.                | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Metro Tile Contractors, Inc               | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Midwest Contracting Services, LLC         | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Midwest Contracting Services, LLC         | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | MVP LLC                                   | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Performance Contracting Inc.              | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Pettlon Lightning Protection              | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Porter Roofing Company, Inc.              | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Pro Balance                               | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Pro Circuit, Inc.                         | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | R. L. Duncan                              | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Redford Construction, Inc.                | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 29.50         | 0.00                 | 0.00%               | 4.00               | 13.56%            | 0.00                | 0.00%                    | 25.5                 | 0                      | 0                  | 0                    | 0                   | 4                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Rodriguez Mechanical Contractors, Inc.    | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Rodriguez Mechanical Contractors, Inc.    | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 92.50         | 38.50                | 41.62%              | 24.00              | 25.95%            | 24.00               | 25.95%                   | 30                   | 24                     | 0                  | 0                    | 38.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Rosehill Gardens                          | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | S & W Waterproofing, Inc.                 | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | S.A. Flick Seed Co.                       | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Site Rite Construction                    | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Staco Electric Construction Company, Inc. | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | STANGER INDUSTRIES INC                    | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | STAR SIGNS LLC                            | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Tigris Specialty Construction, LLC        | Corrigan Garage                                | CSPORT-Corrigan Garage                |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | W Carter & Associates Glazing LLC         | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Whitley Construction Company, LLC         | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Window Treatments & More                  | Maint. Bldg @ DT Airport                       | 62140436-1                            |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                |                                           |                                                |                                       |                 |                | Total         | 2282.50              | 315.00              | 13.80%             | 28.00             | 1.23%               | 289.00                   | 12.66%               |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |    |   |
|                                | Kissick Construction Co., Inc.            |                                                | COMPANY WIDE PRIME WORKFORCE REPORT   |                 |                | Subcontractor | 66795.00             | 6003.00             | 8.99%              | 873.00            | 1.31%               | 1357.00                  | 2.03%                | 59919                  | 766                | 2027                 | 107                 | 3199                  | 0                | 0                  | 0                          | 777                          | 0                  | 0                | 0  | 0 |
|                                |                                           |                                                |                                       |                 |                | Total         | 66795.00             | 6003.00             | 8.99%              | 873.00            | 1.31%               | 1357.00                  | 2.03%                |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |    |   |
|                                | Kissick Construction Co., Inc.            |                                                | Arrowhead Transmission Main - Phase 3 | WSD9046         | \$5,659,961.33 | Prime         | 2740.00              | 412.00              | 15.04%             | 0.00              | 0.00%               | 0.00                     | 0.00%                | 2328                   | 0                  | 230                  | 0                   | 182                   | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  | 0 |
| Kissick Construction Co., Inc. |                                           | CW Sewer Infrastructure W/I WW                 | WSD1275                               | \$6,258,649.00  | Prime          | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
| Kissick Construction Co., Inc. |                                           | MBR Outfall 063/Diversion 099                  | WSD1263                               | \$15,418,916.00 | Prime          | 6429.00       | 1177.00              | 18.31%              | 0.00               | 0.00%             | 175.00              | 2.72%                    | 5252                 | 0                      | 318                | 0                    | 859                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
| Kissick Construction Co., Inc. |                                           | NEID Bid Package 2                             | WSD1266                               | \$2,246,417.00  | Prime          | 773.00        | 132.00               | 17.08%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 641                  | 0                      | 61                 | 0                    | 71                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
| Kissick Construction Co., Inc. |                                           | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168                               | \$12,704,081.00 | Prime          | 126.00        | 25.00                | 19.84%              | 0.00               | 0.00%             | 17.00               | 13.49%                   | 101                  | 0                      | 0                  | 0                    | 25                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
| Kissick Construction Co., Inc. |                                           | Target Green West & WMR Ph 2                   | WSD1181                               | \$2,553,934.57  | Prime          | 233.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 233                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
| Kissick Construction Co., Inc. |                                           | WMR BlueRidgeCutoff-NorfleetRd                 | WSD9006                               | \$2,448,818.46  | Prime          | 1832.00       | 314.00               | 17.14%              | 0.00               | 0.00%             | 112.00              | 6.11%                    | 1518                 | 0                      | 89                 | 0                    | 104                 | 0                     | 0                | 0                  | 121                        | 0                            | 0                  | 0                | 0  |   |
| Kissick Construction Co., Inc. |                                           | WMR Noland Rd to Emery Ave                     | WSD9167                               | \$2,060,960.00  | Prime          | 1056.00       | 250.00               | 23.67%              | 0.00               | 0.00%             | 35.00               | 3.31%                    | 806                  | 0                      | 89                 | 0                    | 31                  | 0                     | 0                | 0                  | 130                        | 0                            | 0                  | 0                | 0  |   |
|                                |                                           |                                                |                                       |                 | Total          | 13189.00      | 2310.00              | 17.51%              | 0.00               | 0.00%             | 339.00              | 2.57%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |    |   |
|                                | All American Redi-Mix, LLC                | CW Sewer Infrastructure W/I WW                 | WSD1275                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | All American Redi-Mix, LLC                | MBR Outfall 063/Diversion 099                  | WSD1263                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | All American Redi-Mix, LLC                | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | All American Redi-Mix, LLC                | Target Green West & WMR Ph 2                   | WSD1181                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Anderson & Sons Trucking, Inc.            | CW Sewer Infrastructure W/I WW                 | WSD1275                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Anderson & Sons Trucking, Inc.            | MBR Outfall 063/Diversion 099                  | WSD1263                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Anderson & Sons Trucking, Inc.            | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Anderson & Sons Trucking, Inc.            | Target Green West & WMR Ph 2                   | WSD1181                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Anderson & Sons Trucking, Inc.            | WMR Noland Rd to Emery Ave                     | WSD9167                               |                 | Subcontractor  | 0.00          | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Blue Nile Contractors, Inc.               | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168                               |                 | Subcontractor  | 16.33         | 16.33                | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 16.33              | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Clymore Trucking Co.                      | Arrowhead Transmission Main - Phase 3          | WSD9046                               |                 | Subcontractor  | 828.50        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 828.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Clymore Trucking Co.                      | MBR Outfall 063/Diversion 099                  | WSD1263                               |                 | Subcontractor  | 291.50        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 291.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                | 0  |   |
|                                | Clymore Trucking Co.                      | NEID Bid Package 2                             | WSD1266                               |                 |                |               |                      |                     |                    |                   |                     |                          |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |    |   |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor              | Subcontractor                             | Contract Title                                 | Contract Number | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-------------------------------|-------------------------------------------|------------------------------------------------|-----------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                               | International Builders & Consultants, Inc | Arrowhead Transmission Main - Phase 3          | WSD9046         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | CW Sewer Infrastructure W/I WW                 | WSD1275         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | NEID Bid Package 2                             | WSD1266         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 170.50      | 102.00               | 59.82%              | 0.00               | 0.00%             | 98.00               | 57.48%                   | 68.5                 | 0                      | 15                 | 0                    | 87                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | WMR BlueRidgeCutoff-NorfleetRd                 | WSD9006         |                | Subcontractor | 24.00       | 13.50                | 56.25%              | 0.00               | 0.00%             | 13.50               | 56.25%                   | 10.5                 | 0                      | 0                  | 0                    | 13.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | International Builders & Consultants, Inc | WMR Noland Rd to Emery Ave                     | WSD9167         |                | Subcontractor | 6.50        | 4.00                 | 61.54%              | 0.00               | 0.00%             | 4.00                | 61.54%                   | 2.5                  | 0                      | 0                  | 0                    | 4                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | JA Lillig Excavating, Inc.                | CW Sewer Infrastructure W/I WW                 | WSD1275         |                | Subcontractor | 44.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 44                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Kansas City Testing & Engineering, LLC    | Arrowhead Transmission Main - Phase 3          | WSD9046         |                | Subcontractor | 25.25       | 0.00                 | 0.00%               | 2.00               | 7.92%             | 14.25               | 56.44%                   | 23.25                | 2                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | CW Sewer Infrastructure W/I WW                 | WSD1275         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | NEID Bid Package 2                             | WSD1266         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | WMR BlueRidgeCutoff-NorfleetRd                 | WSD9006         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | MAHER OIL CO                              | WMR Noland Rd to Emery Ave                     | WSD9167         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Mark One Electric Company, Inc.           | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | RGS & Associates Development Co., LLC.    | Arrowhead Transmission Main - Phase 3          | WSD9046         |                | Subcontractor | 137.00      | 137.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 75.5               | 0                    | 61.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | RGS & Associates Development Co., LLC.    | WMR BlueRidgeCutoff-NorfleetRd                 | WSD9006         |                | Subcontractor | 31.50       | 19.50                | 61.90%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 12                   | 0                      | 19.5               | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | Arrowhead Transmission Main - Phase 3          | WSD9046         |                | Subcontractor | 215.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 215                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | CW Sewer Infrastructure W/I WW                 | WSD1275         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 29.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 29                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | WMR BlueRidgeCutoff-NorfleetRd                 | WSD9006         |                | Subcontractor | 148.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 148.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | S.A. Flick Seed Co.                       | WMR Noland Rd to Emery Ave                     | WSD9167         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Superior Concrete Cutting, Inc.           | Arrowhead Transmission Main - Phase 3          | WSD9046         |                | Subcontractor | 1.50        | 1.50                 | 100.00%             | 0.00               | 0.00%             | 1.50                | 100.00%                  | 0                    | 0                      | 1.5                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Superior Concrete Cutting, Inc.           | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 4.00        | 4.00                 | 100.00%             | 0.00               | 0.00%             | 4.00                | 100.00%                  | 0                    | 0                      | 4                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Superior Concrete Cutting, Inc.           | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Superior Concrete Cutting, Inc.           | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Superior Concrete Cutting, Inc.           | WMR BlueRidgeCutoff-NorfleetRd                 | WSD9006         |                | Subcontractor | 7.00        | 7.00                 | 100.00%             | 0.00               | 0.00%             | 7.00                | 100.00%                  | 0                    | 0                      | 7                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Taliaferro & Browne, Inc.                 | CW Sewer Infrastructure W/I WW                 | WSD1275         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Taliaferro & Browne, Inc.                 | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 181.00      | 181.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 181                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Technical Design Solutions, Inc.          | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Tenoch Construction, Inc.                 | Arrowhead Transmission Main - Phase 3          | WSD9046         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Tenoch Construction, Inc.                 | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Tenoch Construction, Inc.                 | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 7.50        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 7.5                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Thorne & Son Asphalt Paving Co.           | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Three Feathers Construction & Sales, LLC  | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Trekk Design Group, LLC                   | CW Sewer Infrastructure W/I WW                 | WSD1275         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | TYCON COMPANY LLC                         | MBR Outfall 063/Diversion 099                  | WSD1263         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | TYCON COMPANY LLC                         | NEID Bid Package 2                             | WSD1266         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | TYCON COMPANY LLC                         | Neighborhood Sewer Rehabilitation MBR - Area 2 | WSD1168         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | TYCON COMPANY LLC                         | Target Green West & WMR Ph 2                   | WSD1181         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | TYCON COMPANY LLC                         | WMR Noland Rd to Emery Ave                     | WSD9167         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                           |                                                |                 |                | Total         | 2411.08     | 485.83               | 20.15%              | 2.00               | 0.08%             | 142.25              | 5.90%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Layne Christensen Corporation             | COMPANY WIDE PRIME WORKFORCE REPORT            |                 |                | Subcontractor | 1370.50     | 259.50               | 18.93%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1111                 | 0                      | 0                  | 0                    | 0                   | 0                     | 127.5            | 0                  | 132                        | 0                            | 0                  | 0                |
|                               |                                           |                                                |                 |                | Total         | 1370.50     | 259.50               | 18.93%              | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Layne Christensen Corporation |                                           | Replace Relief Wells - Initial Phase           | 62150450        | \$859,316.10   | Prime         | 8.50        | 6.00                 | 70.59%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 2.5                  | 0                      | 0                  | 0                    | 0                   | 0                     | 6                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                           |                                                |                 |                | Total         | 8.50        | 6.00                 | 70.59%              | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | FOUR STAR CONSTRUCTION CONTRACTOR LLC     | Replace Relief Wells - Initial Phase           | 62150450        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                           |                                                |                 |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Leath & Sons, Inc.                        | COMPANY WIDE PRIME WORKFORCE REPORT            |                 |                | Subcontractor | 4090.00     | 544.00               | 13.30%              | 327.00             | 8.00%             | 307.50              | 7.52%                    | 3219                 | 327                    | 158                | 0                    | 386                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                           |                                                |                 |                | Total         | 4090.00     | 544.00               | 13.30%              | 327.00             | 8.00%             | 307.50              | 7.52%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               |                                           | (City-Wide Stormwater Projects - Renewal)      | EV1784-3        | \$600,000.00   | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Leath & Sons, Inc.            |                                           | 57th & Norfleet Ph 2 Storm Swr                 | WSD323          | \$757,998.00   | Prime         | 1333.00     | 252.00               | 18.90%              | 157.00             | 11.78%            | 70.00               | 5.25%                    | 924                  | 157                    | 92                 | 0                    | 160                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Leath & Sons, Inc.            |                                           | WMR N Kansas-N Cypress                         | WSD9163         | \$1,648,000.00 | Prime         | 810.00      | 42.00                | 5.19%               | 99.00              | 12.22%            | 25.50               | 3.15%                    | 669                  | 99                     | 25                 | 0                    | 17                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               |                                           |                                                |                 |                | Total         | 2143.00     | 294.00               | 13.72%              | 256.00             | 11.95%            | 95.50               | 4.46%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                               | Diggs Construction, LLC                   | (City-Wide Stormwater Projects - Renewal)      | EV1784-3        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Diggs Construction, LLC                   | 57th & Norfleet Ph 2 Storm Swr                 | WSD323          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | Diggs Construction, LLC                   | WMR N Kansas-N Cypress                         | WSD9163         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | G & G Mechanical Contractors, Inc.        | (City-Wide Stormwater Projects - Renewal)      | EV1784-3        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                               | G & G Mechanical Contractors, Inc.        | 57th & Norfleet Ph 2 Storm Swr                 | WSD323          |                | Subcontractor | 40.00       | 0.00                 | 0.00%               | 0                  |                   |                     |                          |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                | Subcontractor                                 | Contract Title                                                                                       | Contract Number  | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|---------------------------------|-----------------------------------------------|------------------------------------------------------------------------------------------------------|------------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                 | Richardson Hauling Inc.                       | (City-Wide Stormwater Projects - Renewal)                                                            | EV1784-3         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Richardson Hauling Inc.                       | 57th & Norfleet Ph 2 Storm Swr                                                                       | WSD323           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Richardson Hauling Inc.                       | WMR N Kansas-N Cypress                                                                               | WSD9163          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | SHEDIGS IT LLC                                | WMR N Kansas-N Cypress                                                                               | WSD9163          |                | Subcontractor | 59.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 59                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Thorne & Son Asphalt Paving Co.               | (City-Wide Stormwater Projects - Renewal)                                                            | EV1784-3         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Total Sodding & Seeding, Inc.                 | 57th & Norfleet Ph 2 Storm Swr                                                                       | WSD323           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Total Sodding & Seeding, Inc.                 | WMR N Kansas-N Cypress                                                                               | WSD9163          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | TYCON COMPANY LLC                             | (City-Wide Stormwater Projects - Renewal)                                                            | EV1784-3         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | TYCON COMPANY LLC                             | 57th & Norfleet Ph 2 Storm Swr                                                                       | WSD323           |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | TYCON COMPANY LLC                             | WMR N Kansas-N Cypress                                                                               | WSD9163          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                                                                      |                  |                | Total         | 99.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | Mark One Electric Company, Inc.               | COMPANY WIDE PRIME WORKFORCE REPORT                                                                  |                  |                | Subcontractor | 50729.00    | 7376.50              | 14.54%              | 2216.50            | 4.37%             | 10093.50            | 19.90%                   | 41136                | 1922.5                 | 2492               | 36                   | 2656.5              | 114                   | 480              | 0                  | 1084                       | 0                            | 144                | 664              |
|                                 |                                               |                                                                                                      |                  |                | Total         | 50729.00    | 7376.50              | 14.54%              | 2216.50            | 4.37%             | 10093.50            | 19.90%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Mark One Electric Company, Inc. |                                               | 89020349-Smart & Connected                                                                           | 89020347         | \$881,768.00   | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Mark One Electric Company, Inc. |                                               | City-Wide IDIQ Electrical Services - Renewal of EV1616                                               | EV1616-3         | \$4,300,000.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Mark One Electric Company, Inc. |                                               | Electrical Services (Renewal)                                                                        | EV1616-4         | \$1,300,000.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Mark One Electric Company, Inc. |                                               | Installation Adj Speed Drv Pump1,3Trk                                                                | WSD9047          | \$846,693.70   | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                                                                      |                  |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | AJ Smith Enterprise Inc dba Watts Up Lighting | Electrical Services (Renewal)                                                                        | EV1616-4         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Alpha Energy & Electric, Inc.                 | City-Wide IDIQ Electrical Services - Renewal of EV1616                                               | EV1616-3         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Alpha Energy & Electric, Inc.                 | Electrical Services (Renewal)                                                                        | EV1616-4         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Clymore Trucking Co.                          | Installation Adj Speed Drv Pump1,3Trk                                                                | WSD9047          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Kansas City Electrical Supply Co.             | 89020349-Smart & Connected                                                                           | 89020347         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Kansas City Electrical Supply Co.             | City-Wide IDIQ Electrical Services - Renewal of EV1616                                               | EV1616-3         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Kansas City Electrical Supply Co.             | Electrical Services (Renewal)                                                                        | EV1616-4         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Kansas City Electrical Supply Co.             | Installation Adj Speed Drv Pump1,3Trk                                                                | WSD9047          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | MAHER OIL CO                                  | Electrical Services (Renewal)                                                                        | EV1616-4         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | McClan Construction, LLC                      | Installation Adj Speed Drv Pump1,3Trk                                                                | WSD9047          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Whatever It Takes Electrical Contractors, LLC | 89020349-Smart & Connected                                                                           | 89020347         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Whatever It Takes Electrical Contractors, LLC | Installation Adj Speed Drv Pump1,3Trk                                                                | WSD9047          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                                                                      |                  |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | MD Management, Inc.                           | COMPANY WIDE PRIME WORKFORCE REPORT                                                                  |                  |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                                                                      |                  |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| MD Management, Inc.             |                                               | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S | \$1,354,739.50 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| MD Management, Inc.             |                                               | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A | \$2,600,166.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| MD Management, Inc.             |                                               | KCI TIF/Old Tiffany Springs Rd/Hull to Green Hills Rd, Proj 7B                                       | TIF-CS2014-KCI7B | \$1,771,769.86 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| MD Management, Inc.             |                                               | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 | \$889,468.00   | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 |                                               |                                                                                                      |                  |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                 | All American Redi-Mix, LLC                    | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | AMC Industries, LLC                           | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Camam Construction Company, Inc.              | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Clymore Trucking Co.                          | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | Construction Anchors, Inc.                    | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | DNA Trucking, Inc.                            | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | EG-Tech, LLC                                  | KCI TIF/Old Tiffany Springs Rd/Hull to Green Hills Rd, Proj 7B                                       | TIF-CS2014-KCI7B |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | EG-Tech, LLC                                  | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | G & G Mechanical Contractors, Inc.            | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | J.A. Lillig Grading, LLC                      | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | LEAVENWORTH EXCAVATING &                      | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                 | LEAVENWORTH EXCAVATING &                      | KCI TIF/Old Tiffany Springs Rd/Hull to Green Hills Rd, Proj 7B                                       | TIF-CS2014-KCI7B |                | Subcontractor | 149.00      | 54.00                | 36.24%              | 0.00               | 0.00%             | 12.00               | 8.05%                    | 95                   | 0                      | 12                 | 0                    | 26                  | 0                     | 0                | 16                 | 0                          | 0                            | 0                  | 0                |

**Human Relations Department March 2017 Construction Workforce Board Report**

| Prime Contractor            | Subcontractor                          | Contract Title                                                                                       | Contract Number  | Contract Value  | Vendor               | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-----------------------------|----------------------------------------|------------------------------------------------------------------------------------------------------|------------------|-----------------|----------------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                             | LEAVENWORTH EXCAVATING &               | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 |                 | Subcontractor        | 1748.00     | 473.50               | 27.09%              | 45.00              | 2.57%             | 43.50               | 2.49%                    | 1229.5               | 35.5                   | 28                 | 0                    | 387.5               | 9.5                   | 0                | 0                  | 58                         | 0                            | 0                  | 0                |
|                             | Pine Valley Contracting, Inc.          | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Realm Construction, Inc.               | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Realm Construction, Inc.               | KCI TIF/Old Tiffany Springs Rd/Hull to Green Hills Rd, Proj 7B                                       | TIF-CS2014-KCI7B |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Realm Construction, Inc.               | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | KCI TIF/Old Tiffany Springs Rd/Hull to Green Hills Rd, Proj 7B                                       | TIF-CS2014-KCI7B |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Redford Construction, Inc.             | Platte Purchase Redevelopment District/Project 1-88th Street Widening (aka Platte Purchase--88th St) | TIF-CS2016-PP882 |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Rodriguez Mechanical Contractors, Inc. | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | SOSAYA & SONS CONSTRUCTION INC         | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Superior Bowen Asphalt Co              | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Technical Design Solutions, Inc.       | KCI Corridor: 2nd Creek Sewers SE Branch                                                             | TIF-CS2014-KCI2S |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Tenoch Construction, Inc.              | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Traffic Zone Services                  | KCI Corridor: Proj 6A N Green Hills Road                                                             | TIF-CS2014-KCI6A |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 1897.00     | 527.50               | 27.81%              | 45.00              | 2.37%             | 55.50               | 2.93%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | <b>Mega Industries Corporation</b>     | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                                                           |                  |                 | <b>Subcontractor</b> | 2270.25     | 745.75               | 32.85%              | 45.50              | 2.00%             | 885.00              | 38.98%                   | 1479                 | 0                      | 0                  | 45.5                 | 745.75              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 2270.25     | 745.75               | 32.85%              | 45.50              | 2.00%             | 885.00              | 38.98%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Mega Industries Corporation |                                        | Citywide Playgrounds 2016                                                                            | POC2016059       | \$490,438.00    | Prime                | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Mega Industries Corporation |                                        | Target Green East Marlbrgh Ph                                                                        | WSD1185          | \$4,561,000.00  | Prime                | 568.25      | 239.75               | 42.19%              | 31.00              | 5.46%             | 200.25              | 35.24%                   | 297.5                | 0                      | 0                  | 31                   | 239.75              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Mega Industries Corporation |                                        | Trailside Center Prkg Lot Expansion                                                                  | POC2017046       | \$347,046.20    | Prime                | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 568.25      | 239.75               | 42.19%              | 31.00              | 5.46%             | 200.25              | 35.24%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | All American Redi-Mix, LLC             | Citywide Playgrounds 2016                                                                            | POC2016059       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | All American Redi-Mix, LLC             | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | America On The Go Plumbing             | Citywide Playgrounds 2016                                                                            | POC2016059       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Boswell & Lee Trucking, Inc.           | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Brandy Electric, Inc.                  | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Bruner Contracting Company, LLC        | Citywide Playgrounds 2016                                                                            | POC2016059       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Construction Anchors, Inc.             | Citywide Playgrounds 2016                                                                            | POC2016059       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | MBE-DBE Excavating & Grading, LLC      | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 200.75      | 0.00                 | 0.00%               | 40.00              | 19.93%            | 0.00                | 0.00%                    | 160.75               | 40                     | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | RGS & Associates Development Co., LLC. | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 873.50      | 809.50               | 92.67%              | 55.00              | 6.30%             | 0.00                | 0.00%                    | 9                    | 0                      | 580.5              | 55                   | 229                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | RGS & Associates Development Co., LLC. | Trailside Center Prkg Lot Expansion                                                                  | POC2017046       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Stonegait Farm & Nursery               | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Thorne & Son Asphalt Paving Co.        | Trailside Center Prkg Lot Expansion                                                                  | POC2017046       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Total Sodding & Seeding, Inc.          | Target Green East Marlbrgh Ph                                                                        | WSD1185          |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Turf Etc. LLC                          | Citywide Playgrounds 2016                                                                            | POC2016059       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 1074.25     | 809.50               | 75.35%              | 95.00              | 8.84%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | <b>MUSSELMAN &amp; HALL CONTRACT</b>   | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                                                           |                  |                 | <b>Subcontractor</b> | 31444.00    | 3320.00              | 10.56%              | 1727.50            | 5.49%             | 1777.50             | 5.65%                    | 26396.5              | 1126.5                 | 504.5              | 1                    | 1525.5              | 200                   | 0                | 200                | 1290                       | 200                          | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 31444.00    | 3320.00              | 10.56%              | 1727.50            | 5.49%             | 1777.50             | 5.65%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| MUSSELMAN & HALL CONTRACT   |                                        | PW2016-009-20th Street Rec                                                                           | PW2016-009       | \$2,895,350.00  | Prime                | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | Clymore Trucking Co.                   | PW2016-009-20th Street Rec                                                                           | PW2016-009       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Custom Engineering, Inc.               | PW2016-009-20th Street Rec                                                                           | PW2016-009       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Knight Trenching & Excavating, Inc.    | PW2016-009-20th Street Rec                                                                           | PW2016-009       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Parson & Associates, LLC               | PW2016-009-20th Street Rec                                                                           | PW2016-009       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Realm Construction, Inc.               | PW2016-009-20th Street Rec                                                                           | PW2016-009       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | Taliaferro & Browne, Inc.              | PW2016-009-20th Street Rec                                                                           | PW2016-009       |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | <b>Pickwick Renaissance, LLP</b>       | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>                                                           |                  |                 | <b>Subcontractor</b> | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Pickwick Renaissance, LLP   |                                        | Pickwick Renaissance                                                                                 | LCRA-CS2015-PWR  | \$26,595,941.00 | Prime                | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             |                                        |                                                                                                      |                  |                 | <b>Total</b>         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                             | Aegis Fire Protection                  | Pickwick Renaissance                                                                                 | LCRA-CS2015-PWR  |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | AM-FINN SAUNA AND STEAM                | Pickwick Renaissance                                                                                 | LCRA-CS2015-PWR  |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                             | ARG CONTRACTING, LLC                   | Pickwick Renaissance                                                                                 | LCRA-CS2015-PWR  |                 | Subcontractor        | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

## Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                     | Subcontractor                                                        | Contract Title                      | Contract Number | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|--------------------------------------|----------------------------------------------------------------------|-------------------------------------|-----------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                      | Berkel & Company Contractors, Inc.                                   | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Burnaugh Construction, LLC                                           | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Carthage Stoneworks, LLC                                             | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | CHEYENNE PRODUCTS                                                    | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Construction And Abatement Services, Inc.                            | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 117.90      | 39.30                | 33.33%              | 0.00               | 0.00%             | 39.30               | 33.33%                   | 78.6                 | 0                      | 38.3               | 0                    | 1                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Crookham Construction, LLC                                           | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 735.00      | 172.25               | 23.44%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 562.75               | 0                      | 0                  | 0                    | 172.25              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Dahmer Development Company                                           | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 1635.00     | 1310.00              | 80.12%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 325                  | 0                      | 0                  | 0                    | 1310                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Deb's Disposal Service, LLC (company sold to non WBE as of 7/1/2016) | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | FLACK PAINTING, INC.                                                 | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Grabill Plumbing                                                     | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 875.25      | 130.75               | 14.94%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 744.5                | 0                      | 0                  | 0                    | 0                   | 130.75                | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | GREAT PLAINS TILE & STONE, INC.                                      | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 701.67      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 701.67               | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Green Field Energy Group                                             | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | HarenLaughlin                                                        | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | INTEGRITY STONE                                                      | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Jim Kidwell Construction Co.                                         | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | K & G STRIPING                                                       | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 1.50        | 1.50                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 1.5                        | 0                            | 0                  | 0                |
|                                      | Kansas City Electrical Supply Co.                                    | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | KANSAS CITY STEEL WERX, INC                                          | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | KC GUNITE, INC.                                                      | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 21.50       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 21.5                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Kenton Brothers Locksmiths, Inc.                                     | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | M.S. Consulting, LLC                                                 | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 623.00      | 623.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 623                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Minnesota Elevator                                                   | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | MJ Builders, LLC                                                     | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | MJC Electric Company, LLC                                            | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 2665.00     | 721.00               | 27.05%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1944                 | 0                      | 456.5              | 0                    | 264.5               | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | MO-KAN CONCRETE RESTORATION, LLC                                     | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | PISHNY RESTORATION SERVICES, LL                                      | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Plasterkraft                                                         | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | RESTORATION AND WATERPROOFING CONTRACTORS, INC.                      | Pickwick Renaissance                | LCRA-CS2015-PWR |                 | Subcontractor | 330.00      | 330.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 20                 | 0                    | 310                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      |                                                                      |                                     |                 |                 | Total         | 7705.82     | 3327.80              | 43.19%              | 0.00               | 0.00%             | 39.30               | 0.51%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                      | Prairie Fire Construction Group, LLC                                 | COMPANY WIDE PRIME WORKFORCE REPORT |                 |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      |                                                                      |                                     |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Prairie Fire Construction Group, LLC |                                                                      | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  | \$10,972,570.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      |                                                                      |                                     |                 |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                      | Advanced Interiors                                                   | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Aegis Fire Protection                                                | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Alexander & Ray's TV & Appliance, Inc.                               | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Cass County Coatings, Inc.                                           | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 630.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 72.00               | 11.43%                   | 630                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | DH Pace dba Overhead Door KC                                         | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Eagle Construction, LLC                                              | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Energize Electronics, Inc.                                           | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 116.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 116.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Epic Concrete Construction Inc.                                      | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | GeoMetric Concepts, LLC                                              | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Haas Metal Engineering, Inc.                                         | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Jakes Industrial, Inc.                                               | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 246.75      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 246.75               | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Jessie's Quality Concrete Co., Inc.                                  | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Jim Plunkett, Inc.                                                   | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 84.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 84                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Jones Iron & Metal, Inc.                                             | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Kansas City Building Supply                                          | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Kansas City Electrical Supply Co.                                    | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | King Masonry & Construction, Inc.                                    | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | KIWI LANDSCAPING, LLC                                                | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Little Joe's Asphalt, Inc.                                           | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | M&S Electric, LLC                                                    | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 553.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 553.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | McCray Lumber & Millwork                                             | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Meya Metalwork, LLC                                                  | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Mid-America Contractors, Inc.                                        | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | MILLER PLUMBING COMPANY INC.                                         | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | MJ Builders, LLC                                                     | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Olathe Framing, LLC                                                  | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Porter Roofing Company, Inc.                                         | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | RealState Investments, LLC                                           | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 47.75       | 13.25                | 27.75%              | 16.50              | 34.55%            | 0.00                | 0.00%                    | 18                   | 0                      | 0                  | 0                    | 13.25               | 16.5                  | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Rieke Grading, Inc.                                                  | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Rodriguez Mechanical Contractors, Inc.                               | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                      | Star Lumber & Supply Co., Inc.                                       | Columbus Park Lofts (Ph. 1)         | LCRA-CS400-CPL  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.                |                     |                          |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor                       | Subcontractor                                 | Contract Title                                                                                                            | Contract Number | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|----------------------------------------|-----------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|-----------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                                        | Superior Sheet Metal Company, Inc.            | Columbus Park Lofts (Ph. 1)                                                                                               | LCRA-CS400-CPL  |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Taliaferro & Browne, Inc.                     | Columbus Park Lofts (Ph. 1)                                                                                               | LCRA-CS400-CPL  |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Welch Silt Fence & Erosion Control            | Columbus Park Lofts (Ph. 1)                                                                                               | LCRA-CS400-CPL  |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 1678.50     | 13.25                | 0.79%               | 16.50              | 0.98%             | 72.00               | 4.29%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | Pyramid Excavation                            | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                       |                 |                | Subcontractor | 2860.00     | 589.50               | 20.61%              | 140.50             | 4.91%             | 0.00                | 0.00%                    | 2130                 | 140.5                  | 0                  | 0                    | 589.5               | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 2860.00     | 589.50               | 20.61%              | 140.50             | 4.91%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Pyramid Excavation                     |                                               | NEID Bid Package # 3                                                                                                      | WSD1267         | \$2,212,675.00 | Prime         | 910.50      | 295.50               | 32.45%              | 51.00              | 5.60%             | 0.00                | 0.00%                    | 564                  | 51                     | 0                  | 0                    | 295.5               | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 910.50      | 295.50               | 32.45%              | 51.00              | 5.60%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | Bruner Contracting Company, LLC               | NEID Bid Package # 3                                                                                                      | WSD1267         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Clymore Trucking Co.                          | NEID Bid Package # 3                                                                                                      | WSD1267         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Jessie's Quality Concrete Co., Inc.           | NEID Bid Package # 3                                                                                                      | WSD1267         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Thorne & Son Asphalt Paving Co.               | NEID Bid Package # 3                                                                                                      | WSD1267         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Whatever It Takes Electrical Contractors, LLC | NEID Bid Package # 3                                                                                                      | WSD1267         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | Radmacher Bros Excavat Co., Inc.              | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                       |                 |                | Subcontractor | 8532.50     | 882.50               | 10.34%              | 592.50             | 6.94%             | 0.00                | 0.00%                    | 7057.5               | 592.5                  | 166.5              | 0                    | 204                 | 0                     | 0                | 0                  | 512                        | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 8532.50     | 882.50               | 10.34%              | 592.50             | 6.94%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Radmacher Bros Excavat Co., Inc.       |                                               | Gillis Lydia Prospect Flood PS                                                                                            | WSD313          | \$899,150.00   | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Radmacher Bros Excavat Co., Inc.       |                                               | Target Green West Bid Packg3                                                                                              | WSD1182         | \$8,974,671.00 | Prime         | 1221.50     | 125.50               | 10.27%              | 90.00              | 7.37%             | 0.00                | 0.00%                    | 1006                 | 90                     | 17                 | 0                    | 0                   | 0                     | 0                | 0                  | 108.5                      | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 1221.50     | 125.50               | 10.27%              | 90.00              | 7.37%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | All American Redi-Mix, LLC                    | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Blue Nile Contractors, Inc.                   | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 386.00      | 0.00                 | 0.00%               | 17.00              | 4.40%             | 0.00                | 0.00%                    | 369                  | 17                     | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Clymore Trucking Co.                          | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | International Builders & Consultants, Inc     | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 25.00       | 18.00                | 72.00%              | 0.00               | 0.00%             | 22.50               | 90.00%                   | 7                    | 0                      | 0                  | 0                    | 18                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | MBE-DBE Excavating & Grading, LLC             | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 121.00      | 104.00               | 85.95%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 17                   | 0                      | 104                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | PBP, LLC                                      | Gillis Lydia Prospect Flood PS                                                                                            | WSD313          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Realm Construction, Inc.                      | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 48.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 48                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | S & A Contracting, LLC                        | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 463.50      | 80.00                | 17.26%              | 10.00              | 2.16%             | 0.00                | 0.00%                    | 373.5                | 10                     | 0                  | 0                    | 80                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Thorne & Son Asphalt Paving Co.               | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Welch Silt Fence & Erosion Control            | Gillis Lydia Prospect Flood PS                                                                                            | WSD313          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Welch Silt Fence & Erosion Control            | Target Green West Bid Packg3                                                                                              | WSD1182         |                | Subcontractor | 1.50        | 0.00                 | 0.00%               | 1.50               | 100.00%           | 0.00                | 0.00%                    | 0                    | 1.5                    | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Whatever It Takes Electrical Contractors, LLC | Gillis Lydia Prospect Flood PS                                                                                            | WSD313          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 1045.00     | 202.00               | 19.33%              | 28.50              | 2.73%             | 22.50               | 2.15%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | RAND CONSTRUCTION COMPANY                     | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                       |                 |                | Subcontractor | 16887.50    | 2415.50              | 14.30%              | 97.50              | 0.58%             | 0.00                | 0.00%                    | 14374.5              | 97.5                   | 510                | 0                    | 1201.5              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 704              |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 16887.50    | 2415.50              | 14.30%              | 97.50              | 0.58%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| RAND CONSTRUCTION COMPANY              |                                               | City-Wide IDIQ Plumbing                                                                                                   | EV1679-4        | \$1,600,000.00 | Prime         | 1278.50     | 152.00               | 11.89%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 1126.5               | 0                      | 38                 | 0                    | 64.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 49.5             |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 1278.50     | 152.00               | 11.89%              | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | America On The Go Plumbing                    | City-Wide IDIQ Plumbing                                                                                                   | EV1679-4        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | EG-Tech, LLC                                  | City-Wide IDIQ Plumbing                                                                                                   | EV1679-4        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | Piping Concepts, LLC                          | City-Wide IDIQ Plumbing                                                                                                   | EV1679-4        |                | Subcontractor | 102.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 102                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 102.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | Rodriguez Mechanical Contractors, Inc.        | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                       |                 |                | Subcontractor | 20748.25    | 2340.50              | 11.28%              | 644.50             | 3.11%             | 3474.50             | 16.75%                   | 17763.25             | 484.5                  | 0                  | 160                  | 1743.5              | 0                     | 112              | 0                  | 485                        | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 20748.25    | 2340.50              | 11.28%              | 644.50             | 3.11%             | 3474.50             | 16.75%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Rodriguez Mechanical Contractors, Inc. |                                               | Northeast Industrial District Sewer Separation - Diversion Structure 006 Project Bid Package #1 Sanitary Sewer Separation | WSD1265         | \$5,250,000.00 | Prime         | 2010.00     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 532.50              | 26.49%                   | 2010                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        |                                               |                                                                                                                           |                 |                | Total         | 2010.00     | 0.00                 | 0.00%               | 0.00               | 0.00%             | 532.50              | 26.49%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                                        | Boswell & Lee Trucking, Inc.                  | Northeast Industrial District Sewer Separation - Diversion Structure 006 Project Bid Package #1 Sanitary Sewer Separation | WSD1265         |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                                        | International Builders & Consultants, Inc     | Northeast Industrial District Sewer Separation - Diversion Structure 006 Project Bid Package #1 Sanitary Sewer Separation | WSD1265         |                | Subcontractor | 135.50      | 62.00                | 45.76%              | 0.00               | 0.00%             | 55.50               | 40.96%                   | 73.5                 | 0                      | 12.5               | 0                    | 49.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor       | Subcontractor                            | Contract Title                                                                                                            | Contract Number      | Contract Value  | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------------|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|----------------------|-----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                        | Little Joe's Asphalt, Inc.               | Northeast Industrial District Sewer Separation - Diversion Structure 006 Project Bid Package #1 Sanitary Sewer Separation | WSD1265              |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                        | Pine Valley Contracting, Inc.            | Northeast Industrial District Sewer Separation - Diversion Structure 006 Project Bid Package #1 Sanitary Sewer Separation | WSD1265              |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                        | S & A Contracting, LLC                   | Northeast Industrial District Sewer Separation - Diversion Structure 006 Project Bid Package #1 Sanitary Sewer Separation | WSD1265              |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                        |                                          |                                                                                                                           |                      |                 | Total         | 135.50      | 62.00                | 45.76%              | 0.00               | 0.00%             | 55.50               | 40.96%                   |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                        | S & A Contracting, LLC                   | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                       |                      |                 | Subcontractor | 567.00      | 104.25               | 18.39%              | 12.00              | 2.12%             | 0.00                | 0.00%                    | 450.75               | 12                     | 6.25               | 0                    | 98                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| S & A Contracting, LLC |                                          | CS160015-Citywide Sidewalk2016                                                                                            | CS160015             | \$656,380.55    | Total         | 567.00      | 104.25               | 18.39%              | 12.00              | 2.12%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| S & A Contracting, LLC |                                          | SDI NE 44th Terr & NE Kelsey Road                                                                                         | WSD265               | \$345,559.79    | Prime         | 103.50      | 24.25                | 23.43%              | 2.00               | 1.93%             | 0.00                | 0.00%                    | 77.25                | 2                      | 6.25               | 0                    | 18                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        |                                          |                                                                                                                           |                      |                 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        |                                          |                                                                                                                           |                      |                 | Total         | 103.50      | 24.25                | 23.43%              | 2.00               | 1.93%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                        | Agua Fina Irrigation & Landscape, L.L.C. | SDI NE 44th Terr & NE Kelsey Road                                                                                         | WSD265               |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | All American Redi-Mix, LLC               | SDI NE 44th Terr & NE Kelsey Road                                                                                         | WSD265               |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Construction Anchors, Inc.               | CS160015-Citywide Sidewalk2016                                                                                            | CS160015             |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | FOUR STAR CONSTRUCTION CONTRACTOR LLC    | SDI NE 44th Terr & NE Kelsey Road                                                                                         | WSD265               |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Midwest Contracting Services, LLC        | CS160015-Citywide Sidewalk2016                                                                                            | CS160015             |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | RGS & Associates Development Co., LLC.   | CS160015-Citywide Sidewalk2016                                                                                            | CS160015             |                 | Subcontractor | 6.00        | 6.00                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 4                  | 0                    | 2                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Richardson Hauling Inc.                  | SDI NE 44th Terr & NE Kelsey Road                                                                                         | WSD265               |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Total Sodding & Seeding, Inc.            | SDI NE 44th Terr & NE Kelsey Road                                                                                         | WSD265               |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        |                                          |                                                                                                                           |                      |                 | Total         | 6.00        | 6.00                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                        | Silliman Group                           | COMPANY WIDE PRIME WORKFORCE REPORT                                                                                       |                      |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        |                                          |                                                                                                                           |                      |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Silliman Group         |                                          | PIEA-301 E. Armour Blvd.                                                                                                  | CSPIEA-301 E. Armour | \$10,537,515.00 | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Silliman Group         |                                          | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     | \$3,800,000.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
| Silliman Group         |                                          | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  | \$4,314,080.00  | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        |                                          |                                                                                                                           |                      |                 | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                        | AC products                              | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Accurate Mechanical, LLC                 | PIEA-301 E. Armour Blvd.                                                                                                  | CSPIEA-301 E. Armour |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Accurate Mechanical, LLC                 | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 516.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 516.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Accurate Mechanical, LLC                 | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Alan W. Stevens                          | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 7.00        | 7.00                 | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 7                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Alan W. Stevens                          | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | All Safe Fire Protection, LLC            | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 300.00      | 155.00               | 51.67%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 145                  | 0                      | 0                  | 0                    | 155                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | All Safe Fire Protection, LLC            | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Allied Cleaning Services, LLC            | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | AmeriFence Corporation                   | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Aries R. Harrison                        | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 160.00      | 80.00                | 50.00%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 80                   | 0                      | 40                 | 0                    | 40                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Audrie Seeley & Co., LLC                 | PIEA-301 E. Armour Blvd.                                                                                                  | CSPIEA-301 E. Armour |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Audrie Seeley & Co., LLC                 | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | BAM Contracting LLC                      | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Campbell Drywall, Inc.                   | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 576.00      | 419.00               | 72.74%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 157                  | 0                      | 0                  | 0                    | 419                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Capital Tile, LLC                        | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Centric Projects, LLC                    | PIEA-301 E. Armour Blvd.                                                                                                  | CSPIEA-301 E. Armour |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Centric Projects, LLC                    | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 459.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 177.00              | 38.56%                   | 459                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Centric Projects, LLC                    | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Champion Home Builders Inc               | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Clayco Electric                          | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 1050.50     | 30.00                | 2.86%               | 0.00               | 0.00%             | 194.00              | 18.47%                   | 1020.5               | 0                      | 30                 | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Custom Interiors LLC                     | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | DB Flooring LLC                          | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Design Supply, Inc.                      | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Doug Stelle                              | PIEA-3435 Main                                                                                                            | CSPIEA-3435 Main     |                 | Subcontractor | 189.00      | 65.00                | 34.39%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 124                  | 0                      | 0                  | 0                    | 65                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Drewco, Inc.                             | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Eldorado Incorporated                    | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Engineering Solutions                    | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  |                  |
|                        | Excel Lighting LLC                       | PIEA-Interstate-12 E. Armour Blvd.                                                                                        | CSPIEA-12 E. Armour  |                 | Subcontractor | 0.00        | 0.00                 | 0                   |                    |                   |                     |                          |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

**Human Relations Department March 2017 Construction Workforce Board Report**

| Prime Contractor             | Subcontractor                                                 | Contract Title                                          | Contract Number      | Contract Value | Vendor               | Total Hours     | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|------------------------------|---------------------------------------------------------------|---------------------------------------------------------|----------------------|----------------|----------------------|-----------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                              | Jabral Inc.                                                   | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 399.50          | 162.50               | 40.68%              | 0.00               | 0.00%             | 48.00               | 12.02%                   | 237                  | 0                      | 0                  | 0                    | 162.5               | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Jabral Inc.                                                   | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | John A. Marshall Company                                      | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | John Rohrer Contracting                                       | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | K & G STRIPING                                                | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | K & G STRIPING                                                | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | LBR Smith, LLC                                                | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 792.00          | 562.00               | 70.96%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 230                  | 0                      | 50                 | 0                    | 512                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Little Joe's Asphalt, Inc.                                    | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Martin Construction Specialties, LLC                          | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 16.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 16.00               | 100.00%                  | 16                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MTS CONTRACTING INC.                                          | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | MVP LLC                                                       | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | New Horizons Enterprises, LLC                                 | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Phoenix Concrete & Underground, LLC                           | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Plasterkraft                                                  | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Porter Roofing Company, Inc.                                  | PIEA-301 E. Armour Blvd.                                | CSPIEA-301 E. Armour |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | PREMIER CONTRACTING INC                                       | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Pro Circuit, Inc.                                             | PIEA-301 E. Armour Blvd.                                | CSPIEA-301 E. Armour |                | Subcontractor        | 4.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 4                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Pro Circuit, Inc.                                             | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 58.00           | 1.00                 | 1.72%               | 40.00              | 68.97%            | 0.00                | 0.00%                    | 17                   | 40                     | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 1                          | 0                            | 0                  | 0                |
|                              | Pro Circuit, Inc.                                             | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | RCC Framing, LLC                                              | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 496.00          | 496.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 496                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Rosehill Gardens                                              | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Sanders Co. Plumbing & Heating Inc                            | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 81.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 81                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Schindler Elevator                                            | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Seal-O-Matic Paving Company                                   | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Shawhan Sheet Metal, LLC                                      | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 806.00          | 210.00               | 26.05%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 596                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 210                        | 0                            | 0                  | 0                |
|                              | Slab Masters Inc                                              | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | STAR SIGNS LLC                                                | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Three Feathers Construction & Sales, LLC                      | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Top Master                                                    | PIEA-Interstate-12 E. Armour Blvd.                      | CSPIEA-12 E. Armour  |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | TRIFECTA CONTRACTING                                          | PIEA-3435 Main                                          | CSPIEA-3435 Main     |                | Subcontractor        | 230.00          | 81.00                | 35.22%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 149                  | 0                      | 0                  | 0                    | 81                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>6434.50</b>  | <b>2468.50</b>       | <b>38.36%</b>       | <b>40.00</b>       | <b>0.62%</b>      | <b>435.00</b>       | <b>6.76%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>Summit Apex Apartments, LLC. c/o Cityscape Residential</b> | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>              |                      |                | <b>Subcontractor</b> | <b>2640.00</b>  | <b>704.00</b>        | <b>26.67%</b>       | <b>528.00</b>      | <b>20.00%</b>     | <b>0.00</b>         | <b>0.00%</b>             | <b>1408</b>          | <b>528</b>             | <b>176</b>         | <b>0</b>             | <b>528</b>          | <b>0</b>              | <b>0</b>         | <b>0</b>           | <b>0</b>                   | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>2640.00</b>  | <b>704.00</b>        | <b>26.67%</b>       | <b>528.00</b>      | <b>20.00%</b>     | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>Superior Bowen Asphalt Co</b>                              | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>              |                      |                | <b>Subcontractor</b> | <b>21841.00</b> | <b>2141.50</b>       | <b>9.80%</b>        | <b>248.50</b>      | <b>1.14%</b>      | <b>2583.00</b>      | <b>11.83%</b>            | <b>19451</b>         | <b>248.5</b>           | <b>897.5</b>       | <b>0</b>             | <b>708</b>          | <b>0</b>              | <b>507.5</b>     | <b>0</b>           | <b>28.5</b>                | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>21841.00</b> | <b>2141.50</b>       | <b>9.80%</b>        | <b>248.50</b>      | <b>1.14%</b>      | <b>2583.00</b>      | <b>11.83%</b>            |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Superior Bowen Asphalt Co    |                                                               | Asphalt & Concrete Restoration                          | WSD9240              | \$3,606,225.85 | Prime                | 1484.50         | 143.00               | 9.63%               | 0.00               | 0.00%             | 4.50                | 0.30%                    | 1341.5               | 0                      | 98.5               | 0                    | 44.5                | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>1484.50</b>  | <b>143.00</b>        | <b>9.63%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>4.50</b>         | <b>0.30%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | Realm Construction, Inc.                                      | Asphalt & Concrete Restoration                          | WSD9240              |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Tenoch Construction, Inc.                                     | Asphalt & Concrete Restoration                          | WSD9240              |                | Subcontractor        | 20.50           | 7.50                 | 36.59%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 13                   | 0                      | 0                  | 0                    | 7.5                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>20.50</b>    | <b>7.50</b>          | <b>36.59%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>The Wilson Group, Inc.</b>                                 | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>              |                      |                | <b>Subcontractor</b> | <b>10708.70</b> | <b>753.50</b>        | <b>7.04%</b>        | <b>921.50</b>      | <b>8.61%</b>      | <b>0.00</b>         | <b>0.00%</b>             | <b>9033.7</b>        | <b>769.5</b>           | <b>178</b>         | <b>0</b>             | <b>200</b>          | <b>152</b>            | <b>0</b>         | <b>0</b>           | <b>224</b>                 | <b>0</b>                     | <b>0</b>           | <b>151.5</b>     |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>10708.70</b> | <b>753.50</b>        | <b>7.04%</b>        | <b>921.50</b>      | <b>8.61%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| The Wilson Group, Inc.       |                                                               | ADA Compliance                                          | 7071111-002          | \$907,500.00   | Prime                | 204.00          | 128.00               | 62.75%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 76                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 128                        | 0                            | 0                  | 0                |
| The Wilson Group, Inc.       |                                                               | Municipal Court Improvements                            | 07001139 BID# 2      | \$3,730,127.00 | Prime                | 484.00          | 8.00                 | 1.65%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 476                  | 0                      | 8                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>688.00</b>   | <b>136.00</b>        | <b>19.77%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | Alpha Energy & Electric, Inc.                                 | Municipal Court Improvements                            | 07001139 BID# 2      |                | Subcontractor        | 4.00            | 2.00                 | 50.00%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 2                    | 0                      | 0                  | 0                    | 2                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | C.S. Humphrey & Co., LLC                                      | Municipal Court Improvements                            | 07001139 BID# 2      |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Gunter Construction Co.                                       | Municipal Court Improvements                            | 07001139 BID# 2      |                | Subcontractor        | 82.00           | 25.00                | 30.49%              | 40.00              | 48.78%            | 25.00               | 30.49%                   | 17                   | 40                     | 0                  | 0                    | 25                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | JJT Enterprises, LLC                                          | ADA Compliance                                          | 7071111-002          |                | Subcontractor        | 238.25          | 154.00               | 64.64%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 84.25                | 0                      | 154                | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | K. Ramos Interiors, LLC                                       | Municipal Court Improvements                            | 07001139 BID# 2      |                | Subcontractor        | 2.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 2                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Piping Concepts, LLC                                          | Municipal Court Improvements                            | 07001139 BID# 2      |                | Subcontractor        | 18.00           | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 18                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              | Words & Pictures Corporation                                  | ADA Compliance                                          | 7071111-002          |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>344.25</b>   | <b>181.00</b>        | <b>52.58%</b>       | <b>40.00</b>       | <b>11.62%</b>     | <b>25.00</b>        | <b>7.26%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | <b>Turner Construction Company*</b>                           | <b>COMPANY WIDE PRIME WORKFORCE REPORT</b>              |                      |                | <b>Subcontractor</b> | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             | <b>0</b>             | <b>0</b>               | <b>0</b>           | <b>0</b>             | <b>0</b>            | <b>0</b>              | <b>0</b>         | <b>0</b>           | <b>0</b>                   | <b>0</b>                     | <b>0</b>           | <b>0</b>         |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>0.00</b>     | <b>0.00</b>          | <b>0.00%</b>        | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| Turner Construction Company* |                                                               | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12         | \$3,545,016.00 | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Turner Construction Company* |                                                               | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2        | \$3,439,250.00 | Prime                | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
| Turner Construction Company* |                                                               | North Patrol Police Station                             | 89000802             | \$9,466,200.00 | Prime                | 364.00          | 90.00                | 24.73%              | 0.00               | 0.00%             | 0.00                | 0.00%                    | 274                  | 0                      | 0                  | 0                    | 90                  | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                              |                                                               |                                                         | <b>Total</b>         |                |                      | <b>364.00</b>   | <b>90.00</b>         | <b>24.73%</b>       | <b>0.00</b>        | <b>0.00%</b>      | <b>0.00</b>         | <b>0.00%</b>             |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                              | 777 Construction LLC                                          | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12         |                | Subcontractor        | 0.00            | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |

Human Relations Department March 2017 Construction Workforce Board Report

| Prime Contractor  | Subcontractor                                         | Contract Title                                          | Contract Number | Contract Value | Vendor        | Total Hours | Total Minority Hours | % of Minority Hours | Total Female Hours | % of Female Hours | KCMO Resident Hours | % of KCMO Resident Hours | Caucasian Male Hours | Caucasian Female Hours | African Amer. Male | African Amer. Female | Hispanic Male Hours | Hispanic Female Hours | Asian Male Hours | Asian Female Hours | Native American Male Hours | Native American Female Hours | Other Female Hours | Other Male Hours |
|-------------------|-------------------------------------------------------|---------------------------------------------------------|-----------------|----------------|---------------|-------------|----------------------|---------------------|--------------------|-------------------|---------------------|--------------------------|----------------------|------------------------|--------------------|----------------------|---------------------|-----------------------|------------------|--------------------|----------------------------|------------------------------|--------------------|------------------|
|                   | Advanced Erosion Control                              | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Advantage Fire Protection Systems, Inc.               | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | AGP, INC.                                             | North Patrol Police Station                             | 89000802        |                | Subcontractor | 388.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 388.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Allied Construction                                   | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Allied Construction                                   | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | American Fire Sprinkler Corp.                         | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Audrie Seeley & Co., LLC                              | North Patrol Police Station                             | 89000802        |                | Subcontractor | 274.75      | 266.75               | 97.09%              | 0.00               | 0.00%             | 49.75               | 18.11%                   | 8                    | 0                      | 0                  | 0                    | 266.75              | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Clean It All, LLC                                     | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Clean It All, LLC                                     | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Clean It All, LLC                                     | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Color, Inc.                                           | North Patrol Police Station                             | 89000802        |                | Subcontractor | 40.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 40.00               | 100.00%                  | 40                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | DB Flooring LLC                                       | North Patrol Police Station                             | 89000802        |                | Subcontractor | 62.00       | 62.00                | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 62               |
|                   | Fabricor, Inc.                                        | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Freeman Concrete Construction, LLC                    | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Gonzalez Construction, LLC                            | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 143.00      | 143.00               | 100.00%             | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 143                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Gun-Ko Traffic Control, Inc.                          | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Hartline Construction, LLC                            | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 2.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 2.00                | 100.00%                  | 2                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Image Flooring                                        | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Johnson Controls, Inc                                 | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | K Building Specialties, Inc. dba Perkins Fireproofing | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | KC Sign Express, Inc.                                 | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | KC Sign Express, Inc.                                 | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Leavcon II Inc                                        | North Patrol Police Station                             | 89000802        |                | Subcontractor | 200.50      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 200.5                | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Lewis Block & Supply Company                          | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Little Joe's Asphalt, Inc.                            | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Max Electric, Inc.                                    | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Max Electric, Inc.                                    | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 116.00      | 45.50                | 39.22%              | 0.00               | 0.00%             | 45.50               | 39.22%                   | 70.5                 | 0                      | 38                 | 0                    | 7.5                 | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Mid States Excavating, Inc.                           | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Midland Steel Company                                 | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Midwest Glass & Glazing, LLC                          | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.65        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0.65                 | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Midwest Interior Systems, Inc.                        | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | MUSSELMAN & HALL CONTRACT                             | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Piping Concepts, LLC                                  | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Precise Concrete, LLC                                 | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Pro Metals, LLC                                       | ADA Compl Bid #12/Bartle Hall 13th Street Doors Project | 7121111-BP12    |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Pro Metals, LLC                                       | North Patrol Police Station                             | 89000802        |                | Subcontractor | 16.00       | 8.00                 | 50.00%              | 0.00               | 0.00%             | 8.00                | 50.00%                   | 8                    | 0                      | 0                  | 0                    | 8                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | REGENTS FLOORING CO. INC                              | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Rodriguez Mechanical Contractors, Inc.                | North Patrol Police Station                             | 89000802        |                | Subcontractor | 5.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 5                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | S & W Waterproofing, Inc.                             | North Patrol Police Station                             | 89000802        |                | Subcontractor | 75.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 75                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Seal-O-Matic Paving Company                           | North Patrol Police Station                             | 89000802        |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Sorella Group, Inc.                                   | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | SOSAYA & SONS CONSTRUCTION INC                        | North Patrol Police Station                             | 89000802        |                | Subcontractor | 364.00      | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 364                  | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | Vazquez Commercial Contracting, LLC                   | Bid No. 2 Bid Package NO 10.                            | 07101111-BP#2   |                | Subcontractor | 129.00      | 48.00                | 37.21%              | 81.00              | 62.79%            | 0.00                | 0.00%                    | 0                    | 48                     | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 81                 | 48               |
|                   | Whitley Construction Company, LLC                     | North Patrol Police Station                             | 89000802        |                | Subcontractor | 11.00       | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 11                   | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   |                                                       | Total                                                   |                 |                |               | 1827.40     | 573.25               | 31.37%              | 81.00              | 4.43%             | 145.25              | 7.95%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                   | TYCON COMPANY LLC                                     | COMPANY WIDE PRIME WORKFORCE REPORT                     |                 |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   |                                                       |                                                         |                 |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
| TYCON COMPANY LLC |                                                       | Catch Basin Replac-2016 Ph FY17                         | WSD326          | \$417,340.00   | Prime         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   |                                                       |                                                         |                 |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |
|                   | Midwest Contracting Services, LLC                     | Catch Basin Replac-2016 Ph FY17                         | WSD326          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   | RGS & Associates Development Co., LLC.                | Catch Basin Replac-2016 Ph FY17                         | WSD326          |                | Subcontractor | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    | 0                    | 0                      | 0                  | 0                    | 0                   | 0                     | 0                | 0                  | 0                          | 0                            | 0                  | 0                |
|                   |                                                       |                                                         |                 |                | Total         | 0.00        | 0.00                 | 0.00%               | 0.00               | 0.00%             | 0.00                | 0.00%                    |                      |                        |                    |                      |                     |                       |                  |                    |                            |                              |                    |                  |